



*This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliđi, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklařa finanse edilmektedir*



**MUNICIPAL SERVICES
IMPROVEMENT PROJECT**

**KAYSERİ WATER AND SEWERAGE
ADMINISTRATION (KASKİ)
EASTERN REGION 1ST PHASE DRINKING
WATER SUPPLY PROJECT**

**ENVIRONMENTAL AND SOCIAL MANAGEMENT PLAN
(ESMP)**

Version : 1.0

Submission : MARCH 2025



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliđi, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklařa finanse edilmektedir

Project Information

Project

Name

Details

Kayseri Water and Sewerage Administration (KASKİ)
Eastern Region 1st Phase Drinking Water Supply Project
Environmental and Social Management Plan (ESMP)

Project Owner

Kayseri Water and Sewerage Administration (KASKİ)

Financial Intermediary

ILBANK INC.

Prepared by

POSEİDON Environmental Social Consulting Engineering Trade Ltd Co
(POSEİDON)

Pelin Deniz YOĐURTÇU	Environmental Specialist / Environmental Engineer
Hilal AYDIN	Environmental Specialist / Environmental Engineer
Fikret VAROL	Environmental Specialist / / Environmental Engineer
Hazal GÜÇLÜ	Environmental Specialist / Environmental Engineer
Begüm AYDOĐAN	Environmental Specialist / Environmental Engineer
Hüseyin GÜNGÖR	H&S Expert
Cansu GÜLER	H&S Expert / Environmental Engineer
Merve YILDIRIM	Social Specialist / Sociologist

This Environmental and Social Management Plan has been prepared by POSEİDON Environmental Social Consulting Engineering Trade Ltd Co (POSEİDON) within the scope of KASKİ Eastern Region 1st Phase Drinking Water Supply Project financed by the World Bank (WB).



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliđi, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklařa finanse edilmektedir

REVISIONS

FEBRUARY 2025

The first version of this ESMP was published on the websites of KASKI and ILBANK on August 22, 2024. In November 2024, after the construction tender for the work was signed, it was noticed that the route of the transmission line to be constructed passes through the Kayseri Metropolitan Municipality's "Kartal Junction and Connection Roads Construction Work" which is planned to be financed under the Climate and Disaster Resilience Cities Project signed between the World Bank and ILBANK.

Following some technical discussions between the KASKI and the Kayseri Metropolitan Municipality, the route of the transmission line to be constructed was revised since completed transmission lines may be damaged during the junction construction, and it would be difficult for the construction contractors of both projects to work at the same work site. The revised route is shown in Figure 2-1 and Figure 2-2.



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

Table of Contents

LIST OF TABLES	V
LIST OF FIGURES.....	V
LIST OF ABBREVIATIONS.....	VI
EXECUTIVE SUMMARY	1
1 INTRODUCTION.....	4
1.1 Objective of Environmental and Social Management Plan (ESMP)	4
2 PROJECT DESCRIPTION AND ACTIVITIES	5
3 BASELINE DATA	11
3.1 Physical Environment.....	11
Natural and Cultural Resources	11
Earthquake	11
Topographic Situation	11
Climate	12
Soil and Land Composition	13
3.2 Land Use and Land Requirements.....	13
3.3 Socio-economic Environment.....	21
4 ENVIRONMENTAL AND SOCIAL ASSESSMENT.....	25
4.1 Impacts on the Physical Environment	25
Land Use, Soil and Geology:.....	25
Air Pollution, Noise and Vibration:.....	26
Water Resources and Wastewater:.....	27
Waste Management	28
Protected Areas.....	29
Visual Impacts and Landscape	29
Climate Change.....	30
4.2 Impacts on the Social Environment.....	30
Working Conditions and Workforce Management.....	30
Labor Influx.....	31
Traffic and Road Safety.....	31
Management and Safety of Hazardous Materials	32
Land Acquisition	33
Cultural Heritage.....	34
4.3 Occupational Health and Safety.....	34
5 RISK AND IMPACTS, MITIGATION, MONITORING	35
6 ENVIRONMENTAL AND SOCIAL MANAGEMENT AND RESPONSIBILITIES.....	54



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

7	CAPACITY DEVELOPMENT AND TRAINING	60
8	IMPLEMENTATION SCHEDULE AND COST ESTIMATES.....	61
9	STAKEHOLDER ENGAGEMENT	63
	ANNEXES	66
	ANNEX-1. WATER SOURCES AND WATER DISTRIBUTION SYSTEM DIAGRAM	67
	ANNEX-2. DSI INSTITUTIONAL OPINION	68
	ANNEX-3. TRANSPORTATION INC. INSTITUTIONAL OPINION.....	71
	ANNEX-4. PERMISSION GIVEN BY KAYSERİ METROPOLITAN MUNICIPALITY FOR THE PARCEL 11216/76.....	72
	ANNEX-5. BEŞTEPELER PUMP STATION DEEDS.....	73
	ANNEX-6. ALLOCATION PROTOCOL OF THE ILDEM RESERVOIR.....	74
	ANNEX-7. TALAS RESERVOIR DEEDS.....	75
	ANNEX-8. PERMISSION GIVEN BY KAYSERİ METROPOLITAN MUNICIPALITY FOR THE PARCELS 13835/2, 13835/3	77
	ANNEX-9. LAND USE PERMITS FOR TRANSMISSION LINE FROM ERCİYES UNIVERSITY	79
	ANNEX-10. EIA OPINION	82
	ANNEX-11. MINISTRY OF CULTURE AND TOURISM RESPONSE - CULTURAL HERITAGE ASSESSMENT.....	83
	ANNEX-12. CHANCE FINDS PROCEDURE	85
	ANNEX-13. MEETING MINUTES OF THE STAKEHOLDER CONSULTATION	90



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliđi, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklařa finanse edilmektedir

LIST OF TABLES

Table 3-1 Earthquakes with Magnitude 4.0 and Greater in Kayseri and Surroundings.....	11
Table 3-2 Average Temperature and Precipitation Data	13
Table 3-3 Land Usage Classes of Kayseri Province.....	13
Table 5-1 Impacts, Mitigation Measures and Monitoring Matrix	36
Table 6-1 Institutional Roles and Responsibilities.....	55
Table 6-2 List of KASKİ PIU	58
Table 8-1 Elements that Constitute Project Cost	61
Table 9-1 Summary of the Backgrounds Studies.....	64

LIST OF FIGURES

Figure 2-1 Project Location	6
Figure 2-2 Proposed Project Components	8
Figure 2-3 Site Pictures	9
Figure 3-1 Kayseri Province Physical Map	12
Figure 3-2 Beřtepelers Pumping Station	14
Figure 3-3 Konaklar Reservoir	16
Figure 3-4 Zoning Plan	17
Figure 3-5 Ildem Reservoir	18
Figure 3-6 Talas Reservoir Location	20
Figure 3-7 The Transmission Line Route And Parcel Numbers	21
Figure 6-1 Summary of Flowchart of Roles and Responsibilities	57
Figure 8-1 The Proposed Implementation Schedule.....	62



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliđi, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklařa finanse edilmektedir

LIST OF ABBREVIATIONS

Φ	Diameter
C-ESMP	Contractor's ESMP
E&S	Environmental and Social
EHS	Environmental, Health, and Safety
EIA	Environmental Impact Assessment
ESF	Environmental and Social Framework
ESMF	Environmental and Social Management Framework
ESMP	Environmental and Social Management Plan
ESMR	Environmental and Social Monitoring Reports
ESMS	Environmental and Social Management System
ESS	Environmental and Social Standards
EU	European Union
FRIT	The Financial Assistance Instrument for Refugees in Turkey
GBV	Gender-Based Violence
GM	Grievance Mechanism
IFC	International Finance Corporation
ILBANK	İller Bankası A.Ş.
IUWM	Integrated Urban Water Management
KASKİ	Kayseri Water and Sewerage Administration
LARPF	Land Acquisition and Resettlement Policy Framework
m³	Cubic meter
MoEUCC	Ministry of Environment, Urbanization and Climate Change
POSEİDON	POSEİDON Environmental Social Consulting Engineering Trade Ltd Co
MSIP	Municipal Services Improvement Project
OG	Official Gazette
OHS	Occupational Health and Safety
OHSMP	Occupational Health and Safety Management Plan
OP	Operational Policy
PIU	Project Implementation Unit
PMU	Project Management Unit
SEP	Stakeholder Engagement Plan
The Bank	World Bank
The Project	Eastern Region 1st Phase Drinking Water Supply Project
TurkStat	Turkish Statistical Institute
WB	World Bank
WBG	World Bank Group
WHO	World Health Organization



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliđi, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklařa finanse edilmektedir

EXECUTIVE SUMMARY

In light of the prolonged political turmoil in Syria, Türkiye has emerged as the premier sanctuary for refugees, functioning as both a crucial passageway and a host nation for migrants and refugees from the region. This influx has exerted considerable strain on the existing urban infrastructure, including the systems for water supply, sewage, and waste management in the host communities. Consequently, there is an immediate need for interventions in municipal infrastructure to enhance the current facilities. The Municipal Services Improvement Project in Refugee Affected Areas (P169996) specifically addresses the need for prioritizing municipal services, with a focus on the construction and refurbishment of facilities for water supply, sewage, and waste management in five provinces (Adana, Kahramanmaraş, Kayseri, Konya, and Osmaniye) that have been impacted by the presence of Syrian refugees in Türkiye.

Established as a Metropolitan Municipality in 1989, Kayseri saw the formation of the General Directorate of Kayseri Water and Sewerage Administration (KASKİ) through a decree by the Council of Ministers on December 14, 1989, with the decision number 14886. Tasked with managing Kayseri Metropolitan Municipality's water and sewerage services, KASKİ is charged with constructing necessary facilities, taking over existing ones, and operating them. Although KASKİ's operations are confined to the vicinity of the Kayseri Metropolitan Municipality, it also undertakes the crucial task of safeguarding the water resources outside the municipality's borders that supply the city. Functioning under Kayseri Metropolitan Municipality, KASKİ operates with an autonomous budget.

The "Kayseri Centrum East Region 1. Stage Water Supply Project," financed through the MSIP Project with funds from an IBRD Loan and an EU FRIT Grant, is an initiative by KASKİ aimed at addressing the acute water shortage in Kayseri's eastern sectors. The diminishing groundwater levels, coupled with a lack of alternative water sources in the catchment areas servicing this region, underscore the project's necessity and urgency. A significant factor contributing to the soaring demand for water is the rapid development of the area in recent years, compounded by the surge in residential population due to the influx of Syrians under Temporary Protection (SuTP). As per the Directorate of Immigration Management's 2023 statistics¹, Kayseri ranks as the 13th most favored city by SuTPs, hosting 81,317 registered individuals, which constitutes 5.34% of the total population of Kayseri. This preference is attributed to Kayseri's advanced economic opportunities compared to its neighboring cities. The Kayseri Social Situation Analysis Report by ORAN-Central Anatolia Development Agency reveals that a majority of the Syrian population, approximately 85%, resides in the central districts of Melikgazi and Kocasinan.

Whole projects aim transfer of the main water sources exist in the western part of the city to the project area in order to meet the demands of the eastern region.1. Stage of the project consists of transmission of water supplied from Beřtepelers Reservoir (which is fed from wells in Dokuzpınarlar region) to Talas Reservoir through a planned pump station and construction of 2 planned reservoirs. The project includes the construction of 2 reservoirs, 1 pump station and 8,6 km of drinking water transmission line.

The water from 24 wells in the Dokuzpınarlar catchment area, with a total flow of 1350 l/s, is currently being conveyed to the 5000 m³ capacity Beřtepelers Collection Reservoir through the existing transmission line. Within the scope of this project, the excess of 800 l/s of water conveyed to the Beřtepelers Drinking Water Collection Reservoir will be elevated with the planned pumping station and a Ø1000 mm steel pipeline to the Talas 15,000 m³ Drinking Water Distribution Reservoir.

Due to the insufficient capacity of the depots to meet the water needs of the population in the eastern region, the first phase of the project will include the construction of a 5,000 m³ capacity

¹ Ministry of Interior, Department of Immigration, November 23, 2023



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

Drinking Water Distribution Reservoir next to the Konaklar Drinking Water Reservoir and a 2,500 m³ capacity Drinking Water Distribution Reservoir next to the İldem Distribution Reservoir.

A total of 8,6 km transmission line will be constructed within the scope of the project. The summary of works to be carried out within the scope of the project are; (i) transmission line between the existing collection depot and the planned pumping center in Bestepeler, (ii) drain lines and lifting line between Bestepeler planned pumping station and Talas existing distribution depot, (iii) construction of an additional 5,000 m³ capacity reservoir in Konaklar and an additional 2,500 m³ capacity reservoir in İldem.

During construction and operation phases of the Project, environmental and social risks and impacts caused by project activities may arise. Any potential risks and impacts of the Project during the construction phase would be generally short term with low magnitude that would be locally significant. These impacts would mostly be related to traffic, noise, vibration, air quality, soil disturbance and contamination, waste management, community health and safety, and labor and working conditions (including occupational health and safety).

The ESMP has identified mitigation measures and monitoring activities to reduce and avoid impacts associated with the project. A summary of the mitigation measures is given below

Topic	Mitigation Measures
Soil Environment	Prevention of topsoil loss and soil contamination Erosion control measures
Water Resources	Stormwater and Sediment Control Water Quality and Supply System Protection
Waste Generation	Adequate waste disposal facilities Designation of temporary storage areas Principle of "reduction at the source"
Air Environment	Reduction of formation of particulate matter and dust Exhaust emissions management
Noise and Vibration	Regular maintenance of the construction machinery, equipment and vehicles Establishment of a grievance mechanism
Biodiversity and Natural Habitats	Procedures for unexpected threatened species finds Measures to further avoid and minimize the construction footprint
Cultural Heritage	Worker Cultural Heritage Sensitivity Training Chance Find Procedure
Traffic Circulation and Safety	Traffic Control and Scheduling Preparation of a Traffic Management Plan Safe driving by project personnel Usage of appropriate traffic signage Traffic safety and minimum traffic flow disruptions Prevention storage of construction materials, equipment and machineries on traffic lanes
Labor Force	A grievance mechanism Non-discrimination and equal opportunity Preparation of information materials Preparation of Labor Management Plan by Contractor Managing and monitoring the performance of contractors/sub-contractors in relation to the requirements of child labor, unregistered employment and forced labor Proper adaptation of human rights policy and labor rights Trainings to laborers, contractors/sub-contractors in relation to the requirements to prevent Sexual Exploitation and Abuse/Sexual Harassment (SEA/SH)
Community and Occupational Health and Safety	Preparation of a Community and an Occupational Health and Safety Management Plans separately Providing a safe working environment for the workers Occupational Health and Safety trainings Ensuring usage of personal protective equipment Emergency Preparedness and Response Plan Necessary health and safety signs and traffic signs (fencing the construction areas and providing safe pass ways for the community members, etc.) First aid and emergency response equipment Adequate OHS organizational structure



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu proje Avrupa Birliđi, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklařa finanse edilmektedir

Topic	Mitigation Measures
Climate Change	Optimal utilization of the available construction equipment and materials Regular maintenance of construction vehicles and equipment Trainings for personnel regarding energy efficiency
Stakeholder Engagement	Establishment and Management of a grievance mechanism Disclosure of all project-related documents (ESMP, SEP, etc.) Preparation of communication materials Ensure regular consultations with the project stakeholders (including local authorities, communities, workers, etc.)



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliđi, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklařa finanse edilmektedir

1 INTRODUCTION

World Bank (WB) and the Ilbank Trade Incorporation (ILBANK) had agreed to sign the Municipal Services Improvement Project in Refugee Affected Areas (MSIP) on March 31, 2020, to provide finance to the municipalities/utilities which are affected by the influx of Syrians under Temporary Protection (SuTPs) and suffers from significant operational problems such as high water losses, inadequate water treatment facilities, ageing water supply and sanitation infrastructure, inadequate solid waste management, and lack of wastewater treatment. The fund for MSIP is provided from the grant financing by the European Development Fund (EDF) under the Municipal Infrastructure Window of the European Commission's Facility for Refugees in Türkiye (FRIT) and International Bank for Reconstruction and Development (IBRD) loan. ILBANK acts as the financial intermediary of MSIP.

MSIP is being implemented through three components:²

- Component-1: Environmental Infrastructure Investments
- Component-2: Technical Assistance for Project Management, Supervision, Capacity Building, Communication and Citizen Engagement
- Component-3: Monitoring and Evaluation of Trust Fund financed activities

The Directorate General of Kayseri Water and Sewerage Administration (KASKI) signed a sub-financing agreement with ILBANK for financing of East Region 1st Phase Drinking Water Supply Project (the Project) to be implemented under Component-1 of MSIP.

1.1 Objective of Environmental and Social Management Plan (ESMP)

MSIP is being implemented under the World Bank's (WB's) Environment and Social Framework (ESF). Per ESF, the Environmental and Social Management Framework (ESMF), Labor Management Procedures (LMP), Resettlement Framework (RF) and Stakeholder Engagement Plan (SEP) prepared for MSIP is disclosed at <https://www.ilbank.gov.tr/uidb/facility-for-refugees-in-turkey-frit-2> in February 2020.

The environmental and social (E&S) risk categorization of the Project was determined by the ILBANK Project Management Unit (PMU) and it is classified as Moderate. Thus, per ESMF of MSIP and the Environmental and Social Standard ESS1 on Assessment and Management of Environmental and Social Risks and Impacts, this Environmental and Social Management Plan (ESMP) is prepared for the Project. ESMP will also follow the national laws and regulations of Türkiye. The objective of the ESMP is to detail (i) the measures to be taken during the implementation and operation of the Project to eliminate or offset adverse E&S impacts, or to reduce them to acceptable levels; and (ii) the actions needed to implement these measures. More specifically the ESMP aims to: (a) assess the potential E&S risks and impacts of the Project and propose mitigation measures; (b) specify appropriate roles and responsibilities for the implementation of activities; (c) outline the necessary reporting procedures, for managing and monitoring E&S issues related to the activities; (d) identify the training and capacity building needed to successfully implement the provisions of the ESMP; (e) establish the budget requirements for implementation of the ESMP.

This ESMP should be read together with the Stakeholder Engagement Plan (SEP) that have been prepared for the Project.

² For further information on Project components please refer to Project Appraisal Document (PAD) of the MSIP available at: <https://documents.worldbank.org/en/publication/documents-reports/documentdetail/726481585965774365/turkey-municipal-services-improvement-project>



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

2 PROJECT DESCRIPTION AND ACTIVITIES

Due to the city's expansion towards the eastern region and the increased population in recent years, there is a need to resize the water supply transmission lines. Therefore, the Eastern Region Drinking Water Supply Project was prepared to meet the water needs of a total of 694,960 people which is the total of the projected local population of 657,850 people in 31 neighborhoods of Melikgazi and Kocasinan districts, and the estimated 36,840 remaining Syrian population settled in the project area in Kayseri Province by the year 2057. The Eastern Region Drinking Water Supply Project, which aims the transfer of the main water sources exist in the western part of the city to the project area in order to meet the demands of the eastern region, will be implemented in two stages as presented in Annex-1.

This document covers the first stage which is the Eastern Region 1st Stage Drinking Water Supply Project (the Project). The second stage which is expected to start in 2030s, will include the construction of the water transmission line between the Talas storage reservoir and the Konaklar and İldem distribution reservoirs. Currently, as shown in Annex-1, existing İldem and Konaklar reservoirs are fed from different systems.

Eastern Region 1st Stage Drinking Water Supply Project

The water from the 24 wells in the Dokuzpınarlar catchment area, is currently being conveyed to the existing 5,000 m³ capacity Beştepeler drinking water storage reservoir with a total flow of 1,350 l/s. Within the scope of this project, the excess of 800 l/s of water conveyed to the Beştepeler storage reservoir will be elevated with the planned Beştepeler pumping station and transferred to the existing Talas 15,000 m³ drinking water distribution reservoir.

Due to the insufficient capacity of the depots to meet the water needs of the population in the eastern region, the first phase of the project will also include the construction of a 5,000 m³ capacity drinking water distribution reservoir next to the existing Konaklar distribution reservoir and a 2,500 m³ capacity drinking water distribution reservoir next to the existing İldem distribution reservoir. Although the transmission line to feed these reservoirs will be constructed at the second stage, these reservoirs will be connected to the existing reservoirs to include them into the existing water distribution system.

The works to be carried out within the scope of the Project are summarized below and presented in Figure 2-1;

- Construction of the Beştepeler pumping station.
- Construction of the gravity line between the existing Beştepeler storage reservoir and the planned Beştepeler pumping station (Ø1,200 mm, steel = 10.00 mm, L= 106 m).
- Construction of the transmission line between the planned Beştepeler pumping station and the existing Talas distribution reservoir (Ø1,000 mm, steel = 10.00 mm, L = 8,250 m)
- Construction of the auxiliary structures on the transmission line (washout chamber, air relief valve chambers, Ø400- Ø 450 mm discharge lines, isolation valves, water hammer prevention chamber, etc.)
- Construction of the Konaklar 5,000 m³ distribution reservoir next to the existing Konaklar distribution reservoir
- Construction of the İldem 2,500 m³ distribution reservoir next to the existing İldem distribution reservoir
- Construction of the displacement lines between the existing and planned reservoirs in Konaklar and İldem. (Ø800 mm. steel E, L = 200 m. -Ø400 mm. steel E= 5.60 mm. L = 60 m)



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliđi, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklařa finanse edilmektedir

The construction of the transmission line between the planned Bestepeler pumping station and the existing Talas distribution reservoir involves five horizontal drillings as shown in Figure 2-2 which are;

- Horizontal drilling 1; crossing Mehmet Ozhaseki Boulevard,
- Horizontal drilling 2; crossing DSI Canal in ay Area,
- Horizontal drilling 3; crossing Commando Street,
- Horizontal drilling 4; crossing for city “Tram Line” on Talas Boulevard
- Horizontal drilling 5; crossing Ařık Veysel Boulevard and the adjacent DSI canal together.

DSI Institutional opinion for two points given in Annex-2. A letter has been sent to Kayseri Ulařım Inc. (Kayseri Metropolitan Municipality, Transportation Company) given in Annex-3 for one point. And there is a letter from the metropolitan municipality dated November 20, 2024 for the two points where the line will pass.

KASKİ will be the owner of the proposed drinking water transmission line, pump station and reservoirs after construction. KASKİ will be responsible for operation, repairs and maintenance of the whole system. During the 12 months defects liability period, the Works Contractor will be responsible for any repairs of the newly constructed facilities, in accordance with legal regulations as of provisional acceptance. During operation, operator team assigned by KASKİ will ensure compliance of drinking water parameters comply with Regulations. Ministry of Health, General Directorate of Public Sanitation will regularly control water parameters in the network and in the reservoirs.

KASKİ has functional and effective SCADA and GIS system consisting all the technical hardware/software as well as expertise for proper operation of these systems. Integration of the proposed project components into this SCADA system and continue water flow and pressure measurement online will ensure detection of the water losses on time and effective operation of the whole system.

The Project is planned to be implemented in the period from September 2024 till April 2027 including design review and construction tendering, construction (18 months) and 12 months defects liability period.



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

Figure 2-2 Proposed Project Components





This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

In addition, photographs of the project area taken during the field study are shown in Figure 2-3.

Figure 2-3 Site Pictures

Beştepe Water Production Center



The location of the planned Beştepe PS



Existing Water Pumping Station



Water Pump Building



Existing Water Tank





This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliđi, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklařa finanse edilmektedir

Location of the Konaklar water reservoir



The location of the Ildem Reservoir to be constructed (existing water reservoir can also be seen in the photograph)



Talas 15,000 m³ drinking water tank end point





This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

3 BASELINE DATA

Project location is in Kayseri Province Centrum. Proposed project will serve to 31 centrum neighborhoods in Kocasinan and Melikgazi Districts of Kayseri Province.

Kayseri is located in central Anatolia neighboring Sivas and Kahramanmaraş on the east, Adana and Niğde on the south, Nevşehir on the west, Yozgat and Sivas on the north. It is 316 km far to Ankara. Kayseri Metropolitan Municipality area is composed of five districts: the two central districts of Kocasinan and Melikgazi, and since 2004, also outlying Hacılar, İncesu and Talas. Whole centrum covers 3,644 km² area.

3.1 Physical Environment

Natural and Cultural Resources

Project area is not located in or adjacent to any protection areas. Within the borders of Kayseri province, there are total protected area of 81,965.5 ha. The ratio of protected areas to the provincial area is 4.8%. In addition, 2 of the 3 wetlands within the provincial borders are wetlands of international importance. Protected areas in the province are the most important biodiversity reserves. Protected areas in Kayseri province are as follows:

- Aladağlar National Park (160 km to Kayseri Centrum)
- Sultan Sazlığı National Park and RAMSAR Area (90 km to Kayseri Centrum)
- Derebağ Waterfall Nature Park (90 km to Kayseri Centrum)
- Tuzla Palas Lake Wetland Area (60 km to Kayseri Centrum)
- Hurmetci Sazlığı Wetland Area (18 km to Kayseri Centrum)

Earthquake

Kayseri and its surroundings are a very important region in terms of tectonics. Kayseri is located on a zone that is very important for Türkiye's geology, especially the Ecemiş Fault Zone (Ecemiş Corridor). These faults, most of which are active, are very important for the seismicity of the region. Earthquakes with magnitude 4.0 and greater that effected Kayseri centrum in last 50 years are given in the following Table 3-1.

Table 3-1 Earthquakes with Magnitude 4.0 and Greater in Kayseri and Surroundings

Area	Year	Magnitude	Area	Year	Magnitude
Palu(elazığ)	1977	5.2	Kahramanmaraş (Pazarçık)	2023	7.8
Bulanık(Muş)	1982	5.2	Kahramanmaraş (Elbistan)	2023	7.6
Sürgü (Malatya)	1986	5.6	Gaziantep (Şehitkamil)	2023	7.4
Ceyhan(adana)	1998	6.3	Hatay (Samandağ)	2023	6.4
Kayseri güneşli	2008	4.9	Niğde (Bor)	2023	5.3
Kayseri Sarıoğlan	2011	4.5	Kayseri (İncesu)	2023	4.4
Kayseri Sarıoğlan	2011	4.4	Kayseri (İncesu)	2023	4.7
Kayseri Palas Sarıoğlan	2016	4	Kayseri (Hacılar)	2023	4.4
Elazığ (Sivrice)	2020	6.8	Kayseri (İncesu)	2023	4.3
Malatya (Pütürge)	2020	5.7	Kayseri (Hacılar)	2023	4.9
Elazığ (Kavaktepe)	2020	5.6			

Considering the existence of active faults close to the study area that may produce small-medium-large scale earthquakes in the future, it is necessary to take into account the seismic risk in the design and to comply with the provisions of the "Turkish Building Earthquake Regulation (2018)".

Topographic Situation


Kayseri is located in a topographical basin bordered by high mountains and hills from the south and north. The fact that the province is surrounded by high mountains and hills greatly hinders air circulation. The mountains in the province area are in three rows. These mountains are separated from each other by depression basins and high plateaus. The most important and highest mountain of Kayseri province



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

is Mount Erciyes, with a height of 3,916 meters. Mount Erciyes is an extinct cluster volcano with many secondary volcano hills on its chest and foothills. Other important mountains are Hınzır Mountain (2,500 m), Dumanlı Mountain (3,024 m), Bey Mountain (2,054 m), Binboğa Mountain (2,856 m), Tahtalı Mountain (2,100 m), Soğanlı Mountain (2,100 m), Rostan Mountain (2,100 m), Aladağ and Hodul Mountains, Aygörmez and Kızılıviran Mountains, Bakır Mountain.

Figure 3-1 Kayseri Province Physical Map



Kayseri Plain, which covers the north of Erciyes Mountain, constitutes one of the largest plains of the province and the Upper Kızılırmak region, with a surface area of approximately 890 km². The length of Kayseri Plain reaches 40 kilometers from near Erkilet to Gömeç Village in the east. Develi Plain, with a surface area of approximately 1000 km², is one of the largest plains in the Upper Kızılırmak region, where Kayseri is located. The east-west length of the plain extending between Develi-Yeşilhisar districts reaches 30 kilometers.

Climate

Kayseri Province has typical Central Anatolian terrestrial climate which is hot and dry in summer months and very cold and with precipitation in winter months. However, the provincial climate varies from place to place depending on altitude. Accordingly, while the climate in the province is softer in the regions remaining in the lower area, it becomes harsher as you move from the plateaus to the mountainous areas. According to Köppen and Geiger, this climate is classified as Csa. The mean temperature prevailing in the city of Kayseri is recorded as 10.5 °C, according to statistical data. Each year, there is an approximate 564 mm of precipitation that occurs.

The month with the least amount of precipitation is August exhibiting a mere 7 mm rainfall. Most precipitation falls in May, with an average of 87 mm. The month of August boasts the highest average temperature, with a recorded maximum of 23.0 °C. In January, the average temperature is -2.5 °C. It is the lowest average temperature of the whole year. There is a notable variation in precipitation levels between the driest and wettest months, amounting to 80 mm. The average temperatures vary during the year by 25.6 °C. Average Temperature and Precipitation Data shown below Table 3-2.



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

Table 3-2 Average Temperature and Precipitation Data

	1	2	3	4	5	6	7	8	9	10	11	12
Avg. Temp. (°C)	-2.5	-0.7	4.2	9.6	14.3	18.8	22.6	23	18.8	12.6	5.7	-0.1
Min. Temp. (°C)	-6.8	-5.4	-1.2	3.6	8.2	12.5	15.6	16.2	12.5	7.1	0.9	-4.3
Max. Temp. (°C)	2.1	4.3	9.7	15.3	19.9	24.6	29.1	29.7	25	18.5	11.2	5
Precipitation (mm)	54	48	69	80	87	51	10	7	21	40	44	53
Humidity (%)	76%	73%	65%	59%	56%	48%	38%	37%	39%	52%	62%	71%
Days of Precipitation	7	7	9	10	11	7	2	1	3	5	5	7
Hours of sunlight (hrs)	5.8	6.6	7.7	9.2	10.6	11.8	12.2	11.8	10.4	8.4	7.1	6.1

Soil and Land Composition

According to the database of Ministry of Agriculture and Forestry regarding Kayseri Province, the area of 869,062 hectares, which constitutes approximately 51.22% of the whole area, is agricultural areas. Forests and semi natural forests cover 751,221 ha which constitutes 44.28% of the whole area. Artificial area is 29,979 ha. The land usage classes of whole Kayseri Province are shown as in the following Table 3-3.

Kayseri Province Centrum includes 5 centrum districts, and when land usage classes are analyzed for these districts, around 5-10% artificial areas observed compared to whole Kayseri province land composition classes.

Table 3-3 Land Usage Classes of Kayseri Province

Land Usage Classes	ha	%
1) Artificial Areas	29,979.5	1.77
2) Agricultural Areas	869,061.6	51.22
3) Forest and Semi-Natural Areas	751,221.0	44.28
4) Wetlands	26,260.6	1.55
5) Water Masses	20,143.9	1.19
TOTAL	1,696,666.6	

Source: <https://corinecbs.tarimorman.gov.tr/>

3.2 Land Use and Land Requirements

As described in Section 2, within the Project, one pumping station, 2 water reservoirs and a transmission line will be constructed.

Beştepeler Pumping Station (PS)

Proposed Beştepeler PS is located in Melikgazi District, Karacaoğlu neighborhood on lot 76 of block 11216 (Figure 3-2). Currently, most of the parcel is utilized as cemetery, and the area where the pumping station will be built is used by KASKI. There is an administrative building, existing pumping station and a hangar in the area used by KASKI. The Consent Letter from the Kayseri Metropolitan Municipality regarding the construction on lot 76 of block 11216 is given in in Annex-4. Ownership of the lot 7 and 8 of block 11216 belongs to KASKI (Annex-5).

There are no formal or informal users on the parcels.



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

Figure 3-2 Beştepeler Pumping Station





This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir





This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

Konaklar Reservoir

Figure 3-3 below shows that the location of the Konaklar reservoir is outside the cadastre. The zoning plan of this area has been made and is shown in Figure 3-4. In the area, there is the Konaklar reservoir and well building belonging to KASKİ. The reservoir area in Konaklar region belongs to KASKİ. There are no other official or unofficial users.


Figure 3-3 Konaklar Reservoir





This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

Figure 3-4 Zoning Plan



Ildem Reservoir

Proposed İldem 2,500 m³ reservoir is in Gesi neighborhood of Melikgazi District on lot 1 of block 245 (Figure 3-5). Although, the existing İldem reservoir—which is on the same parcel with the one to be built—belongs to KASKI, the parcel belongs to the Directorate General of National Property of the MoEUCC and the allocation protocol which is valid throughout the life time of the reservoir is presented in Annex-6.

There are no formal or informal users on the parcel.



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

Figure 3-5 Ildem Reservoir





This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliđi, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklařa finanse edilmektedir



Transmission Line

The transmission line will be constructed between the planned Beřtepelers pumping station and the existing Talas reservoir.

Talas reservoir is located in the Talas neighborhood of Talas district on lots 0 of blocks 406, 408, 409 and 410. The land belongs to KASKI and its title deeds are shared in Annex-7. There are no formal or informal users on the of the existing reservoir. Below Figure 3-6 is the map of the region showing that the Talas reservoir location.



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

Figure 3-6 Talas Reservoir Location





This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

The transmission line will be constructed mostly on the existing roads which are open for traffic and under the responsibility of Kayseri Metropolitan Municipality. Although there are no private parcels, the transmission line passes through two publicly owned parcels as shown in Figure 3-7.

Figure 3-7 The Transmission Line Route and Parcel Numbers



Lot 2 of block 13835 and lot 3 of block 13835 in the Erenköy neighborhood of Melikgazi district belongs to Kayseri Metropolitan Municipality and currently used as urban park and the route that the transmission line will pass is used as park road. On the other hand, lot 3 of block 6654 and lot 150 of block 1370 in the Köşkdagi neighborhood of Melikgazi district belongs to Erciyes University which is a state-owned university and the route passes through the university campus. Both institutions gave their permissions for the construction of the transmission line. See Annex-8 for the permission letter of the Kayseri Metropolitan Municipality and Annex-9 for the permission letter of the Erciyes University.

3.3 Socio-economic Environment

This section compiled quantitative and qualitative data regarding the current social condition of the Project. The socio-economic baseline study is intended to describe socio-economic conditions and trends in areas that are potentially affected by the Project to have an understanding of potential impacts and to develop appropriate mitigation measures. The socioeconomic baseline identifies major socio-economic issues in the province and local communities and develops a socio-economic database that can be leveraged to monitor any post-Project changes in affected communities. The following topics were selected to discuss the socio-economic indicators of the settlements around the project area:

- Demography and Population
- Livelihoods
- Education



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

- Health
- Vulnerable Groups
- Land Acquisition
- Traffic and Road Safety

The obtained primary data regarding the project was derived through surveys conducted and telephone conversations. The conversations to collect primary data include:

- Interview with Melikgazi Municipality,
- Interview with Talas Municipality,
- Kayseri Metropolitan Municipality Land Registry and Expropriation Branch Directorate
- Kayseri Provincial Directorate of Environment, Urbanization and Climate Change and
- In-depth interview with the headmen of the project-affected neighborhoods.

Secondary data has an important role in reaching key stakeholders and project-affected people before designing the field study. The information obtained from secondary data enhances the quality of field studies and time efficiency during field studies. This set of data was collected and prepared using regional and national statistics and project documents.

Limitations

Although the Project will serve 31 neighborhoods during the operational phase, almost all of the Project's environmental and social impacts will be observed during the construction phase of the Project. Appointments for face-to-face interviews were made prior to the site visit.

The neighborhoods within the impact area are as follows: Köşk, Battalgazi, Tacettin Veli, Erenköy, Esenyurt, Germir and Gesi Fatih neighborhoods in Melikgazi district, and Yenidoğan neighborhood in Kocasinan district. While determining the 500 m distance, the environmental and social impacts that will arise from the Project have been taken into consideration and it is foreseen that these impacts will remain within the determined distance.

A site visit was conducted on December 12-13, 2023. During the field visit, it was planned to conduct interviews with the mukhtars of the neighborhoods in the Aol of the Project, and face-to-face interviews were held with the Mukhtars of Battalgazi, Köşk and Erenköy Neighborhoods. However, due to their unavailability during the planned hours, interviews were conducted with the Mukhtars of Yenidoğan, Gültepe, Tacettin Veli, Esenyurt neighborhoods by phone after the field visit. Esenyurt Neighborhood Mukhtar stated that they had no concerns about the Project during the interview and ended the interview. In addition, the Mukhtar of Germir neighborhood could not be reached during and after the site visit and he was invited to the Stakeholder Consultation Meeting (SCM) held on August 16, 2024 (see Section 9).

Demography and Population

The location of the project is Kayseri city center. The Project will serve 31 central neighborhoods in Kocasinan and Melikgazi Districts of Kayseri Province, especially in the eastern part of Kayseri center.

The population of Kocasinan Municipality is 407.600. The central population of the district is 407600, of which 202965 is male and 204635 is female. There are 116 neighborhoods connected to the District Municipality. The population of Melikgazi Municipality is 294.983. The population of the District Center is 585483, 290500 of this Central population is male and 294983 is female. There are 81 neighborhoods connected to the district.

Population details, obtained from public sources and neighborhood mukhtar as a result of conducted field studies, are as follows.

The highest population ratio is in Köşk neighborhood, while the lowest population ratio is in Tacettin Veli neighborhood among the neighborhoods within the project area. After interviews conducted with the mukhtar, it was predominantly expressed that population was increasing in the neighborhoods; the reason for which was employment need developing throughout the district.



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

Finally, it was inquired whether there were immigrants and/or refugees in impacted settlements. Accordingly, it was mentioned that Syrian, Afghan and Iraqis asylum seekers settled in.

Means of Livelihood

The main source of income of the neighborhoods are pension, civil service, with regular paying jobs, tradesmanship, which is located within the impact area of the project.

In interviews with mukhtars, it was learned that refugees in the neighborhoods work in regular salaried jobs and daily wage jobs in the industrial sector.

Education

In the neighborhoods in the AoI of the project, the list of schools located within 500 m of the areas where the studies will be carried out is as follows³:

Yenidoğan Neighborhood

- Mehmet Cemile Oğulcuklu Primary School

Tacettin Veli Neighborhood

- Yunus Büyükkusoğlu Imam Hatip Secondary School
- İstiklal Special Education Vocational School
- Kayseri Kadi Burhaneddin Vocational and Technical Anatolian High School
- Private İstikbal Primary School
- Nuri Has Middle School

Battalgazi Neighborhood

- Battalgazi Şehit Selim Şener Secondary School
- Malazgirt Secondary School
- Somuncubaba Anatolian Imam Hatip High School
- Kayseri Simya College
- Özel Nida School for the Disabled
- National Sovereignty Primary School
- Battalgazi Şehit Selim Şener Secondary School
- Ulfet Kizikli Primary School

Erenkoy Neighborhood

- Private Caybaglari Bilfen Kindergarten

Germir Neighborhood

- **Bahçelievler Neighborhood** Talas Atatürk Vocational and Technical Anatolian High School
- Şehit Binbaşı Mahmut Şahin Secondary School
- Şehit Binbaşı Mahmut Şahin Primary School

Gesi Fatih Neighborhood

- İldem Şehit Abuzer Doğan Kindergarten
- İldem Borsa İstanbul Secondary School
- Hakki Altop Primary School

In addition to these schools, the revised route passes through the Erciyes University as shown in Figure 3-7—lot 3 of block 6654 and lot 150 of block 1370.

Health

³ Retrieved from <https://kayseri.meb.gov.tr/>



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

In the neighborhoods in the Aol of the project, the list of health centers within 500 m of the areas where the works will be carried out is as follows⁴:

Tacettin Veli Neighborhood

- Specialist Dental Hospital
- Kayseri Eye Hospital
- Kayseri Kızılay Hospital
- Private Erciyes Kartal Hospital
- Special Hüma Hospital
- Detagen Genetic Disease Evaluation Center
- Hüma IVF Center
- Private Maya Dental Oral and Dental Health Center

Köşk Neighborhood

- Erciyes University Faculty of Medicine Gevher Nesibe Hospital
- Yılmaz and Mehmet Oztaskin Heart Hospital
- M. Kemal Hematology and Oncology Hospital
- Sahinur Dedeman Bone Marrow Transplant and Stem Cell Treatment Center
- Erciyes University Fevzi Mercan Children's Hospital
- Hasçelik Application and Research Center
- Maya Eye Hospital

Vulnerable/Disadvantaged Individuals or Groups

During the community level survey conducted with neighborhood mukhtars, information on vulnerable groups was inquired and the following groups were identified within the scope of the field study.

Elderly people over the age of 70 living alone and in need of care (41 people in total according to the information received from neighborhood mukhtars) may experience difficulties in accessing activities and communicating their complaints due to the lack of necessary physical support.

In addition, according to information received from Mukhtars, a total of 482 households are refugees and asylum seekers (Afghan, Syrian, Iraqi, etc.), who may have difficulties in communicating their grievances or participating in stakeholder engagement due to language barriers.

Moreover, according to information received from mukhtars, there are approximately 850 persons with disabilities within the impact area. During the construction phase, precautionary measures need to be taken for these individuals to address issues such as road closures, especially due to project activities.

⁴ Retrieved from <https://kayseriism.saglik.gov.tr/>



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

4 ENVIRONMENTAL AND SOCIAL ASSESSMENT

During construction and operation phases of the Project, environmental and social risks and impacts caused by project activities may arise. Any potential risks and impacts of the Project during the construction phase would be generally short term with low magnitude that would be locally significant. These impacts would mostly be related to traffic, noise, vibration, air quality, soil disturbance and contamination, waste management, community health and safety, and labor and working conditions (including occupational health and safety).

EIA exemption letter dated January 16, 2024 and numbered 8510679 for the project is available and shared in Annex-10.

4.1 Impacts on the Physical Environment

Land Use, Soil and Geology:

Construction Phase

The excavation of trenches for the water transmission and network pipes and reservoirs to be newly constructed will have some minor impacts on the soil environment. However, these impacts are on project footprint and restricted to the construction sites. The potential impacts will consist of:

- Leakage and spill of fuels, and oils to be used for the construction machinery and equipment create soil contamination risk.
- During replacement of the pipes, soil contamination risk can occur.
- Soil erosion and contamination because of oil or fuel leaks or spillage that may result from incidents and unexpected events.
- Alterations of the natural soil and land structure because of soil stripping, levelling excavation and filling activities, work of construction machinery, especially locations where the new reservoirs will be constructed.
- Uncontrolled storage or disposal of solid and/or liquid waste can cause soil pollution.
- Piling of soil along public routes and improper reinstatement of soil to its original position.

These impacts can be easily managed and mitigated to negligible in significance with the implementation of the mitigation measures given in Table 5-1

Operation Phase

In the operation phase of the Project, the activities will have a limited physical interaction with the environment. No additional significant direct impacts on topography, soil and land use are anticipated under normal operating conditions. Impacts of operation phase of the Project are related with:

- During repair and maintenance works, such as spillage/leakage of oil, and chemicals to soil and the permanent land use change where new reservoirs to be constructed.
- The staff will be trained in proper management of liquid waste to avoid soil contamination during maintenance and repair works.
- The amount of soil that could be subject to contamination will be minimized by ensuring the use of only the designated worksites and routes for the machinery and equipment and field personnel during maintenance and repair works.
- Machinery and equipment will be checked regularly for leaking oil and fuel.
- In the event of an accident, leak or spill, necessary repair works and/or replacement of parts will be performed promptly in accordance with the standards.
- Provisions of the Regulation on the Control of Soil Pollution and Sites Contaminated by Point Sources will be complied with.
- Wastes and wastewater (rainfall filled in trenches) to be generated during the during maintenance and repair works will be stored and disposed of in a controlled manner in accordance with the relevant regulations and in line with the management practices described in this report. Thus, it will not be possible for the waste and wastewater to be generated in the project area to interact with the soil environment and cause any impacts.



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

These measures aim to minimize environmental impacts and form an effective strategy to address potential issues during the project. It is crucial to ensure compliance with environmental standards and local regulations.

Air Pollution, Noise and Vibration:

Construction Phase

The major impacts on air quality during the construction phase of this project will be related with the material handling, vehicle movement, excavation and backfilling, compaction works and emissions from heavy construction machinery (trucks, excavators, etc.).

Air pollution will be mainly dust emissions and exhaust emissions as well as Greenhouse Gas (GHG) emissions. The sensitive receptors that will be exposed to these air emissions will be the local population who lives near the construction sites. During construction phase of the project, impacts on air quality will be mainly due to dust emissions caused by:

- Dust emission during the site preparation, excavation, backfilling, and compaction works performed for the construction works.
- Dust emission due to the vehicle movement for transportation of various construction materials to the project site.
- Exhaust emissions from vehicles used in construction activities.
- GHG emissions generated from vehicles and machinery in small amounts.

These air quality impacts will be limited in terms of area and short-term since there will be a limited number of equipment and machinery operating on site. In addition, the water distribution network will follow the cadastral roads and the construction will be performed gradually. Therefore, the receptors will be limited to the ones located near the construction sites.

Various measures and solutions to address these potential impacts are as follows:

- The impact of the dust formed during the construction phase will be mitigated by watering the network routes and roadside embankment, regulating the time intervals of the works, controlling the vehicle speeds, and covering the tops of the transportation vehicles with tarpaulin.
- The top of the excavated material will be wetted to prevent dust formation.
- Loading/unloading will be carried out carefully without scattering.
- Windshield and barriers will be used in the working area depending on wind conditions.
- Trucks hauling excavation material will be covered, the material will be prevented from scattering during transportation, and the roads will be cleaned quickly if the material is scattered.
- Care will be taken during filling and unloading of the material.
- The route to be used in the transport of the excavation will be carefully selected and care will be taken not to pass through the densely populated areas.
- Care will be taken to enforce speed limits for transport vehicles. Accordingly, the speed limit will not exceed 30 km/h on roads with poor coating.
- To prevent the effect on the air quality from affecting the working and resting activities, the construction activities will be carried out at the determined time of period, and this determined time interval will be announced beforehand to the residents who will be affected by the construction activities through the means of communication tools of KASKİ and Contractors/Subcontractors.
- Compliance with the air emission limit values stipulated in national legislation and WBG General EHS Guidelines will be ensured.
- Dust measurements will be conducted if any grievance regarding dust generation is received and mitigation measures will be enhanced in this respect such as increasing wet suppression/watering activities, further reducing speed/traffic, etc., if deemed necessary, considering both national and WBG EHS Guidelines limit values.
- In accordance with the “Exhaust Gas Emission Control Regulation”; vehicles with traffic inspections, exhaust gas emission measurements will be used, and vehicles that need maintenance will be taken



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliđi, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklařa finanse edilmektedir

into maintenance after routine checks and other vehicles will be used until their maintenance is completed.

- Each vehicle to be used for transport during the construction phase shall have the “Motor Vehicle Exhaust Emission Measurement Stamp”. The measurement stamp will be renewed every year by measuring exhaust gas.
- Routine inspection and maintenance of the vehicles used for transportation will be performed (daily and periodically). Maintenance forms will be filled out regularly.
- The use of fuel conforming to standards will be ensured.

The project activities within the construction phase are associated with a range of activities that generate noise. The noise would be potentially generated by transportation vehicles, machinery, and outdoor equipment to be used for preparation of the site and the construction activities, pipe placement /replacement, trench filling, and paving and asphaltting. Noise impacts will not exceed the levels presented in the WBG General EHS Guidelines or result in a maximum increase in background levels of 3 dB at the nearest receptor location off-site. Construction of the water distribution network will affect inhabitants living on the network route, but this impact will be short term and low in magnitude.

Operation Phase

Dust and emission gases are likely to occur within the scope of maintenance and repair works. However, the operation phase of the project is not expected to cause significant dust and exhaust emissions. This impact will be low when the appropriate mitigation measures in **Hata! Başvuru kaynađı bulunamadı.**

The release of chlorine gas into the atmosphere poses a threat to all living things. Chlorine gas released into the atmosphere by the residual chlorine rooms within the scope of the Project, especially in the case of a gas leakage in the facilities close to the residential areas, poses a serious risk for human health. For this reason, chlorine gas leakage detectors will be applied to these facilities in order to prevent any problem that may arise. This risk has been assessed as medium in significance for operation phase if the mitigation measures given in **Hata! Başvuru kaynađı bulunamadı.** are not implemented.

GHG emissions are expected to be generated during the operation phase as well, however, there will not be a continuous heavy vehicles usage due to the Project activities such in the construction phase, this impact is assessed as negligible for the operation phase.

The noise will also be generated by repair and maintenance works. Vehicles and maintenance equipment and machinery will be used temporarily, and the number of vehicles will be limited during repair and maintenance works. Therefore, noise impact resulting of these works is not expected to be significant during the operation phase of the project. The impact is assessed as direct and negative with short term duration, local and low in significance.

Water Resources and Wastewater:

Construction Phase

During the construction phase, water supply requirements will occur due to the needs of workers and dust suppression. The drinking water needs of the employees will be met by bottled water purchased from the local market, and their domestic water needs will be met by connecting to the existing drinking water network. If accommodation will be provided for workers in the camping area, the resulting domestic wastewater will be connected to the existing sewer network, if possible, or if connection is not possible, it will be collected in impermeable septic tanks and then discharged to the nearest sewer network with vacuum trucks. Portable toilets will be provided for workers at construction sites. The waste from these toilets will also be collected into the storage tank inside the toilet and then discharged into the nearest sewer network.

For dust suppression, water will be provided to the site by water trucks with sprinkler systems. The quality of water that will be supplied to the Project shall follow the Regulation Concerning the Water Intended for Human Consumption together with WBG General EHS Guidelines.



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliđi, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklařa finanse edilmektedir

Minor short-term negative impacts due to surface runoff, muddy water filling the excavation trenches, etc. would occur during construction. Construction activities may also pose the potential for release of petroleum-based products, such as lubricants, hydraulic fluids, or fuels during their storage, transfer, or use in equipment. All chemical storage containers, including diesel fuel, and hazardous liquid waste drums/containers will be placed on impermeable surfaces/floors to minimize the risk of soil and groundwater contamination during construction and with secondary containment protection. In the construction phase of the Project, the impact on the surface water resources will be direct and negative with short-term duration, local and negligible in significance.

During the construction phase, the major impact on groundwater and surface water may be seen due to accidental oil leakages in the areas where the works with construction machinery are carried out as well as improper disposal of waste. This may affect the water quality in the project area, if necessary, mitigation measures are not taken. However, it can be said that the impacts will not be significant upon implementation of the mitigation measures and adherence to good engineering methods. It is assessed that in the construction phase of the Project, the impact significance will be negligible.

In addition, attention will be paid to pipes sitting in places with high groundwater levels. The decrease in the groundwater level will reduce the sitting height of the pipes and cause hydraulic problems. Soil dewatering will be carried out in these areas.

Operation Phase

Although the proposed Project will have positive impacts on the water resources during the operation phase of the Project since the loss and leakages in the current network system will significantly be decreased, the regular maintenance works to be performed on the network might create impacts that are similar to the ones in the construction phase. In the operation phase, there will also be storage of some chemicals such as acids, bases, disinfectants, etc. All storage tanks and drums will be placed on concrete areas with proper secondary containments.

To conclude, operation phase impacts of the Project is generally found to be positive on water resources. However, measures should be taken to prevent any unexpected deterioration on the receiving water quality. During the operation phase of the Project, the impact will be direct and positive with long term duration.

Any impact on surface and groundwater resources is not anticipated in the operation phase providing that the water network is constructed with adequate measures. The repair and maintenance works are considered as construction works; therefore, the repair and maintenance staff will perform works by considering the construction phase impacts and comply with corresponding mitigation measures all the time. Therefore, the impacts will be negligible in significance upon adherence to good engineering methods.

During operation phase, an operator team assigned by KASKİ will ensure compliance with the drinking water parameters specified in the national and international legislation. Ministry of Health, General Directorate of Public Sanitation will regularly control water parameters in the network and/or in the reservoirs.

Waste Management

Operations such as construction and installation of main process and auxiliary units, supply, distribution and installation of units and equipment will be carried out. The expected types of solid waste provided within the scope of these activities are: municipal waste, system equipment packaging waste (e.g. wood, cardboard, plastic, etc.), hazardous waste, special waste, excavation and construction waste (e.g. scraps, wood, concrete waste, etc.), and waste system costs (panels, cables, electronic systems). Hazardous and special wastes, separation of chemical substances (e.g. paint, solvent) or packaging materials and parts contaminated with oils, operation of machinery and machinery and the waste oils they contain, solvents, accumulators, batteries, filters, machine parts, etc. unified.



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliđi, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklařa finanse edilmektedir

During the construction phase of the Project, activities such as vegetation clearance, levelling, construction and installation of main operation and auxiliary units, procurement, transportation and assembly of units and equipment will be carried out. Solid waste types expected to be generated within the scope of these activities are municipal wastes, packaging wastes of system equipment (e.g., wood, cardboard, plastic, etc.), hazardous wastes, special wastes, excavation, and construction wastes (e.g., scrap metal, wood, concrete waste, etc.), and waste system equipment (panels, cables, electronic components). Hazardous and special wastes might contain chemical substances (e.g., paint, solvent) or packaging materials and cloths contaminated with oils, waste oils resulting from operation and maintenance of machinery and vehicles, solvents, accumulators, batteries, filters, machine parts, etc.

In the case of cooking at the cafeteria of construction site facilities and/or camp site, vegetable oil will be regularly collected and given to enterprises licensed and certified under the Regulation on Control of Vegetable Waste Oils and. Vegetable waste oils which are likely to occur during the construction phase will be collected in leakproof drums with corrosion-resistant internal and external surfaces and given to environmentally authorized and licensed vegetable waste oil plants for recycling.

If any asbestos pipe is encountered by the Contractor during the excavations, it will not be removed to the surface. In cases where asbestos pipes need to be brought to the surface, the principles of the Regulation on Health and Safety Precautions in Working with Asbestos will be followed. The work will be carried out by an asbestos removal specialist, who has a vocational training certificate.

Asbestos-containing waste will be transported and disposed of in accordance with Regulation on the Road Transportation of Hazardous Goods by signing a contract with a waste transport company licensed by the Ministry of Environment, Urbanization and Climate Change and an authorized waste disposal organization. Moreover, an Asbestos Management Plan will be prepared prior to construction works by the Contractor and implemented.

Waste generated during the construction phase of the Project will be managed in accordance with the waste management hierarchy, Turkish waste management regulations. A temporary waste storage area will be established, the waste generated will be separated in line with the Turkish waste management regulations and transferred/disposed of by the licensed companies. The contractor will take mitigation measures described in Table 5-1 but will not be limited to these measures. No significant impact resulting from waste generation is expected due to the nature and scale of the Project. However, the potential impacts can be reduced to a low level with the mitigation measures; therefore, the impact is assessed as direct and negative with short-term duration, local and low significance.

Protected Areas

There are no protected areas defined by national legislation, internationally recognized important plant areas and archaeological sites within the Project area. Therefore, no hazards are foreseen for protected areas and important plant areas.

Visual Impacts and Landscape

During the construction phase, visual impacts are anticipated due to the presence of construction vehicles, earthmoving, excavation and related construction activities. Proper re-establishment of the pipeline route and landscaping of the water reservoirs will be critical to mitigate visual impacts during the operational phase.

Biological Environment

In the construction phase of the project, some direct or indirect impacts are expected to occur on biological environment and natural assets. The planned Project will be realized in an already modified area. There are no endemic species in and around the activity area. There is no danger of extinction as a result of the destruction in the activity area.

The plant taxa identified in and around the Project area have been evaluated within the scope of ESS6: Biodiversity Conservation and Sustainable Management of Living Natural Resources standards and there are no species that need to be taken under protection.



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliđi, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklařa finanse edilmektedir

The project area is located on a bird migration route. However, there is no sensitive habitat or flora species found in the area, no significant impact is expected to occur such as sensitive habitat and vegetation loss during the construction activities of the Project.

The impact on the fauna species is assessed as direct and negative and low in significance.

Climate Change

The Project's contribution to climate change during the construction phase will be due to the emission of greenhouse gas (GHG). The majority of GHG emissions will be due to construction machinery/equipment usage. The major greenhouse gas emission will consist of CO₂ emissions resulting from the combustion of petroleum-based products, like gasoline, in internal combustion engines. Relatively small amounts of methane and nitrous oxide will also be emitted during fuel combustion. Therefore, these emissions will contribute to climate change.

The project's contribution to climate change through GHG emissions is assessed as a negative and direct impact. The impact's extent will be regional, and duration will be short-term. Although the sensitivity of the receptors is considered as medium, due to the usage of small number of construction machinery/equipment, the significance of the impact is considered as low.

Resources such as water, fuel, electricity, etc. will be consumed during the construction activities by the machinery and the workers. In order to minimize the natural resource consumption, resource will be used efficiently and necessary mitigation measures will be taken as given in **Hata! Başvuru kaynađı bulunamadı.**

4.2 Impacts on the Social Environment

During the project construction, a procedure for chance finds of cultural heritage artifacts will be prepare and implemented. However, no impact is anticipated on existing cultural assets. The traffic impact will be local and reversible, with a traffic management plan prepared and implemented, including measures such as road closures and alternative routes. Prioritizing local procurement and employment will have positive effects, contributing to the local economy. Measures for community health and safety, including awareness campaigns and worker safety protocols, will be implemented. The Contractor shall take necessary measures such as perimeter fencing, railings, signs, announcements, etc. surrounding the work areas to prevent unauthorized access to the construction sites. Land acquisition and workforce management will follow specific procedures, with careful planning in advance.

In construction site security measures, the safety of property may take precedence over the safety of people. Security services need to address the protection of human life, providing a safe environment in the work area and providing safe means of transportation to the work area.

Furthermore, the project is not expected to escalate personal, communal, or interstate conflicts, crime, or violence. Vulnerable groups such as refugees, households with low or no income and the elderly will be considered, with appropriate measures and support provided. Risks such as gender inequality, indirect child labor and rights violations may be present in the supply chain. ESMP actions are defined to prevent these. Field supervision and monitoring will also be carried out by the supervision consultants. Other impacts are temporary and short-term.

Working Conditions and Workforce Management

KASKI has a corporate functioning and human resources management based on laws and planned procedures. Although KASKI's human resources management is subject to the Civil Servants Law No 657, the entire workforce for the project will be employed according to the provisions of Labor Law No 4857.

There will be no accommodation due to local recruitment of labor and densely populated urban structure.

The anticipated risks and impacts during the implementation of the project and the recommended mitigation measures are given below:



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliđi, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklařa finanse edilmektedir

- Safety and health hazards created by project works that the workforce is subject to, such as exposure to dangerous machinery, hazardous materials, and physical injury risks, should be carefully assessed. Adequate safety measures, including personal protective equipment (PPE), health screenings, and risk assessments, must be implemented to safeguard the workforce.
- In order to manage the risk of workers being paid less than they deserve, it is recommended to prepare a project labor cost analysis by anticipating inflation volatility in Turkey, increasing minimum wages and equally increasing insurance and taxes.
- The project has a multi-stakeholder governance structure, and this complex structure may lead to risks such as inappropriate workplace conditions, inconsistent application of standards for the workforce by different contractors, and missing complaints. Therefore, regular steering committees should be established with all parties involved. These committees should include the complaint mechanism representative in the project implementation unit and site managers.
- Because different contractors will be assigned different tasks throughout the project, information may not be distributed evenly. In-service trainings recommended in the report and prepared for the participation of all parties (Project Implementation Unit (PIU), contractors, KASKI personnel, etc.) and planned to be implemented in a standard order should be organized.
- If migrant workers will be employed, the contractor during the construction phase and KASKI during the operation phase will ensure that these workers have access to the labor grievance mechanism and fully understand their rights under national regulations.
- There may be risks in the supply chain such as failure to ensure gender equality, indirect child labor and rights violations. To prevent these, relevant ESMP (see **Hata! Başvuru kaynađı bulunamadı.**) actions have been defined. Site inspection and monitoring will also be carried out by the E&S staff of the supervision consultant.
- Complaints in the field may be delayed and may not be recorded. SEP was developed to prevent this and includes a complaint mechanism. will be implemented.
- It may be possible that the construction sites established within the scope of the project are built with gender stereotypes and do not offer equal opportunities (such as shelter and showers). To prevent this, it is recommended to prepare gender-neutral planning and design.
- In construction site security measures, property safety can take precedence over people's safety. It is recommended that security services also address the issues of protecting human life, ensuring a safe working environment, and providing secure transportation to and from the work area. A balanced approach should be taken to prioritize both property and human safety equally.

Labor Influx

Labor influx is not expected due to the densely populated urban structure. Although the risk of increased SEA/SH incidents is assessed as low due to worker-community interaction and no expected labor influx, KASKI and the Contractor will ensure that the code of conduct is understood by each worker and that all workers are provided with public communication training as orientation training to prevent potential future conflicts and unacceptable behaviors (e.g. gender-based violence, sexual harassment, sexual exploitation and abuse, etc.).

Safety of Services

The presence of other infrastructure (gas and electricity lines) on the network routes may pose a risk. During the Project, KASKI and the Supervision Consultant will coordinate with other institutions (such as gas and electricity company) and guide the Contractor appropriately. Since transmission lines will be constructed on urban road routes, noise/vibration, damage to common properties, roads, etc. and possible accident risks from construction activities are possible. Mitigation measures will be taken according to the requirements of E&S studies. The majority of the excavation depth will be 2.3 m, but in some places, it will be up to 3-4 m. Excavations are expected to be of short duration in line with road/traffic planning and the contractor's capabilities.



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliđi, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklařa finanse edilmektedir

Traffic and Road Safety

During the transportation of construction materials, vehicle congestion is expected on some roads depending on the activities to be carried out. In such cases, road users will be directed to alternative routes and notifications will be made regarding busy roads. An increase in traffic load will be observed due to construction activities. The impact of the Project on traffic during the construction phase is assessed as negative and direct and the impact is considered moderate. On the other hand, no impact is expected during the operation phase. The impact's extent will be local and reversible.

A project-specific traffic management plan will be prepared and implemented prior to construction works as part of the Contractor's Environmental and Social Management Plan.

Within the scope of the Project, Horizontal Drilling will be carried out under the Rail System. Environmental and HSE requirements will be fulfilled during implementation. Necessary permissions obtained from institutions before drilling. The permissions received from DSI and Transportation Inc. on the subject are shared in Annex-2 and Annex-3.

Regarding the inner-city tram crossing; there will be a crossing under the tram line with horizontal drilling without interrupting the traffic. The tram line belongs to Kayseri Metropolitan Municipality. In the attached letter, the tram operator company is a company affiliated to Kayseri Metropolitan Municipality and gives the following information: "The 1000 mm diameter transmission installation will not harm the safety of the tram line, provided that the pipe top elevation passes at least 2.5 m below the rail top elevation and does not overlap with the catenary poles."

Management and Safety of Hazardous Materials

The removal, transportation and disposal of asbestos pipes that will be exposed during excavation will cause health problems. If asbestos pipes encountered during the excavations, those will not be removed to the surface. In cases where asbestos pipes need to be brought to the surface, the principles of the Regulation on Health and Safety Precautions in Working with Asbestos will be followed. The work will be carried out by asbestos removal specialists, who have vocational training certificates. Specific precautions will be determined for managing ACM in this site-specific Asbestos Management Plan that will be prepared for safe handling and effective disposal of asbestos as required by the WBG EHSG on asbestos management by the Contractor prior to the construction works.

Risks will be managed will be assessed, and these possible risks and impacts will be mitigated through the implementation of the Labor Management Plan, OHS Management Plan and Risk Assessment (including Emergency Plans) which will be developed by the Contractors during the construction phase and by the KASKI during the operation phase in line with national Labor Law, WB ESS2 and WBG EHS Guidelines.

Community Health and Safety

Due to the route revision, the project will now pass through Erciyes University and Urban Park. These stakeholders have been included in the updated Aol and will be informed about the project and its potential impacts.

Necessary warning signs will be placed around the work sites within the scope of OHS Measures. Regarding the roads that are expected to be gradually closed along the transmission line, traffic trainings will be given to students by contacting the administrations of the schools located within 500 m of the roads. Traffic trainings will also be provided to the personnel working within the scope of the Project.

Construction sites will be fenced off, blocked with barriers, and phosphorescent or lighted warning signs will be placed around the construction sites to ensure that the works do not harm people living in the area (especially children, elderly, disabled people). Work areas will be equipped with warning signs appropriate to the nature of the work and potential risks in that area. Entry of personnel and third parties to the facility will be carried out in a controlled manner under the supervision of a security guard. A 24/7 security guard will be employed in the areas. Excavation areas will not be accessible except by



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

authorized personnel. Loading and unloading activities will be carried out under the supervision of designated personnel. Access of visitors, local people to the area will be controlled.

Trenches that need to remain open at night will be adequately illuminated, necessary signs will be placed, and the area will be surrounded by barriers. Temporary crossing paths will be provided for pedestrians and vehicles.

In addition to the existing measures, further precautions will be implemented due to route changes within the university campus and Urban Park to ensure public safety:

Erciyes University Campus:

- Work areas will be planned considering student and staff density.
- The university administration will be informed, and coordination meetings will be held.
- Alternative routes for pedestrian and bicycle paths will be identified and announced. Suitable pedestrian crossings will be provided in these areas.
- Work areas will be equipped with warning signs appropriate to the nature of the work and potential risks.
- Excavation areas will not be accessible except by authorized personnel.
- Noise and dust control measures will be strengthened (e.g., adjusting working hours according to class schedules, increasing dust suppression methods).

Urban Park:

- Clear warning signs and direction boards will be placed to guide visitors.
- Alternative routes will be identified for frequently used walking paths, and public announcements will be made.
- Additional safety barriers will be installed near children's play areas.
- Trenches that need to remain open at night will be adequately illuminated, necessary signs will be placed, and the area will be surrounded by barriers.
- Temporary crossing paths will be provided for pedestrians and vehicles.

Land Acquisition

No private land was required for the project. Therefore, there will no expropriation or easement. In addition, since there are no formal or informal users on the lands where the project activities will be carried out, there will be no effect on the livelihoods.

Beştepelers Pumping Station is not located on private land with any formal or informal users. There is a cemetery on parcel 11216/76 within the impact area. To prevent the cemetery from being affected by construction activities:

- Temporary protective fences or barriers will be erected around the cemetery to physically separate it from the construction area. This will prevent physical damage to the cemetery.
- Dust suppression methods, such as water spraying, will be used to prevent dust generated during construction from spreading to the cemetery area. Additionally, a careful waste management plan will be implemented to prevent construction debris from entering the cemetery area.
- Appropriate signage and markings will be put in place to ensure that construction crews and vehicles do not accidentally enter the cemetery area. The boundaries of the construction area will be clearly marked.
- Construction activities will be halted or minimized during the hours when the cemetery is open to visitors to prevent disturbance to the visitors.
- To preserve the structural integrity of the cemetery, more precise and controlled excavation techniques should be used in areas close to the cemetery.



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliđi, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklařa finanse edilmektedir

There are residential areas around the area where the construction activity will be realized. All areas where construction will be carried out belong to KASKİ. There is no private land. Relevant mitigation measures for settlements located near the Talas, Konaklar and İldem Reservoirs areas:

- To minimize noise during construction, low noise level equipment will be used.
- Noise barriers or temporary walls providing sound insulation will be constructed.
- Work that will create noise will be attempted outside school hours.
- The construction area will be surrounded by security fences to prevent unauthorized entry.
- Entrance and exit to the construction site will be made in a controlled manner.
- Safe passageways will be provided for students and staff.
- School management and parents will be regularly informed about the project process and possible impacts.

Cultural Heritage

An official response has been received from the Ministry of Culture and Tourism, General Directorate of Cultural Heritage and Museums, regarding the presence of cultural heritage assets along the Project route (see Annex-11. Ministry of Culture and Tourism Response - Cultural Heritage Assessment). According to the response dated 27.01.2025 and numbered E-91607681-150-6276591, there are no registered cultural heritage assets or legally protected archaeological sites within the project area. Based on this information, no restrictions have been imposed on construction activities within the project area. The response letter is provided in Annex-11. Ministry of Culture and Tourism Response - Cultural Heritage Assessment

If any chance find is encountered during the construction activities of the Project, the Chance Find Procedure will be implemented which is presented in Annex-12 and Contractor will inform immediately PIU and ILBANK of the historical and cultural findings, if any, as well as the actions taken. Construction will not proceed with until all requirements of the Turkish legislation and WB requirements are met.

4.3 Occupational Health and Safety

The construction phase of the Project includes installation of equipment and use of task vehicles. Within the scope of the project, the Beřtepelers pumping station, a transmission line between the Beřtepelers storage reservoir and the Talas distribution reservoir, auxiliary structures, and new drinking water reservoirs in Konaklar and İldem will be constructed. Additionally, displacement lines between the existing and planned reservoirs will be built, and horizontal drilling works will be carried out along the transmission line route.

According to the WBG Sectoral EHS Guidelines on Water and Sanitation, working in sanitation facilities is often physically demanding and may involve hazards such as the presence of open water channels, trenches, slippery walkways, working at height, open electrical circuits and heavy equipment. The nature of the work may also involve entering confined spaces. Maintenance and repair work is considered as construction work. Therefore, maintenance and repair teams will perform their work with construction phase impacts in mind and will always comply with relevant mitigation measures. In this regard, measures such as allowing only authorized personnel in excavation areas, surrounding pits and tanks with barriers, and preparing risk assessments and emergency plans before construction will be implemented.



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliđi, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklařa finanse edilmektedir

5 RISK AND IMPACTS, MITIGATION, MONITORING

Within the scope of the Project, it is envisaged that some the environmental and social impacts in the pre-construction, land preparation and construction, and operation stages possible to arise.

The management of the risks and impacts that may occur on the environmental and social components during the pre-construction, land preparation and construction, and operation phases and the relevant mitigation measures defined for these impacts are given in the Table 5-1.

For the implementation of the mitigation plans, it should be noted that the most stringent among national legislation and WB standards will be complied with and also the most up-to-date legislation will be considered. GIIPs and WBG General and Sector specific EHSGs will be followed. In addition, the Contractor shall prepare the C-ESMP in which it shall specify how it will implement the measures set out herein in a more specific manner.

Monitoring plays a key role in ensuring the continuity and effectiveness of the implementation of the identified mitigation management strategies. The main purpose of the Monitoring Plan is to provide a basis for assessing the implementation of the prescribed measures and requirements of this ESMP. Information gathered by monitoring can be used to improve management plans at all phases of the Project. Although impact assessment attempts to cover all relevant potential impacts to determine their significance and to include appropriate responses for these impacts, unexpected impacts may occur that can be managed or mitigated before they become a problem using information obtained through monitoring. Therefore, monitoring will ensure the successful implementation of mitigation/management plans and optimize environmental protection through good practices at each stage of the Project.



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
 Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

Table 5-1 Impacts, Mitigation Measures and Monitoring Matrix

Anticipated E&S Risks and Impacts	Proposed Risk Mitigation and Management Measures	Phase			Indicators for Monitoring	Frequency of Monitoring			Responsibility for Implementation and Monitoring
		Planning	Construction	Operation		Continuous	Monthly	Quarterly	
Cultural Heritage									
Damages to cultural heritage	In case of a chance find, all activities will be stopped and chance finds procedure presented in Annex-12 will be followed.		X		Visual observations Random Site Inspections ESMR Findings	X			Contractor
Traffic and Transport									
Disturbance due to the road closure, traffic jam due to the construction vehicles, etc	<ul style="list-style-type: none"> All vehicles to be used in transportation activities will obey the speed limits set out in the Regulation on Highway Traffic; Safe driving by Project personnel will be ensured through trainings. Construction materials, equipment and machinery will not be stored in traffic lanes. If possible, traffic activities will be planned to avoid rush hour on local roads. The appropriate signage will be determined based on the Regulations on Traffic Signs. Alternative routes will be determined, and transportation will be programmed according to intensity of traffic. Traffic Management Plan will be prepared and implemented by the construction contractor. 		X		Visual observations Random Site Inspections ESMR Findings	X			Contractor
Labor Force and Influx									
Improper Working Conditions	<ul style="list-style-type: none"> Workers will be provided with written contracts containing documented information that is clear and understandable, regarding their job description, working hours, wage and their rights under national labor law; including collective agreements, their rights related to hours of work, wages, overtime, compensation, and benefits as of startup of working relationship and when any material changes occur. The contractor is required to prepare their own Labor Management Plan before the start of civil works by adopting it with national Labor Law, MSIP LMP, WBG EHS Guidelines specifications and its specific Code of Conduct and in the line with ESMP. Labor Management Plan, on which 	X	X		Visual observations Random Site Inspections ESMR Findings	X			Contractor KASKI



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
 Bu proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

	<p>the employees will be trained, will include working hours, workforce management, health and safety measures and rules to be implemented in the workplaces.</p> <ul style="list-style-type: none"> A workers' grievance mechanism (WGM) will be provided to raise workplace concerns. The workers will be informed about the WGM at the time of recruitment, and it will be made easily accessible to them. 							
Workers Engaged by Third Parties and the Supply Chain	<ul style="list-style-type: none"> Subcontractors will be reputable and legitimate enterprises and have an appropriate Environmental and Social Management System (ESMS) that will allow them to operate in a manner consistent with the labor conditions requirements; 	X	X		Visual observations Random Site Inspections ESMR Findings	X		Contractor
Child labor, forced labor and unregistered employment	<ul style="list-style-type: none"> Unregistered employment, child labor and forced labor will be prevented. In case of subcontracting of the construction activities, the Contractor will establish procedures for managing and monitoring the performance of subcontractors in relation to the prohibition of child labor, unregistered employment and forced labor. The Contractor will require such subcontractors to include requirements related to these issues and non-compliance remedies in their contractual agreements. 	X	X		Visual observations Random Site Inspections ESMR Findings	X		Contractor
Occupational Health and Safety								
Inadequate workers health and safety conditions	<ul style="list-style-type: none"> If workers are accommodated on site require them to minimize contact with people outside the construction/refurbishment site. Smoking will be prohibited where the risk of fire is high. All the workers will be informed about the emergency action plan, to be prepared by the Contractors, in a case of fire. All equipment will be operated in proper working order. Also, regular checks will be made and records will be kept in line with the local OHS legislation. In the trench excavation areas performed by excavators, bulldozers and similar machines, no one will be present within the movement area of these machines, and only authorized personnel will operate these machines. The necessary health and safety signs and traffic signs including illuminated signs and signalling equipment for night, will be placed around the project site. Employees will be informed and alerted about the subject matter markings. Equipment that meets international standards in terms of performance and safety will be used at the construction sites. Railings or rigid barriers will be installed around all tanks, pits and excavation trenches. 	X	X		Incident Records Number of nonconformities Training records Work Permits ESMR Findings H&S reports H&S meetings Emergency drills	X		Contractor and/or sub-contractor KASKI Supervision Consultant



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
 Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

	<ul style="list-style-type: none"> • Sufficient number of personal gas detection equipment will be provided for the employees. • Relevant procedures such as confined space entry, working at height, working in confined spaces, in trench etc. will be prepared in accordance with applicable national requirements and internationally accepted standards. • The site-specific OHS Management Plan and related procedures prepared based on the construction site OHS risk assessment during the pre-construction phase will be implemented by the contractor, and compliance with this plan will be monitored and reported by the supervisor. • Provision of appropriate PPE to the workers will be ensured and use will be monitored at all times. • OHS trainings and toolbox talks will be provided to the employees including the code of conduct indicating the possible risks regarding the work site and works to be carried out. These will include regular trainings to workers on regional and global pandemic symptoms, how to be protected and what to do when symptoms appear. • Assigned full-time OHS specialist with relevant certification and experience will daily inspect the site and if any additional risk is observed relevant plans and trainings will be renewed. OHS non-conformities in the field will be periodically reported to KASKİ PIU. • In the event of any significant incident (e.g. environmental, social, labor or lost-time incidents) the Contractor shall immediately notify Kayseri Municipality and the Municipality shall inform ILBANK and WB within no later than 24 hours.. Then, within 15 days, a report on the root causes of the incident and the corrective actions to be taken will be presented to ILBANK and WB. • Both trainings and incidents (fatalities, lost time incidents, any significant events including spills, fire, outbreak of pandemic or communicable diseases, social unrest, etc.) will be recorded. • Compliance of all activities with all relevant regulations of OHS Law No. 6331 and World Bank EHS Guidelines will be ensured at all times. • Before the construction works start, an OHS Risk Assessment study will be implemented for all works to be carried out. Relevant procedures and plans (including “Emergency Plans”) will be put in place. Both the Risk assessment and Emergency Response Plans will take into consider the communicable disease risks, and community safety issues as relevant. • The workers will be required to self-monitor for possible symptoms (fever, cough) and to report to their supervisor if they have symptoms or are feeling unwell. 															
--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
 Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

	<ul style="list-style-type: none"> In case an epidemic/communicable disease risk, the Contractor can also implement a screening program in the workplace. Screening can include providing free testing to workers and other employees who are exhibiting symptoms of the disease or requiring employees returning from high-risk areas to stay home for a predetermined amount of time to ensure that disease symptoms do not develop. Guidance, directives, and recommendations of Ministry of Health, Ministry of Labor and Social Security, and World Health Organization shall be followed, and all relevant necessary measures shall be taken, both for occupational health and safety of employees and for workplaces, in case of an outbreak of any other pandemic/communicable disease. Necessary training will be given to the personnel before the recruitment process which will be also refreshed during the work period. Trainings will cover OHS risks and mitigation measures, workers' rights, contract requirements, Code of Conduct, grievance redress mechanism and contact channels. Compliance with the rules of code of conduct, including gender-based violence, sexual harassment, sexual exploitation and abuse, which are included in the trainings to be provided, will be in the contract articles of the personnel. The sanctions for non-compliance with the code of conduct will be clearly stated in the contract. Security Management Plan will be prepared and implemented by the Contractor, and communicated to all workers/personnel, a training on soil management will be given to related workers. 								
<p>Uncertainty of Emergency Response Methods</p>	<ul style="list-style-type: none"> The issues related to Emergency Preparedness and Response stated in this Plan will be complied with in accordance with the national and international standards. All accommodation areas will have adequate emergency response equipment such as smoke detectors, alarm systems, first aid kits and firefighting equipment. Appropriate emergency response equipment will be available at various locations at the construction site. Sufficient number of personnel with a valid first aid certificate will be employed, taking into account the different working locations and working shifts. Absorbent materials, fire extinguishing equipment, etc., in order to be able to respond immediately in case of any emergency such as spillage and fire will be available in close proximity to the construction area. Periodic visual checks will be made in hazardous waste storage areas, and possible spills/leaks will be detected quickly. Drills will be conducted regularly in different scenarios in hazardous waste storage areas and chemical waste areas to be prepared for such events. 	X	X		<p>Visual observations Random Site Inspections ESMR Findings Incident Records Number of nonconformities Training records H&S reports H&S meetings ESMR Findings Documentation Check (Drill records, EPR documents)</p>	X			Contractor



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
 Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

Community Health

<p>Inadequate Safety Conditions for Community</p>	<ul style="list-style-type: none"> The access of local people to the construction sites will be blocked with barriers and fencing, phosphorescent or illuminated warning signs will be placed so that the work does not cause harm to people living in the area (especially children, the elderly, the disabled). The entry of personnel and third parties into the facility will be carried out in a controlled manner under the supervision of a security guard. A 24/7 security guard will be employed in the areas. Especially the areas where excavation work is to be carried out, work area will not be accessible other than the authorized personnel. If a trench needed to be left open for night, the sufficient illumination of the area shall be ensured by the Contractor and necessary signs shall be placed for pedestrian and traffic safety, and the area shall be enclosed with rigid barriers. Traffic trainings will be given to students by contacting the administrations of the schools located within 500 m of the roads. 	<p>X</p>		<p>ESMR Findings Visual observations Random Site Inspections Incident Records</p>	<p>X</p>		<p>Contractor</p>
<p>Increase in Health Problems</p>	<ul style="list-style-type: none"> Training of all staff on health and general hygiene and cleaning will be provided. In order to eliminate or minimize the health problems may arise among workers and local people; the excavation materials will be stored in the area to be determined by the Municipality after the necessary hygiene measures are taken. Before commissioning, components such as pipes, valves, fire hydrants, etc. will be cleaned and disinfected. The ends of the installed pipes will be closed to prevent any contamination before commissioning. Asbestos-containing waste will be transported and disposed of in accordance with Regulation on the Road Transportation of Hazardous Goods by signing a contract with a waste transport company licensed by the Ministry of Environment, Urbanization and Climate Change and an authorized waste disposal organization. Water quality analysis will be performed in case of contamination in the existing water network system in line with the national and international standards. If a contamination is proved to be occurred, necessary precautions will be taken immediately such as ensuring the continuity of water pressure throughout the network at a level that will prevent stagnation and backflows and using more stable secondary disinfectants. Whenever a new pipe is laid, a part of the water distribution system is expanded, or a part of the water distribution system or a pipe is replaced, 	<p>X</p>	<p>X</p>	<p>Number of nonconformities Training records H&S reports H&S meetings ESMR Findings Documentation Check (Disease follow-up record, training records and Drinking Water Quality Analysis)</p>	<p>X</p>		<p>Contractor</p>



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
 Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

	pressure tests will be performed, and the distribution pipes should be disinfected.							
Possible Asbestos Pipe Removal	<ul style="list-style-type: none"> If any asbestos pipe is encountered by the Contractor during the excavations, it will not be removed to the surface. An Individual Asbestos Management Plan will be prepared and implemented by the Contractor. In cases where asbestos pipes need to be brought to the surface, the principles of the Regulation on Health and Safety Precautions in Working with Asbestos will be followed. The work should be carried out by an asbestos removal specialist, who has a vocational training certificate. In case of encountering asbestos in the project area, it will be clearly identified and marked as hazardous substance. Where asbestos removal is required, proper respiratory protection and wetting agent will be used to keep asbestos dust to a minimum before dismantling. Where asbestos required to be stored temporarily, this hazardous waste will be kept in securely closed containers and appropriately labelled. Removed asbestos will not be reused. For the asbestos-containing wastes, licensed transportation and disposal companies/facilities will be searched by the Contractor near the Project area, and disposal of those asbestos-containing wastes will be transferred there in accordance with the provisions of the Waste Management Regulation. Necessary protocols and/or contracts will be signed with the licensed company in case of asbestos pipe removal. Regarding the works including a risk of exposure to asbestos dust, a risk assessment will be made by considering the type and physical properties of asbestos and the degree of exposure of workers. Also a special training program covering rules for safe working with asbestos (especially respiratory protection) will be applied to the work force which has a possibility to encounter asbestos containing pipes. Necessary markings for asbestos will be posted at the work area and warning signs will be placed. Worker health screenings before and after the Project construction period will include diagnoses of possible lung and respiratory diseases that may result from asbestos exposure. The details of the health examinations will be decided by the workplace physician. Appropriate respiratory protection and other personal protective equipment will be used. Working and exposure time will be recorded. Records are retained for at least 40 years after exposure to asbestos dust has ceased. 		X		Training records Work Permits H&S reports ESMR Findings	X		Contractor



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
 Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

<p>Gender Based Violence (GBV), Sexual Exploitation Abuse / Sexual Harassment (SEA/SH)</p>	<ul style="list-style-type: none"> • Provide trainings to management of the construction contractor on GBV and SEA/SH issues. • Awareness Meetings will be conducted with the affected communities. • Trainings regarding GBV and SEA/SH will be provided to all Project workers. • All Project workers will sign and be informed about the Code of Conduct. • A functional GRM and referral mechanism will be operated to capture GBV and SEA/SH related complaints. • Separate facilities for men and women in the workers' camps (if needed) will be provided. 	X	X	X	<p>GBV and SEA/SH Grievance Records ESMR Findings</p>	X			Contractor
Stakeholder Engagement									
<p>Communication issues with the stakeholders</p>	<ul style="list-style-type: none"> • A Grievance Mechanism is established for the public/stakeholders and integrated into the existing complaint system and its orientation will be ensured about its proper functioning including confidentiality in case of GBV and SEA/SH related. • Establishment of regular stakeholder engagement activities, such as Town Halls, focus group discussions, membership in local groups/committees involved in project implementation – from pre-construction to completion. • Disclosure of ESMP and other relevant project documents and information on various communication platforms • The ESMP and other relevant project documents and information will be disclosed to project employees including contractors, project stakeholders and public. • In case of traffic route changes, drinking water interruption, etc. the public will be informed in advance. • Information materials (brochures, brochures, etc.) will be prepared. • Platforms/meetings will be organized for information disclosure and consultation. • There will be regular consultations with local authorities and communities regarding the management of the construction. • Establishment and proper functioning of a grievance redress mechanism will be ensured and information about it disseminated to the public. • It will be ensured that the concerns of all stakeholders are addressed. • Stakeholder engagement events will be preceded with the procedure of articulating hygienic practices. • All details of the Gender-Based Violence (GBV) and Sexual Exploitation and Abuse/Sexual Harassment (SEA/SH) survivors will be kept strictly confidential in the Grievance Register Database. 	X	X	X	<p>Enquiries/ questions/ grievances by stakeholders Minutes of Meetings Grievance Records (number and nature of grievances & percentage of closed grievances)</p>	X			KASKI Contractor
Land Use, Soil and Geology									



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
 Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

<p>Topsoil loss, Physical Deterioration</p>	<ul style="list-style-type: none"> Public roads and streets will be backfilled, and road cover will be recovered by the Contractor. Amount of soil that could be subject to compaction will be minimized by ensuring the use of only the designated worksites and routes for the construction machinery and equipment and field personnel. To avoid soil compaction, stripping operation will not be done when soil is wet. Average height of topsoil stacks will be 2 meters. Side slope of these stacks will not exceed 3:1. The designated worksites and routes will be minimized and only these areas will be used to avoid soil compaction. The provisions of the Regulation on Control of Excavation Soil, Construction and Demolition Wastes shall be complied during land preparation and construction phase of the Project. Excess excavation material will be re-used as appropriate or disposed of in existing licensed excavation waste storage sites. Soil Management Plan will be prepared and implemented by the Contractor, and communicated to all workers/personnel, a training on soil management will be given to related workers. 	<p>X</p>	<p>X</p>		<p>The number of events that trigger spill and leakage response</p> <p>Environmental spill/leak incident records/report</p> <p>ESMR findings</p> <p>Amount of topsoil removed/stripped which will not be used in landscaping activities and stored at the determined storage area will be estimated and the data will be recorded in a Project-specific Document Control System</p>	<p>X</p>			<p>Contractor</p>
<p>Soil contamination</p>	<ul style="list-style-type: none"> Amount of soil that could be subject to contamination will be minimized by ensuring the use of only the designated worksites and routes for the construction machinery and equipment and field personnel. Machinery and equipment will be checked regularly for leaking oil and fuel. In an event of an accident, leak or spill, necessary repair works and/or replacement of parts will be performed promptly. Spill kits, absorbent pads and absorbent sands will be available on Project construction sites continuously. The fuel required for the construction equipment and vehicles to be used within the site during the construction phase will be supplied primarily from the nearest station; if deemed necessary, fuels that may be stored at the site will be stored in the areas where necessary impermeability precautions (including secondary containment) are taken. Provisions of the Regulation on the Control of Soil Pollution and Sites Contaminated by Point Sources will be complied. Wastes and wastewater (rainfall filled in trenches) to be generated during the land preparation and construction phases of the Project will be stored and disposed of in a controlled manner in accordance with the relevant regulations defined and in line with the management practices described in this report. 	<p>X</p>	<p>X</p>		<p>The number of events that trigger spill and leakage response</p> <p>Environmental spill/leak incident records/report</p> <p>ESMR findings</p> <p>Environmental incident registry</p>	<p>X</p>			

Natural Disasters



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
 Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

Erosion potential	<ul style="list-style-type: none"> Construction activities (especially excavation works) will be undertaken in dry weather condition as much as possible. Stripping of topsoil will not be conducted earlier than required to prevent the erosion of soil (wind and water); Limit circulation of heavy machinery to minimal areas. Works will be planned in a way to avoid opening up new parts before closing the parts completed as much as possible. The disturbed areas and soil stockpiles will be kept moist to avoid wind erosion of soil and stockpile height of topsoil does not exceed 2m maximum; The potential impact of surface runoff will be minimized by establishing proper drainage systems. Topography will be restored for stop stabilization immediately after the completion of construction at each location. 	X	X	X	Visual observations ESMR findings	X			Contractor	
Structural Damage Buildings to	<ul style="list-style-type: none"> The project area is located in the 1st degree earthquake zone according to the Earthquake Risk Map of Türkiye. In the structures to be constructed within the scope of the project, provisions of "Regulation on the Structures to be Built in Natural Disaster Areas", "Regulation on Building Constructions in Earthquake Zones" and "Regulation on Building Earthquake of Türkiye" and Disaster and Emergency Management Presidency will be strictly followed. 	X	X	X	Visual observations ESMR findings	X			Contractor	
Rockfall and Flood Potential	<ul style="list-style-type: none"> Potential rockfalls will be detected and fixed or hinged connection barriers will be used in high potential areas. Meteorological forecasts will be followed to allow sufficient time to evacuate and prepare the project area before the onset of heavy rainfall and flooding. Construction equipment (or excess material) will be removed from low-lying areas, especially around stream areas. 	X	X	X	Visual observations ESMR findings	X			Contractor	
Water Resources										
Impacts on Water Resources	<ul style="list-style-type: none"> Discharge of wastewater, residues or other waste into groundwater or into surface water will be avoided. Portable toilets will be supplied for the workers at the construction sites. The wastewater generated in the construction sites will be connected to the existing sewage network or where the connection is not possible it will be collected into the impervious septic tanks and then discharged into the nearest sewage network by vacuum trucks, or it will be transferred to Kayseri Wastewater Pre-treatment Plant. The water to be used for dust suppression will be followed in m³. Surface runoff due to dust suppression activities will be prevented. 	X	X		Visual observations Related grievance records Sampling and Analysis ESMR findings	X			Contractor	



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
 Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

	<ul style="list-style-type: none"> The wastewater arising from cleaning or washing vehicles and construction equipment will be collected in tanks and disposed of via the septic trucks. In case the excavated trenches are filled with surface water, groundwater or rainfall, the muddy water accumulated in these channels will be drained with the help of the municipal vacuum truck. The discharged sludge will be collected in watertight septic tanks and will not be discharged to the receiving environment. It will be transferred to the nearest stormwater channel to be treated in the nearest wastewater treatment plant (for more information see Section 4.4). Spill kits will always be available on the construction sites. The discharges resulting from the hydro testing and pressure testing will not be directly discharged to the environment. These will be collected in impermeable containers and will be disposed of by transporting to the nearest WWTP or to an active sewer network. 								
Decrease in surface water quality	<ul style="list-style-type: none"> Surface runoff due to watering for dust suppression activities will be prevented. Any spill/leak of hazardous materials into the irrigation channel with seasonal / continuous flowing streams where the project routes intersect will be taken under control immediately and surface waters will be protected against pollution. 				Visual observations Related grievance records Sampling and Analysis ESMR findings Water Quality Analysis (if needed)	X		Contractor	
Decrease in groundwater quality and level	<ul style="list-style-type: none"> When determining the locations of temporary fuel or oil storage areas, the locations of water resources will be taken into consideration and dangerous material spills / leaks such as fuel, oil, oil, cement etc. will be taken under control immediately. In case of detection of Project-related pollution in groundwater, the Measures Program specified in Section 3 of the Regulation on The Protection of Groundwater against Pollution and Determination will be applied. 				Visual observations Related grievance records Sampling and Analysis ESMR findings Water Quality Analysis (if needed)	X		Contractor	
Waste and Wastewater									
Impacts on the Environment and Human Health	<ul style="list-style-type: none"> Requirements of applicable waste management regulations will be complied with for the management of all wastes generated as a result of project activities. Waste will be separated (i.e., hazardous / non-hazardous, recyclable / non-recyclable) and stored in designated temporary storage areas. All types of waste shall be transferred to a licensed disposal facility via licensed waste transportation companies following the relevant legislation. Some amount of hazardous or special wastes likely to be generated (e.g. filters and protective clothes, rags, packages contaminated with chemical 	X	X		Visual observations Waste segregation practices Waste Disposal Agreements and Records Waste Grievance Records ESMR Findings Visual Observation regarding proper collection	X		Contractor	



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
 Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

	<p>substances such as paint/solvent or oils) within the scope of the Project will be stored in special compartments in the Temporary Storage Area allocated for this purpose, in containers, separated from the non-hazardous wastes. This area be ensured that the waste storage areas comply with the standards defined in Section 4.1, under the topic of Waste. All types of waste shall be transferred to a licensed disposal facility via licensed waste transportation companies following the relevant legislation. Spill kits will be available at the Temporary Storage Area and necessary precautions will be taken against possible fires such as provision of appropriate firefighting equipment.</p> <ul style="list-style-type: none"> • Impermeability will be provided on the floors of the storage areas against possible contamination of soil and groundwater. Besides, a suitable drainage system will be installed against leaks. A roof will be placed at this area to avoid contact with rain, snow, etc. • Physical access to the waste storage areas will be restricted, and only authorized persons will be allowed to enter the storage areas. • Warning signs and boards with the name and contact number of the authorized personnel will be placed in the storage areas. • Except for the areas reserved for this purpose, it will be ensured that wastes are not spilled and all necessary waste management trainings will be given periodically. • No waste should be disposed of or incinerated at the construction site. Adequate waste disposal facilities (separate waste containers at the construction sites) will be provided. Collection of all solid waste from generation points and safe transportation to a collection point will be ensured. • Incineration or burying of waste by any means and/or dumping to nearby water sources will not be allowed. • All kinds of works that may threaten personnel or public health will be avoided in all activities including the collection, temporary storage, transportation, and disposal of wastes throughout the project. • Awareness should be created by training employees on waste management practices such as zero waste. • Principle of “reduction at the source” will be interiorized. 				<p>and temporary storage of wastes</p>				
<p>Excavation Waste Generation</p>	<ul style="list-style-type: none"> • Excavation wastes, which are formed as a result of the trench excavations should be classified (as asphalt, curbs, parquet, concrete and soil), and recovered, re-evaluated, and re-use opportunities in the construction site must be considered. 	<p>X</p>	<p>X</p>		<p>Visual observations Excavation amount Waste Disposal Agreements and Records</p>	<p>X</p>			<p>Contractor</p>



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
 Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

	<ul style="list-style-type: none"> Excavation that will not be used for filling operations will be kept in temporary storage containers. Temporary storage containers will be yellow colored, and type of the waste materials will be indicated on the containers. Domestic and hazardous wastes will not be disposed in these temporary containers. The containers filled with excavation waste will be disposed of in consultation with the Kayseri Municipality. They will be sent to the excavation waste storage areas designated for the excavation material by Kayseri Municipality. The transportation of such wastes will be provided by licensed transport vehicles. Excavation works will comply with the provisions of the Regulation on Control of Excavated Soil, Construction and Demolition Wastes. 				<p>Waste Grievance Records ESMR Findings Visual Observation regarding proper collection and temporary storage of wastes</p>			
Domestic Wastewater Generation	<ul style="list-style-type: none"> The domestic wastewater generated at construction sites will be properly connected to the existing wastewater network. Portable toilets will be supplied for the workers at the construction sites. Where the connection to the existing sewage network is not possible, the wastewater generated in the construction sites will be collected in the septic tanks and discharged into the nearest sewage network by the vacuum trucks, or it will be transferred to Kayseri Wastewater Pre-treatment Plant. In case of need, the septic tank will be made of concrete material to provide impermeability. If ready-made septic tanks are used, basement impermeability will be ensured. 	X	X		<p>Wastewater connection agreements Wastewater grievance records ESMR findings Visual Observation regarding proper collection and temporary storage of wastes</p>	X		Contractor
Non-hazardous Waste Generation	<ul style="list-style-type: none"> Wastes to be generated within the scope of the Project will be managed in accordance with the waste management hierarchy. Hazardous or non-hazardous inscription, waste code, stored waste amount and storage date will be indicated/labelled on wastes temporary stored by classifying according to their properties. The reaction of wastes with each other will be prevented by the measures taken in the Temporary Storage Area. Domestic solid wastes generated on work sites will be stored in containers and collected daily by the Kayseri Municipality. Adequate waste disposal facilities will be provided. Collection of all solid waste from generation points and safe transportation to a collection point will be ensured. Packaging materials (such as sacks, pallets, parcels, plastic coatings) from the products used at the head office and work sites shall be collected separately according to the provisions of the "Regulations for Control of Packaging and Packaging Wastes". 	X	X		<p>Visual observations Waste Disposal Agreements and Records Waste Grievance Records ESMR Findings Visual Observation regarding proper collection and temporary storage of wastes</p>	X		Contractor



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
 Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

	<ul style="list-style-type: none"> Incineration or burying of wastes by any means at site and/or dumping of wastes to nearby roads or water resources will not be in question. Employees will be trained on waste management practices. 								
Hazardous Waste Generation	<ul style="list-style-type: none"> Waste oils originating from machinery and vehicles will be stored in impervious tanks and containers that would be situated on impervious base in accordance with the "Regulation on Control of Waste Oils". Tanks and containers will be equipped with apparatus that would prevent over filling and will be filled till the designated level mark. Tanks and containers will have a red colour and must be labelled as "waste oil". Used batteries from construction site and accumulators from vehicles will be disposed in compliance with the consumer responsibilities specified in Article 13 of the "Regulation on Control of Used Batteries and Accumulators". Accordingly, used batteries will be collected separately (from municipal wastes) and transferred to the designated collection sites (for example, the collection site owned by Union of Transportable Battery Manufacturers (TAP)), if there is one in the region. Hazardous wastes to be temporarily stored on site will be delivered by licensed transport vehicles appropriate to the type of waste for disposal. Information related to the operations in this context will be recorded. All other hazardous materials will be disposed of in accordance with the Waste Management Regulation. Hazardous or non-hazardous inscription, waste code, stored waste amount and storage date will be indicated/labelled on wastes temporary stored by classifying according to their properties. The reaction of wastes with each other will be prevented. Hazardous wastes will be stored at the construction site away from buildings in impermeable and safe containers placed on concrete ground that are produced according to the Waste Management Regulation. 				<p>Waste segregation practices (amount of waste per type)</p> <p>Visual observations (at temporary waste storage area on site)</p> <p>Waste Disposal Agreements and Records</p> <p>Waste Grievance Records</p> <p>ESMR Findings</p> <p>Visual Observation regarding proper collection and temporary storage of wastes</p>			Contractor	
Air Quality									
Dust and Particulate Matter Generation	<ul style="list-style-type: none"> The impact of the dust formed during the construction phase will be mitigated by watering the network routes and roadside embankment, regulating the time intervals of the works, controlling the vehicle speeds and covering the tops of the transportation vehicles with tarpaulin. The top of the excavated material will be wetted to prevent dust formation. Loading/unloading will be carried out carefully without scattering. Wind shield and barriers will be used in the working area depending on wind conditions. 	X	X	X	<p>Air pollution grievance records</p> <p>Air Quality Measurement (if available)</p> <p>ESMR findings</p> <p>Documentation Check (Grievance Registration)</p>	X		Contractor	



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
 Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

	<ul style="list-style-type: none"> Trucks hauling excavation material will be covered, the material will be prevented from scattering during transportation, and the roads will be cleaned quickly if the material is scattered. Care will be taken during filling and unloading of the material. The route to be used in the transport of the excavation material/waste will be carefully selected and care will be taken not to pass through the densely populated areas. Care will be taken to enforce speed limits for transport vehicles. Accordingly, the speed limit will not exceed 30 km/h on roads with a poor coating. In order to prevent the effect on the air quality from affecting the working and resting activities, the construction activities will be carried out at the determined time of period, and this determined time interval will be announced beforehand to the residents who will be affected by the construction activities through the means of communication tools of Kayseri Municipality and Contractors/Subcontractors. Compliance with the air emission limit values stipulated in national legislation and WBG General EHS Guidelines will be ensured. Dust measurements will be conducted if any grievance regarding dust generation is received and mitigation measures will be enhanced in this respect such as increasing wet suppression/watering activities, further reducing speed/traffic, etc., if deemed necessary, considering both national and WBG EHS Guidelines limit values. 				<p>Visual Observation (based on the irritation in the respiratory system) Air Quality Measurement (by an authorized environmental laboratory)</p> <p>With Automatic Gas Detection and Alarm Equipment</p>					
Exhaust Emissions	<ul style="list-style-type: none"> In accordance with the “Exhaust Gas Emission Control Regulation”; vehicles with traffic inspections, exhaust gas emission measurements will be used, and vehicles that need maintenance will be taken into maintenance after routine checks and other vehicles will be used until their maintenance is completed. Each vehicle to be used for transport during the construction phase shall have the “Motor Vehicle Exhaust Emission Measurement Stamp”. The measurement stamp will be renewed every year by measuring exhaust gas. Routine inspection and maintenance of the vehicles used for transportation will be performed (daily and periodically). Maintenance forms will be filled regularly. Use of fuel conforming to standards will be ensured. 	X	X	X	<p>Air pollution grievance records Vehicle exhaust measurements Maintenance forms ESMR findings</p>	X			Contractor	
Noise										



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
 Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

<p>Increase in Noise Level</p>	<ul style="list-style-type: none"> In this direction, the activities to be carried out in and around the residential areas will not be carried out in the evening and night-time periods, but during the daytime period. To prevent the effect of the noise from affecting the working and resting activities, the construction activities will be carried out at the determined hours and in a way that does not exceed limit values stipulated in national legislation (Regulation on Environmental Noise Control) and WBG EHS Guidelines. An attention will be given to the selection of equipment with low noise level, In places where these limit values are exceeded, sound barriers will be used around the work area. In this context, muffler or sound suppressor parts will be used in all kinds of motor vehicles. Regular maintenance of equipment and vehicles to be used in excavation, construction, transportation, pipe placement and asphaltting phases will be carried out. The maintenance of construction equipment will be carried out in accordance with the relevant regulations and manufacturer's recommendations. All construction activities will be carried out in compliance with the noise limits set out in the Regulation on Environmental Noise Control and WBG EHS Guidelines and the contractor will take additional mitigation measures in case of a requirement revealed by the monitoring, The machinery and equipment to be used during the land preparation and construction activities will not be operated at the same point/location but homogeneously distributed in the site. The machinery, equipment and vehicles with lower sound power levels and sound reduced models will be preferred. Noise measurements will be conducted if any grievance regarding noise is received and if measured levels are above previously mentioned limit values, mitigation measures will be enhanced in this respect such as use of noise barriers, limiting construction activities at certain times, selecting equipment with lower sound power levels, installing acoustic barriers/vibration isolation for mechanical equipment, limiting the hours of operation for specific pieces of equipment or operations, etc., if deemed necessary, considering both national and WBG EHS Guidelines limit values. The nearby residents will be informed about the time of construction activities. 	<p>X</p>	<p>X</p>		<p>Noise level measurement results (if available) Construction machinery and equipment maintenance log Noise grievance records ESMR findings</p>	<p>X</p>			<p>Contractor</p>
--------------------------------	---	----------	----------	--	---	----------	--	--	-------------------



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
 Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

Vibration	<ul style="list-style-type: none"> Sensitive care will be taken in the selection of equipment and parts in accordance with the ground vibration velocity values of the Regulation on Environmental Noise Control. In case of any complaints relevant to the selected vehicles and equipment generating vibrations above the expected level, measurement studies will be carried out and necessary corrective actions to prevent the transmission of vibration from the floor and side surfaces to the floor by using elastic mattress and steel construction will be taken if required. 	X	X		Vibration level measurement results (if available) Construction machinery and equipment maintenance log Vibration grievance records ESMR findings	X			Contractor
Biodiversity									
Disturbance on flora and fauna species	<ul style="list-style-type: none"> Project workers will not be allowed to bring any live animals or plants into the construction site to avoid the risk of pest/invasive species establishing in the Project Area. Construction work will be done gradually so that it will have enough time to escape for possible fauna species to be found; Activities will be minimized when seeds are available (e.g., avoid walking with long drawings, car washing, activities outside the working area). Efforts will be taken to mitigate or reduce impacts of disturbance. Where necessary, new structures will also be considered in areas determined to be important for animal migrations to ensure that there is no net loss of populations of fauna species. 	X	X		Visual observations ESMR Findings	X			Contractor
Habitat Loss	<ul style="list-style-type: none"> Land preparation and construction activities will be limited to designated work areas. The Project personnel will be informed on the sensitivity of the habitats. Project-induced impacts on air, soil and water in natural habitats will be avoided. 	X	X		Visual observations ESMR Findings	X			Contractor
Socio-Economic Environment									
Impacts on Local Economy, Livelihood Sources and Employment	<ul style="list-style-type: none"> The construction works on the streets where the tradesmen and shops are concentrated will be planned and organized to be completed as soon as possible in order not to cause any significant decrease in those tradesmen and shop staff's livelihoods. Project-affected people will be consulted, and signs will be posted explaining temporary closures, as necessary. Traffic safety management measures will be implemented. Local employment will be prioritized as much as possible for unskilled, semi-skilled and skilled works within the scope of Project. 	X	X	X	Socio-Economic Grievance Records ESMR Findings	X			KASKİ Contractor
Impacts on Infrastructure Status and	<ul style="list-style-type: none"> The relevant permits, protocols will be granted for other third-party crossings such as underground electricity cables etc. during construction stage. 	X	X	X	Socio-Economic Grievance Records ESMR Findings	X			KASKİ Contractor



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
 Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

<p>Social Services</p>	<ul style="list-style-type: none"> • A team/teams to accompany the excavation team will be provided from the related utility authority; and the construction activities will be performed in a way not to give any damage to the utilities located in the working area. • Consultations and grievance redress mechanisms will be properly implemented to ensure minimum negative impact and maximum positive impact on the local economy. • In order to reduce the economic negative effects of short-term closures and route changes, alternative routes will be created, and these changes will be announced through local media and corporate announcements. • In the selection of the roads to be used during the construction phase, the understanding of not passing through the settlements and keeping the use of the ring roads at a minimum level will be adopted. • In order to eliminate or minimize the corrosive effect on the roads, relevant complaints will be taken into account and necessary maintenance and repair works will be carried out. • Compensation for damaged assets due to construction vehicles will be included in the scope of contracts. • In order to minimize the socio-economic impacts that may occur in the event that construction activities temporarily interrupt infrastructure services such as water, electricity and internet in a planned or unplanned manner, a planning that avoids interruptions as much as possible will be made. 				<p>Survey studies (if needed) Face-to-face meetings with affected business owners</p>				
<p>Impacts on Vulnerable/ Disadvantaged Individuals/ Groups</p>	<ul style="list-style-type: none"> • Vulnerable /disadvantaged individuals/groups will not be at risk of being excluded from decision-making processes for activities that will benefit them or receiving socially inappropriate benefits or adversely affecting their livelihoods from project activities. • It will be ensured that vulnerable groups have a voice to shape the benefits they would like to see from the Project. • Equal participation of women in consultations and decision-making processes will be ensured. • An adequate communication framework will be established to ensure that vulnerable groups' voices are heard, pending issues are resolved and grievances heard. • The use of transportation roads to the neighborhoods where training on traffic safety is provided will be planned in a way that does not endanger the travel safety of the service vehicles. • Traffic precautions (warning signs, speed limits, settlement, and school information for the periods when large and dangerous loads will be transported) will be taken. 	X	X	X	<p>Socio-Economic Grievance Records ESMR Findings</p>	X			<p>KASKİ Contractor</p>



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
 Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

	<ul style="list-style-type: none"> • Special crossings will be developed by taking additional measures for the elderly, pregnant women, people with small children and disabilities. • Kayseri Municipality/Contractor will inform the relevant institutions and organizations (Municipality, Electricity Distribution Company, natural gas distribution and operating company) before the construction starts so that the usage habits of those living in these areas are not affected during the construction works. • Attention to the specific needs of vulnerable groups, such as targeted outreach, access to services, mobility and other support will be given. • The meeting hours will be organized in such a way that the female household member can also participate in the meeting, or if necessary, a separate meeting for females will be organized. • Additional brochures and other informative documents of the Project will be handed over to the mukhtars so that the mukhtars deliver those to the vulnerable/disadvantaged individuals. 								
Climate Change									
Greenhouse gas emissions	<ul style="list-style-type: none"> • It will be ensured that the existing construction equipment and materials are used in an optimum way to reduce greenhouse gas emissions. • Speed restrictions will be implemented on construction vehicles and equipment to optimize fuel efficiency. • Regular maintenance of construction vehicles and equipment will be carried out. • Energy use related to construction vehicles and equipment will be monitored. • Trainings on energy efficiency will be given to the project personnel 	X	X	X	Construction machinery and equipment maintenance log Grievance Records ESMR Findings	X			Contractor



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu proje Avrupa Birliđi, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklařa finanse edilmektedir

6 ENVIRONMENTAL AND SOCIAL MANAGEMENT AND RESPONSIBILITIES

Kayseri Water and Sewerage Administration General Directorate (KASKİ) was established with the decision of the Council of Ministers dated 14/12/1989 and numbered 89/14886 to carry out the water and sewerage services of Kayseri Metropolitan Municipality and to establish all kinds of facilities required for this purpose, to take over the established ones and to operate them from one hand. KASKİ, whose service area is limited to Kayseri Metropolitan Municipality's neighborhood area, is also responsible for the protection of the water resources that are utilized by the city but outside the boundaries. KASKİ is a public legal entity with an independent budget, affiliated to Kayseri Metropolitan Municipality. KASKİ's personnel are subject to the provisions of the Civil Servants Law No. 657.

As the project owner, it is the responsibility of KASKİ to manage the environmental, OHS and social issues of the project and to ensure that the necessary mechanisms are developed and implemented by the Contractor.

The construction of the Project will be carried out by the construction company(ies) to which the tender will be awarded. KASKİ is the main responsible party for the compliance of the Project with the requirements including Environmental, Social, Health and Safety (ESHS) measures. The economic life of the project is determined as 40 years. During the 12-month defect liability period, the construction contractor will be responsible for any repair needs that may occur in the newly constructed facilities in accordance with the legal regulations as of the provisional acceptance. At the end of this period, KASKİ will be responsible for the operation, maintenance and repair of the entire system.

In order to ensure that KASKİ carries out works related to projects such as Water Supply Project in a way that minimizes potential impacts, it needs to have the resources to manage environmental and social issues, mitigate the impacts foreseen in the ESMP and then carry out the monitoring program.

With the Project Implementation Unit (PIU) established within KASKİ, the Contractor, which will be responsible for the execution of site preparation and construction works within the scope of the Project, will be able to manage environmental and social issues and natural resources within the scope of the ESMP, both by receiving consultancy within their own organizational structure and by receiving external consultancy.

The ESMP defines the roles and responsibilities of KASKİ and the contractor/subcontractors. KASKİ has committed to provide the necessary institutional capacity and resource allocation for the implementation of the relevant plans.

The organizational List of KASKİ PIU is given in Table 6-2

It is in the responsibility of KASKİ to manage the issues specified in the ESMP prepared for the sound execution of the project and to ensure that the necessary mechanisms are developed and implemented by the Contractor.

The roles and responsibilities of the relevant institutions which are involved in the management, monitoring, implementation and finalization of the Project are summarized in Table 6-1.

İLBANK Project Management Unit will include environmental, social and OHS specialists to supervise the implementation of the ESMP. The specialists will supervise the implementation of the ESMP by KASKİ and document performance, recommendations and any further actions required. They will provide guidance to KASKİ officials on World Bank procedures, consultation and disclosure requirements.



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

Table 6-1 Institutional Roles and Responsibilities

Institution	Roles and Responsibilities
ILBANK PMU	<ul style="list-style-type: none"> To fulfill the project implementation support role to ensure that the project is carried out in line with WB ESF, Visit project sites on occasion, and as required, as part of project supervision, Reviewing, approving, and disclosing ESMPs on ILBANK's official website. ILBANK will forward the incident report to the Bank immediately upon receipt from the KASKİ.
KASKİ PIU	<ul style="list-style-type: none"> Preparation of KASKİ's project documents in accordance with WB requirements and providing guidance on stakeholder consultation and announcement requirements, Providing guidance to KASKİ officials and consultants on WB's requirements (documents and procedures) on environmental assessment, physical cultural resources, land acquisition and involuntary resettlement, natural habitats, forests and international waterways, Reviewing the documents related to the environmental and social assessment of the project, provide comments to consultants, and giving official approval to these documents and procedures in accordance with the WB ESF requirements, Following of monitoring works that are related to environmental and social mitigation measures and will be conducted during the implementation of the ESMP, Informing ILBANK via Environmental and Social Monitoring Reports (ESMRs), which will be submitted by KASKİ quarterly. Submitting Project Progress Reports to ILBANK every six (6) months together with Grievance Register, Obtaining the opinions of relevant groups and local environmental/social experts about the environmental and social aspects of the project implementation and meeting with these groups during the field visits, when necessary, Providing coordination and communication regarding the field visits to be made within the scope of the WB/ILBANK implementation support missions regarding the environmental and social protection measures of the project implementation. The KASKİ will submit the incident report, including root cause analysis, precautions and compensation measures taken, to ILBANK within 15days.
Supervisor Consultant	<ul style="list-style-type: none"> Supervision of construction works and installation of equipment, Preparing the tender documents during the implementation, carrying out the tenders in accordance with the legislation of the Public Procurement Authority and the legal requirements of WB, following the Construction Contract and working in cooperation with ILBANK for construction supervision, Implementation of the ESMP and related management plans and fulfillment of all commitments under the ESMP, Sharing the ESMP with the Contractor, guiding the Contractor in preparing the sub-management plans, approving these plans, Updating the ESMP when necessary and sharing additional commitments with the Contractor, Environmental social review, monitoring and audits related to ESMP practices, evaluation of results, Informing ILBANK via Environmental and Social Monitoring Reports (ESMRs) monthly, which will be prepared in line with ESMP and submitted by contractors on a monthly basis, Auditing contractor activities in line with ESMP requirements, Providing EHS trainings to all Project staff, Ensuring compliance with project standards, taking urgent action in case of non-compliance, Stopping work in any situation that threatens environment and community and occupational health and safety, Preparing time-bound action plans for the contractor in case of non-compliance, Using the contractual authority and notifying KASKİ on time if non-compliances persist, Providing follow-up and analysis of environmental (including OHS) and social accidents/incidents, Ensuring stakeholder consultation, implementing the grievance mechanism, ensuring continuous information transfer through open communication, Notify ILBANK and WB within no later than 24 hours for accidents resulting in injury of any contingencies such as environmental, social and labor issues or accidents, incidents or loss of time that has or is likely to have a significant adverse impact on the environment, affected




This project is co-funded by the European Union, the Republic of Turkey and the World Bank
 Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

Institution	Roles and Responsibilities
	<p>communities, the public or workers. Moreover, these notifications will be performed in line with ESMF,</p> <ul style="list-style-type: none"> • Coordinating the actions and evaluations in case of a change due to engineering/design changes, route/location changes, legislative changes related to environmental and social issues, authorization provision changes, new environmental/social data, construction/operation strategy changes.
Contractor	<ul style="list-style-type: none"> • Fulfillment of all requirements of ESMP and other management plans, • Implementation of additional commitments determined by KASKİ, • Ensuring compliance with project standards, obtaining all relevant permits and licenses, • Monitoring of construction activities (including subcontractor activities) and taking measures within the scope of ESMP, • Development of sub-management and monitoring plans/procedures in accordance with the ESMP structure, implementation after the approval of KASKİ, • Employment of competent Environmental, Social and OHS Experts (at least one Social Expert, one Environmental Expert and one OHS Expert) within the scope of the project, • Providing necessary training on environmental and social issues to its and subcontractor's personnel, • Ensuring the follow-up and analysis of environmental and social accidents, • Environmental and social audits, monitoring and audits related to ESMP practices, reporting to KASKİ, • Submission of monthly Environmental and Social Monitoring Reports (ESMRs) to the KASKİ, • Promptly notify the KASKİ in case of any incident or accident related to the Project which has, or is likely to have, a significant adverse effect on the environment, the affected communities, the public and workers such as OHS accidents or that result in threatening community health and safety and the KASKİ will immediately (not later than 24 hours) inform İLBANK, and İLBANK will inform the World Bank. In such cases, the KASKİ will provide sufficient details regarding the incident or accident, findings of the Root Cause Analysis (RCA), indicating immediate measures taken or that are planned to be taken to address it, compensation paid, and any information provided by any contractor and supervising entity/consultant, as appropriate. Develop and implement Human Resource Management Procedure including working conditions, fair treatment, non-discrimination, equal opportunity, vulnerable/disadvantaged workers, GBV, SEA/SH, prevention of child labor and forced labor issues under the project's Labor and Employment Policy for construction phase



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

Figure 6-1 Summary of Flowchart of Roles and Responsibilities





This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

Table 6-2 List of KASKİ PIU

Project Implementation Unit Personnel List		
Contract Management		
Fatih Mehmet DURMUŞÇELEBİ	Branch Manager	fatihcelebi@kaski.gov.tr
Procurement Unit		
Savaş GÖN	Branch Manager	savasg@kaski.gov.tr
Süleyman HAMURCU	Construction Technician	shamurcu@kaski.gov.tr
Technical Management		
Erol AYKAR	Department Head	erolaykar@kaski.gov.tr
Technical Unit		
Mehmet TEKİNER	Branch Manager - Mechanical Engineer	tekinermehmet@kaski.gov.tr
Murat ŞAHİN	Civil Engineer	msahin@kaski.gov.tr
Abdullah TEMİZSOY	Civil Engineer	atemizsoy@kaski.gov.tr
Mehmet Tunahan YANAR	Electrical - Electronics Engineer	mtyanar@kaski.gov.tr
Muhammed Miraç KUMTEPE	Civil Engineer	mkumtepe@kaski.gov.tr
Ali ELDEK	Mapping Technician	aeldek@kaski.gov.tr
Financial Management		
Necmettin KOCAKAPLAN	Branch Manager	necmettink@kaski.gov.tr
Financial Unit		
Kamil GÖREN	Officer	kamilg@kaski.gov.tr
OHS		
Alemdar ÜNLÜ	Occupational Health and Safety and Civil Defense Branch Manager	alemdarunlu@kaski.gov.tr
Monitoring and Evaluation		
Fevzi DURMUŞ	Environmental Engineer	fevzi@kaski.gov.tr
Gökhan KAYAALTI	Environmental Engineer	gkayaalti@kaski.gov.tr
Environmental and Social Experts		
Hasan EKİRİKAYA (Environmental Specialist)	Environmental Engineer	hekrikaya@kaski.gov.tr



*This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliđi, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklařa finanse edilmektedir*

Ali ELDEK (Social Specialist)	Mapping Technician	aeldek@kaski.gov.tr
Harun YÜCEL(Social Specialist)	Environmental Engineer	haruny@kaski.gov.tr



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

7 CAPACITY DEVELOPMENT AND TRAINING

One of the basic requirements of the Environmental and Social Management Plan (ESMP) is the training of the Project Owner and contractor's senior management and employees. In this context, the PIU of KASKI will be responsible for environmental and social trainings. The unit will also be responsible for monitoring the Contractor's training-related actions. The main topics of the trainings are as follows:

Environmental

- Soil pollution control
- Waste Management
- Water pollution control
- Air quality
- Noise control
- Protection of the biological environment

- Occupational Health and Safety (OHS)
 - Legal consequences of occupational accidents and occupational diseases
 - Toolbox talks
 - Job-specific talks
 - Labor legislation
 - Legal rights and responsibilities of employees
 - Basic occupational health and safety trainings
 - Duty, authority and responsibility trainings
 - Work permit system
 - Risk assessment and job hazard analysis
 - Workplace cleanliness and order
 - Causes of occupational diseases
 - Hazards of asbestos and protection measures in dismantling works.
 - Biological and psychosocial risk factors
 - First aid
 - Emergency drills
 - Evacuation and rescue
 - Manual lifting and transportation
 - Flammability, ignitability, fire and fire protection
 - Safe use of work equipment

Social

- CoC training
- Sensitization on GBV and SEA/SH
- Grievance Mechanism

All institutions will strive to ensure that the reporting, which constitutes the most important element of communication in the system, is done in accordance with the specified standards, complete, accurate information, and on time.



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
 Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

8 IMPLEMENTATION SCHEDULE AND COST ESTIMATES

Cost estimates and implementation schedule of the project are shown in Table 8-1 and Figure 8-1.

Table 8-1 Elements that Constitute Project Cost

Budget Item	Estimated Cost
Construction Phase	
Environmental Expert	Key staff (*)
Social Expert	Key staff (*)
OHS Expert	Key staff (*)
Monitoring (Measurements and laboratory analyses)	Included in the contractor's budget (**)
Financial Experts	No extra cost (***)
Technical Experts	No extra cost (***)
Operation Phase	
Monitoring (Measurements and laboratory analyses)	Included in the operation budget of KASKİ (**)
Financial Experts	No extra cost (***)
Technical Experts	No extra cost (***)

(*) *Recruitments of specialists shall be financed under the budget of supervision consultancy services. Relevant cost estimates are taken into account at the initial stage of the consultant selection. The contractors are obliged to hire environmental, social and OHS experts for the implementation and monitoring of ESMP within the scope and price of their bids. At this stage monthly cost estimated per specialist is 1,000 €/month)*

(**) *The laboratory and testing obligations and relevant reporting responsibility will be included within the works contract, during the construction period and the defect liability period. Later, for the operation stage, this responsibility will be transferred to KASKİ.*

(***) *Since KASKİ permanent staff will be appointed to these positions, there will be no extra cost to the Project budget.*



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliđi, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklařa finanse edilmektedir

9 STAKEHOLDER ENGAGEMENT

A separate Stakeholder Engagement Plan (SEP) has been prepared for the Project, based on the World Bank's Environmental and Social Standard 10 on Stakeholder Engagement and Information Disclosure.

The stakeholder engagements carried out during the preparation of this ESMP and SEP is given in Table 9-1.

Following the completion of the draft ESMP and the SEP by POSEİDON, a stakeholder consultation meeting was held by MGS on August 16, 2024 at 14:00 in the conference hall of KASKİ.

Announcements for the stakeholder consultation meeting were published in the National Newspaper "Birgün" and in the local newspaper "Kayseri Gerçek Haber" on August 9, 2024.

The Environmental and Social Management Plan (ESMP) and the SEP was shared on the announcements section of KASKİ's website on August 7, at [https://www.kaski.gov.tr/duyuru-detay/dogu-bolgesi-1-etap-icmesuyu-temin-projesi-cevresel-sosyal-yonetim-plani\(csyp\)-raporlari](https://www.kaski.gov.tr/duyuru-detay/dogu-bolgesi-1-etap-icmesuyu-temin-projesi-cevresel-sosyal-yonetim-plani(csyp)-raporlari).

The meeting was opened by Ziya KAHRAMAN, Head of KASKİ General Directorate Plan Project Department. Then, Hakan GÜNGÖR, on behalf of MGS Project Consultancy Engineering Trade Co. Ltd. Co., made a presentation lasting approximately 1 hour. During the presentation, the general outline of the project, why the project was needed, its possible environmental and social impacts and the mitigation measures to be taken were mentioned.

A total of 32 people, 6 women and 26 men, from institutions and organizations such as municipalities, mukhtars, professional chambers and KASKİ etc. attended the meeting.

As a result of the meeting, it was seen that no changes were required in the prepared environmental and social documents.

Detailed information, minutes and photographs about the stakeholder consultation meeting are included in Annex-13.



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

Table 9-1 Summary of the Backgrounds Studies

Stakeholder	Interviewee / Title	Interview Date and Place	Remarks from the Interviews
Public Authorities	Kayseri Provincial Directorate of Environment, Urbanization and Climate Change	13.12.2023 Municipality's Office	<ul style="list-style-type: none"> Communication between the Institution and Project officials is effective. No negative impact of the project is expected. Meeting the drinking water needs of the region is considered a priority. No complaints received.
Public Authorities	Kayseri Metropolitan Municipality Land Registry and Expropriation Branch Directorate	13.12.2023 Municipality's Office	<ul style="list-style-type: none"> As a result of construction and population growth, the need for drinking water is also increasing. For this reason, the project is deemed necessary. No negative impact of the project is expected. No complaints received.
Public Authorities	Talas Municipality	13.12.2023 Municipality's Office	<ul style="list-style-type: none"> It has been stated that the project will improve the quality of drinking water and will not have any negative effects. The region has a library, gym, bicycle path, etc. for students. It needs social areas. Project officials were requested to meet this need.
Public Authorities	Melikgazi Municipality	13.12.2023 Municipality's Office	<ul style="list-style-type: none"> It was stated that the project was necessary because the region is a region that receives immigration. No complaints received.
Interviews with Mukhtar	Mukhtar of Mevlana Neighborhood	12.12.2023 Mukhtar's Office	<ul style="list-style-type: none"> The neighborhood has a population of 87,000, with growth in the last five years due to increasing settlements. The majority of the population is aged 20-30. The main source of income is regular paying jobs. The Mukhtar emphasized the increasing demand for drinking water due to population growth and highlighted the project's positive impact.
Interviews with Mukhtar	Mukhtar of Hunat Neighborhood	08.12.2024 By the Phone Interview	<ul style="list-style-type: none"> The mukhtar's communication with project officials is limited. It is stated that communication can be done face to face. Project officials are requested to provide social facilities for the child population in the neighborhood and support to poor households.
Interviews with Mukhtar	Mukhtar of Köşk Neighborhood	13.12.2023 Mukhtar's Office	<ul style="list-style-type: none"> The mukhtar's communication with the project officials is effective. She requests living space for the stray animals in the neighborhood from the project authorities.
Interviews with Mukhtar	Mukhtar of Battalgazi Neighborhood	12.12.2023 Mukhtar's Office	<ul style="list-style-type: none"> The Mukhtar stated that communication with project officials was effective. She stated that the need for the use of the facility has increased with increasing industrialization, population growth and migration to the city. She demands that vocational courses be provided to create employment for disadvantaged individuals in the neighborhood
Interviews with Mukhtar	Mukhtar of Erenköy Neighborhood	12.12.2023 Mukhtar's Office	<ul style="list-style-type: none"> No negative impact is expected from the project. No complaints received. The Mukhtar demands that a sewer system be built.



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

Stakeholder	Interviewee / Title	Interview Date and Place	Remarks from the Interviews
Interviews with Mukhtar	Mukhtar of Mevlana Neighborhood	12.12.2023 Mukhtar's Office	<ul style="list-style-type: none"> The density of the neighborhood's population is high. Moreover, the Mukhtar stated that the neighborhood is a neighborhood that receives immigrants. For this reason, the project is deemed necessary. No complaints received.
Interviews with Mukhtar	Mukhtar of Tacettin Veli Neighborhood	27.05.2024 By the Phone Interview	<ul style="list-style-type: none"> There are 300 refugee households living in the neighborhood. The Mukhtar stated that the neighborhood needs employment. She has no information about the project. Open to communication.
Interviews with Mukhtar	Mukhtar of Gültepe Neighborhood	24.05.2024 By the Phone Interview	<ul style="list-style-type: none"> Mukhtar stated that there are infrastructure problems in the neighborhood. He stated that the need for the use of the facility has increased with the population growth in the neighborhood and migration to the city. He stated that he communicated with KASKI regarding infrastructure problems. He has no information about the project.
Interviews with Mukhtar	Mukhtar of Yenidoğan Neighborhood	24.05.2024 By the Phone Interview	<ul style="list-style-type: none"> He stated that the population of the neighborhood has increased due to urban transformation. There are 300 poor households in the neighborhood. He has no information about the project. He requests the project authorities to contact him. No complaints were received.
Employees of the Project	Blue/White- Collar Employees	12.12.2023 KASKI Project Office	<ul style="list-style-type: none"> Within the scope of Internal Stakeholder Interviews, interviews were held with 4 blue-collar and 5 white-collar employees employed within the scope of the Project. They receive their salaries regularly. Working hours are 08:30-17:30. They are off on weekends. They can provide solutions by communicating their complaints verbally. No complaints received.
Subcontracted Employee of the Project	Cafeteria Staff, Cleaning Staff	12.12.2023 KASKI Project Office	<ul style="list-style-type: none"> 4 KASKI Personnel Inc. Interviewed with employee. Working hours are 08:30-17:30. They receive their salaries regularly. They can use their annual leave whenever they want. When they have a problem, complaint or suggestion at work, they provide a solution by communicating it verbally to their managers. No complaints received..

ANNEXES





This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliđi, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklařa finanse edilmektedir

ANNEX-2. DSI INSTITUTIONAL OPINION



T.C.
KAYSERİ BÜYÜKŞEHİR BELEDİYESİ SU VE KANALİZASYON
İDARESİ GENEL MÜDÜRLÜĐÜ
Plan Proje Dairesi Başkanlığı



Sayı : E-31566421-755.01-58710
Konu : Dođu Bölgesi 1. Etap İçme Suyu Temini
Yapım İři

20.11.2024

DSİ 12. BÖLGE MÜDÜRLÜĐÜNE

Finansmanı Dünya Bankası tarafından İller Bankası A.Ş aracılığı ile KREDİ olarak sağlanan Belediye Hizmetleri Geliřtirme Projesi (FRIT II) kapsamındaki Dođu Bölgesi 1. Etap İçme Suyu Temini Yapım İři (KASKI2-W2) ile ilgili olarak; Yüklenici Firma, İlba Mimarlık İnř. Tur. Nak. Tic. San. Ltd. Şti. ile İdaremiz arasında 24.10.2024 tarihinde sözleşme imzalanmış olup, 01.11.2024 tarihi itibari ile işyeri teslimi gerçekleştirilmiştir.

Genel Müdürlüğümüz tarafından söz konusu yapım işi kapsamında yazımız ekinde uydu fotoğrafında gösterilen ve koordinatları belirtilen içme suyu hattının güzergahı ile taşkın koruma kanalları iki noktada kesişmekte olup, yatay sondaj yöntemi ile derenin altından geçilmesi planlanmaktadır.

Gerekli müsaadenin verilmesini rica ederim.

Hamdi ELCUMAN
Genel Müdür a.
Genel Müdür Yardımcısı

Ek:
1- 1/25000 Ölçekli Harita
2- Uydu Fotoğrafi
3- Sayısal Venler

Bu belge, güvenli elektronik imza ile imzalanmıştır.

Belge Doğrulama Kodu : 8TVB-647H-8TYU Belge Doğrulama Adresi : <https://ebys.kaski.gov.tr/Sorgu/sorgula.aspx>

Adres: Yakut Mah. Mustafa Kemal Paşa Bul. No:186 P.K.:38090 Kocasinan /
KAYSERİ
Telefon No : 352 432 0 432
e-Posta :
Kep Adresi : kaski@hs03.kep.tr

Fax No : 352 337 09 32
İnternet Adresi : www.kaski.gov.tr

Bilgi İçin :Fatma GÜLDESTE
Memur
Dahili No:352 432 22 01




REPUBLIC OF TURKEY
MINISTRY OF ENVIRONMENT,
URBANIZATION AND CLIMATE CHANGE





This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliđi, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklařa finanse edilmektedir





This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliđi, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklařa finanse edilmektedir



T.C.
TARIM VE ORMAN BAKANLIđI
Devlet Su İşleri Genel Müdürlüđü
12. Bölge Müdürlüđü



Sayı : E-82478178-622.99-5266776

25.11.2024

Konu : Dođu Bölgesi 1. Etap İçme Suyu Temini
Yapım İşİ

KAYSERİ SU VE KANALİZASYON İDARESİ GENEL MÜDÜRLÜĐÜNE

İlgi : 19.11.2024 tarihli ve E-31566421-755.01-58710 sayılı yazınız.

İlgi yazıda; finansmanı Dünya Bankası tarafından İller Bankası A.Ş aracılıđı ile KREDİ olarak sağlanan Belediye Hizmetleri Geliştirme Projesi (FRIT II) kapsamındaki Dođu Bölgesi 1. Etap İçme Suyu Temini Yapım İşİ (KASKI2-W2) ile ilgili olarak; Yüklenici Firma, İlba Mimarlık İnş. Tur. Nak. Tic. San. Ltd. Şti. ile İdareniz arasında 24.10.2024 tarihinde sözleşmenin imzalanmış olduđu, 01.11.2024 tarihi itibari ile işyeri teslimi gerçekleştirildiđi, Genel Müdürlüđünüz tarafından söz konusu yapım işi kapsamında içme suyu hattının güzergahı ile taşkın kontrol kanallarının iki noktada kesişmekte olduđu, yatay sondaj yöntemi ile taşkın kontrol tesisinin altından geçilmesinin planlandıđı belirtilmiş olup Kurumumuz görüşünün bildirilmesi istenmektedir.

Konu ile ilgili gerekli incelemeler yapılmıştır. Söz konusu doğalgaz boru hatlarının dere yatađını kestiđi tespit edilmiştir. Derenin doğal yatađı korunmalı ve herhangi bir müdahalede bulunulmamalıdır.

Taşkın kontrol tesisine ve tesis güzergahı boyunca devam eden işletme bakım yollarına herhangi bir müdahalede bulunulmamalı,

İçme Suyu Projesi kapsamında yapılacak hatlarının dere yataklarını enine kestiđi noktalarda yatay sondaj yöntemiyle geçişler sağlanmalıdır. Yatay sondaj yöntemiyle geçişler yapılması durumunda; planlanan projede yapılacak boruların üst kotu, taşkın kontrol tesisi talveg kotunun en az 3,00 m altından geçirilmeli ve koruyucu tedbirler alınmalı,

İçme Suyu Projesi imalatının inşası aşamasında çıkabilecek; pasa, hafriyat vb. atık malzemeler dere yataklarına atılmamalı ve stoklanmamalı,

Faaliyet esnasında çıkacak atıklar konusunda 2872 sayılı Çevre Kanunu esaslarına uyulması sağlanmalı,

İçme Suyu Projesi hatlarının geçiş güzergahında uyarıcı ve ikaz levhaları görünür şekilde bulundurulmalıdır.

Taşkın kontrol tesisleri ve dere yatakları için, 3 Mayıs 2019 tarihli ve 30763 sayılı Resmî Gazete'de yayımlanan Taşkın ve Rüşubat Kontrolü Yönetmeliđi ve 9 Eylül 2006 tarihli ve 26284 sayılı Resmî Gazete'de yayımlanan 2006/27 sayılı Başbakanlık Genelgesinde bulunan hususlara titizlikle uyulmalıdır.

Bilgilerinizi ve geređini rica ederim.

Mehmet Necati ERCAN

Bu belge, güvenli elektronik imza ile imzalanmıştır.

Dođrulama Kodu: 9EDCFF3F-869F-4FEA-82C8-263B0EFFAB21

Dođrulama Adresi: <https://www.turkiye.gov.tr/devlet-su-isleri-ebys>

Telefon No : Belgegeçer No :

KEP Adresi : dsi_gnlmud@hs01.kep.tr

Bilgi için: Özgür SAGLIYAN

Mühendis



7
0



REPUBLIC OF TURKEY
MINISTRY OF ENVIRONMENT,
URBANIZATION AND CLIMATE CHANGE



İL BANK
TÜRKİYE'NİN YAPICI GÜCÜ



THE WORLD BANK
IBRD · IDA | WORLD BANK GROUP



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliđi, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklařa finanse edilmektedir

ANNEX-3. TRANSPORTATION INC. INSTITUTIONAL OPINION



T.C.
KAYSERİ BÜYÜKŞEHİR BELEDİYESİ SU VE KANALİZASYON
İDARESİ GENEL MÜDÜRLÜĐÜ
Plan Proje Dairesi Başkanlığı

Sayı : E-79554265-045.99-61867
Konu : Kurum Görüşü

22.01.2025

DAĞITIM YERLERİNE

Daire Başkanlığımızca hazırlanan Dođu Bölgesi İçme Suyu Projesi kapsamında yapılacak olan imalatlar dahilinde Kızılay Kan Merkezi Bölgesinin bulunduğu alanda raylı sistem yolunun altından yatay geçiş planlanmaktadır. Projemizde herhangi bir aksaklık yaşanmaması için ekte koordinatları verilmiş olan bölgede yatay geçiş ile ilgili teknik görüşlerinizin tarafımıza bildirilmesi hususunda;
Gereğini bilgilerinize arz ve rica ederim.

Fatih Mehmet DURMUŐÇELEBİ
Genel Müdür a.
Genel Müdür Yardımcısı V.

Ek:
1- Raylı Sistem Geçiş Noktaları
2- Hat Güzergahı

Dağıtım:

Geređi:

Kayseri Ulaşım Turizm İnşaat Taahhüt Proje Müşavirlik
Telekomünikasyon Sanayi ve Ticaret Anonim Şirketi Genel
Müdürlüğüne

Bilgi:

Kayseri Büyükşehir Belediye Başkanlığı Ulaşım Planlama ve Raylı
Sistem Dairesi Başkanlığına

Bu belge, güvenli elektronik imza ile imzalanmıştır.

Belge Doğrulama Kodu : 8TEH-YAA4-8301

Belge Doğrulama Adresi : <https://ebys.kaski.gov.tr/Sorgu/sorgula.aspx>

Adres: Yakut Mah. Mustafa Kemal Paşa Bul. No:186 P.K.:38090 Kocasinan /
KAYSERİ
Telefon No : 352 432 0 432 Fax No : 352 337 09 32
e-Posta : İnternet Adresi : www.kaski.gov.tr
Web Adresi : kaski@kaski.gov.tr

Bilgi için :Fatma GÜLDESTE
Memur
Dahili No:352 432 22 01



REPUBLIC OF TURKEY
MINISTRY OF ENVIRONMENT,
URBANIZATION AND CLIMATE CHANGE





This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliđi, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklařa finanse edilmektedir

ANNEX-4. PERMISSION GIVEN BY KAYSERİ METROPOLITAN MUNICIPALITY FOR THE PARCEL 11216/76



T.C.
KAYSERİ BÜYÜKŞEHİR BELEDİYE BAŐKANLIđI
İmar ve Şehircilik Daire Başkanlıđı

Tarih ve İşlem Görev Mühürüğü:
Sayı: İ-29725031-752-2024-7250
Tarih: 03.01.2024
Doküman Numarası: 2023-130748



Sayı : E-29725031-752-2024-7250
Konu : Muvafakat

03.01.2024

KAYSERİ SU VE KANALİZASYON İDARESİ GENEL MÜDÜRLÜĐÜNE

İliđi : 29.12.2023 Tarih, E-31566421-755.99-44928 Sayılı Yazınız.

İliđi sayılı yazınız ile Genel Müdürlüğünüz tarafından içme suyu iletim hatları ve terfi merkezi yapılması planlanan, mülkiyeti Kurumunuza ait olan, Kayseri İli, Melikgazi İlçesi, Karacaođlu Mahallesi, 11216 ada, 76 parsel numaralı taşınmazda ekteki sayısal veride belirtilen alanda içme suyu iletim hatları ve terfi merkezi hattı yapılması için muvafakat verilmesi istenilmiştir.

Mülkiyeti Belediyemize ait Kayseri İli, Melikgazi İlçesi, Karacaođlu Mahallesi, 11216 ada, 76 parsel numaralı taşınmazda, ekteki sayısal veride belirtilen alanda Kayseri Su ve Kanalizasyon İdaresi Genel Müdürlüğü tarafından içme suyu iletim hatları ve terfi merkezi hattı yapılmasında Belediyemiz açısından herhangi bir sakınca bulunmamaktadır.

Bilgilerinizi ve geređini rica ederim.

Hansı ELCUMAN
Başkan a.
Genel Sekreter Yardımcısı

Bu belge, güvenli elektronik imza ile imzalanmıştır.

Dođrulama Kodu: B2C9B02F

Dođrulama Adresi: <https://turkiye.gov.tr/kayseri-buyuksehir-belediyesi-ebys>

Adres: Mustafa Kemal Pařa Bulvarı No:15
Posta Kodu: 38010 Kocasinan / KAYSERİ
Telefon No: (0352) 222 8960 Fax No: (0352) 222 8958
Kep Adresi: kayseribelediyesi@hgd1.ksp.tr
Web Adresi: <http://www.kayseri.bel.tr>

Bilgi İçin: MEHMET REFİK BİÇAKCI -
Tekniker
Telefon No:03522071642



1/1



REPUBLIC OF TURKEY
MINISTRY OF ENVIRONMENT,
URBANIZATION AND CLIMATE CHANGE



İLBANK
TÜRKİYE'NİN YAPICI GÜCÜ



THE WORLD BANK
IBRD - IDA | WORLD BANK GROUP



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliđi, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklařa finanse edilmektedir

ANNEX-5. BEŐTEPELER PUMP STATION DEEDS

BU BELGE TOPLAM 2 SAYFADAN OLUŐMAKTADIR BİLGİ AMAÇLIDIR.

Tarih: 28-12-2023-09:05



Kayıd Oluőturan: Osman Bayraktar (Kayseri Su ve Kanalizasyon İdaresi Genel Müdürlüğü)

Tapu Kaydı (Aktif Malikler için Detaysız - ŐBİ yok)

TAPU KAYIT BİLGİSİ

Zemin Tipi:	AnaTasınmaz	Ada/Parsel:	11216/7
Taşınmaz Kimlik No:	44096544	AT Yüzölçüm(m2):	9374.58
İl/ilçe:	KAYSERİ/MELİKGAZİ	Bađımsız Bölüm Nitelik:	
Kurum Adı:	Melikgazi	Bađımsız Bölüm Brüt Yüzölçümü:	
Mahalle/Köy Adı:	KARACAOĞLU Mah.	Bađımsız Bölüm Net Yüzölçümü:	
Mevkii:	Çukur Harman	Blok/Kat/Giriş/BBNo:	
Cilt/Sayfa No:	9/886	Arsa Pay/Payda:	
Kayıt Durum:	Aktif	Ana Taşınmaz Nitelik:	Tarla

MÜLKİYET BİLGİLERİ

(Hisse) Sistem No	Malik	El Birliđi No	Hisse Pay/ Payda	Metrekare	Toplam Metrekare	Edinme Sebebi-Tarih-Yevmiye	Terkin Sebebi-Tarih-Yevmiye
124275276	(SN:2861557) KAYSERİ BÜYÜKŐEHİR BELEDİYESİ SU VE KANALİZASYON İDARESİ (KASKİ) VKN:5400039871	-	1/1	9374.58	9374.58	3402 S.Y.nın 22/A Md. Geređince Yenilemenin Tescili 29-12-2010	-

1 / 2

BU BELGE TOPLAM 2 SAYFADAN OLUŐMAKTADIR BİLGİ AMAÇLIDIR.

Tarih: 28-12-2023-09:06



Kayıd Oluőturan: Osman Bayraktar (Kayseri Su ve Kanalizasyon İdaresi Genel Müdürlüğü)

Tapu Kaydı (Aktif Malikler için Detaysız - ŐBİ yok)

TAPU KAYIT BİLGİSİ

Zemin Tipi:	AnaTasınmaz	Ada/Parsel:	11216/8
Taşınmaz Kimlik No:	44096545	AT Yüzölçüm(m2):	10714.31
İl/ilçe:	KAYSERİ/MELİKGAZİ	Bađımsız Bölüm Nitelik:	
Kurum Adı:	Melikgazi	Bađımsız Bölüm Brüt Yüzölçümü:	
Mahalle/Köy Adı:	KARACAOĞLU Mah.	Bađımsız Bölüm Net Yüzölçümü:	
Mevkii:	Çukur Harman	Blok/Kat/Giriş/BBNo:	
Cilt/Sayfa No:	9/887	Arsa Pay/Payda:	
Kayıt Durum:	Aktif	Ana Taşınmaz Nitelik:	Tarla

MÜLKİYET BİLGİLERİ

(Hisse) Sistem No	Malik	El Birliđi No	Hisse Pay/ Payda	Metrekare	Toplam Metrekare	Edinme Sebebi-Tarih-Yevmiye	Terkin Sebebi-Tarih-Yevmiye
124275277	(SN:2861557) KAYSERİ BÜYÜKŐEHİR BELEDİYESİ SU VE KANALİZASYON İDARESİ (KASKİ) VKN:5400039871	-	1/1	10714.31	10714.31	3402 S.Y.nın 22/A Md. Geređince Yenilemenin Tescili 29-12-2010	-

1 / 2



REPUBLIC OF TURKEY
MINISTRY OF ENVIRONMENT,
URBANIZATION AND CLIMATE CHANGE





This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliđi, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklařa finanse edilmektedir

Annex-6. ALLOCATION PROTOCOL OF THE ILDEM RESERVOIR

T.C.
KAYSERİ VALİLİĐİ
Çevre ve Şehircilik VE İklim Deđişikliği İl Müdürlüğü
Milli Emlak Müdürlüğü

TAHSİSLİ TAŞINMAZ TESLİM TUTANAĐI

TAŞINMAZIN			
Taşınmaz No	38020101338	Cinsi	Tarla
Fiili Durumu	Su deposu ve müştemilatı	Yüzölçümü (m ²)	7.176,59
İli	Kayseri	Hazine Hissesi	1,00/1,00
İlçesi	Melikgazi	Tapu Tarihi	29.04.1996
Mahallesi / Köyü	Gesi Mahallesi	Pafta / Cilt No	30-43 / -
Caddesi / Sokađı	-	Ada / Sahife No	245 / 3754
Yöresi	-	Parsel / Sıra No	1 / -
TAHSİS İLE İLGİLİ BİLGİLER			
Tahsisli İdare	Kayseri Büyükşehir Belediye Başkanlığı (Kayseri Su ve Kanalizasyon İdaresi Genel Müdürlüğü – KASKİ)		
Tahsis Amacı	Su deposu ve müştemilatı olarak kullanılmak üzere		
Tahsis Süresi / Yüzölçümü	Kesin Tahsis – Hizmet Süresince	7.176,59 m ²	
Yasal Dayanak	5018 S.K, 1 No.lu Cumhurbaşkanlığı Kararnamesi		
Tahsis Yetkisi	Çevre, Şehircilik ve İklim Deđişikliği Bakanlığı		
Tahsis Tarih ve No	01.10.2024	10444322	
Genel Mtd. Dosya No	3121-149813		
ÜZERİNDE BULUNAN MUHDESATIN			
Cinsi: Su deposu ve müştemilatı			
Nevi:			
Miktarı:			

Söz konusu taşınmazın, Sağlık İl Müdürlüğü ile Tarım ve Orman İl Müdürlüğünün olumlu görüşlerinin alınması, ticari amaçla kullanılmaması, üçüncü kişilere ticari ya da gayri ticari amaçla kullandırılmaması/devredilmemesi, tahsisli idarenin ilgili mevzuatları ile belirlenen ve alınması zorunlu olan gelirler dışında her ne ad altında olursa olsun herhangi bir ücret alınmaması, bu hususlar dışında ticari amaca yönelik ünitelerin söz konusu ve zorunlu olması durumunda ise Hazine Taşınmazlarının İdaresi Hakkında Yönetmeliğin 67, 70 ve 73/A maddesine göre işlem yapılması kaydıyla, tahsisine dair iş bu tutanak birlikte tanzim ve imza altına alındı.
01/10/2024

TESLİM EDEN

TESLİM ALAN

Emin KENDİRLİ
Milli Emlak Uzmanı

Osman BAYRAKTAR
Harita Emlak Kamulaştırma
Şube Müdürü

NOT: Teslim alan idarenin; İdarece, 18 Mart 2018 tarihli ve 30364 sayılı Resmi Gazete'de yayımlanarak yürürlüğe giren "Türkiye Bina Deprem Yönetmeliđi" hükümlerine uygun her türlü tedbirin alması, tahsisli taşınmazı işgal ve tecavüzlere karşı korumak için her türlü tedbiri alması, işgal ve tecavüz halinde idari ve adli yollara başvurusu ve durumu derhal illerde Defterdarlığa (Milli Emlak Müdürlüğü), ilçelerde Malmüdürlüğüne (Milli Emlak Servisi) bildirmesi ve tahsisli taşınmazlarla ilgili olarak harcamalara katılma payı dahil her türlü gideri ödemesi gereklidir.



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliđi, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklařa finanse edilmektedir

ANNEX-7. TALAS RESERVOIR DEEDS

BU BELGE TOPLAM 2 SAYFADAN OLUŐMAKTADIR BİLGİ AMAÇLIDIR.

Tarih: 29-12-2023-14:48



Kayı Oluőturan: Osman Bayraktar (Kayseri Su ve Kanalizasyon İdaresi Genel Müdürlüğü)

Tapu Kaydı (Aktif Malikler için Detaysız - ŐBİ yok)

TAPU KAYIT BİLGİSİ

Zemin Tipi:	AnaTasınmaz	Ada/Parsel:	0/406
Taşınmaz Kimlik No:	34572183	AT Yüzölçüm(m2):	9430.00
İl/ilçe:	KAYSERİ/TALAS	Bađımsız Bölüm Nitelik:	
Kurum Adı:	Talas	Bađımsız Bölüm Brüt Yüzölçümü:	
Mahalle/Köy Adı:	TALAS Mah.	Bađımsız Bölüm Net Yüzölçümü:	
Mevkii:	TAŐLIBAŐI	Blok/Kat/Giriő/BBNo:	
Cilt/Sayfa No:	5/406	Arsa Pay/Payda:	
Kayı Durum:	Aktif	Ana Taşınmaz Nitelik:	BAĐ

MÜLKİYET BİLGİLERİ

(Hisse) Sistem No	Malik	El Birliđi No	Hisse Pay/ Payda	Metrekare	Toplam Metrekare	Edinme Sebebi-Tarih-Yevmiye	Terkin Sebebi-Tarih-Yevmiye
85189779	(SN:6412494) KAYSERİ BÜYÜŐŐEHİR BELEDİYESİ SU VE KANALİZASYON İDARESİ GENEL MÜDÜRLÜĐÜ VKN:5400039871	-	1/1	9430.00	9430.00	Diđer Tahsisler 23-06-1992 816	-

1 / 2

BU BELGE TOPLAM 2 SAYFADAN OLUŐMAKTADIR BİLGİ AMAÇLIDIR.

Tarih: 29-12-2023-14:47



Kayı Oluőturan: Osman Bayraktar (Kayseri Su ve Kanalizasyon İdaresi Genel Müdürlüğü)

Tapu Kaydı (Aktif Malikler için Detaysız - ŐBİ yok)

TAPU KAYIT BİLGİSİ

Zemin Tipi:	AnaTasınmaz	Ada/Parsel:	0/408
Taşınmaz Kimlik No:	34572184	AT Yüzölçüm(m2):	4550.00
İl/ilçe:	KAYSERİ/TALAS	Bađımsız Bölüm Nitelik:	
Kurum Adı:	Talas	Bađımsız Bölüm Brüt Yüzölçümü:	
Mahalle/Köy Adı:	TALAS Mah.	Bađımsız Bölüm Net Yüzölçümü:	
Mevkii:	TAŐLIBAŐI	Blok/Kat/Giriő/BBNo:	
Cilt/Sayfa No:	5/408	Arsa Pay/Payda:	
Kayı Durum:	Aktif	Ana Taşınmaz Nitelik:	BAĐ

MÜLKİYET BİLGİLERİ

(Hisse) Sistem No	Malik	El Birliđi No	Hisse Pay/ Payda	Metrekare	Toplam Metrekare	Edinme Sebebi-Tarih-Yevmiye	Terkin Sebebi-Tarih-Yevmiye
85189780	(SN:6412494) KAYSERİ BÜYÜŐŐEHİR BELEDİYESİ SU VE KANALİZASYON İDARESİ GENEL MÜDÜRLÜĐÜ VKN:5400039871	-	1/1	4550.00	4550.00	Diđer Tahsisler 23-06-1992 816	-

1 / 2



REPUBLIC OF TURKEY
MINISTRY OF ENVIRONMENT,
URBANIZATION AND CLIMATE CHANGE





This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliđi, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklařa finanse edilmektedir

BU BELGE TOPLAM 2 SAYFADAN OLUŐMAKTADIR BİLGİ AMAÇLIDIR.

Tarih: 29-12-2023-14:49



Kayıd Oluőturan: Osman Bayraktar (Kayseri Su ve Kanalizasyon İdaresi Genel Müdürlüğü)

Tapu Kaydı (Aktif Malikler için Detaysız - ŐBİ yok)

TAPU KAYIT BİLGİSİ

Zemin Tipi:	AnaTasınmaz	Ada/Parsel:	0/409
Taşınmaz Kimlik No:	34572185	AT Yüzölçüm(m2):	9560.00
İl/İlçe:	KAYSERİ/TALAS	Bağımsız Bölüm Nitelik:	
Kurum Adı:	Talas	Bağımsız Bölüm Brüt Yüzölçümü:	
Mahalle/Köy Adı:	TALAS Mah.	Bağımsız Bölüm Net Yüzölçümü:	
Mevkii:	TAŐLIBAŐI	Blok/Kat/Giriő/BBNo:	
Cilt/Sayfa No:	5/409	Arsa Pay/Payda:	
Kayıt Durum:	Aktif	Ana Taşınmaz Nitelik:	TARLA

MÜLKİYET BİLGİLERİ

(Hisse) Sistem No	Malik	El Birliđi No	Hisse Pay/ Payda	Metrekare	Toplam Metrekare	Edinme Sebebi-Tarih-Yevmiye	Terkin Sebebi-Tarih-Yevmiye
85189781	(SN:6412494) KAYSERİ BÜYÜŐŐEHİR BELEDİYESİ SU VE KANALİZASYON İDARESİ GENEL MÜDÜRLÜĐÜ VKN:5400039871	-	1/1	9560.00	9560.00	Diđer Tahsisler 23-06-1992 816	-

1 / 2

BU BELGE TOPLAM 2 SAYFADAN OLUŐMAKTADIR BİLGİ AMAÇLIDIR.

Tarih: 29-12-2023-14:47



Kayıd Oluőturan: Osman Bayraktar (Kayseri Su ve Kanalizasyon İdaresi Genel Müdürlüğü)

Tapu Kaydı (Aktif Malikler için Detaysız - ŐBİ yok)

TAPU KAYIT BİLGİSİ

Zemin Tipi:	AnaTasınmaz	Ada/Parsel:	0/410
Taşınmaz Kimlik No:	34572186	AT Yüzölçüm(m2):	6170.00
İl/İlçe:	KAYSERİ/TALAS	Bağımsız Bölüm Nitelik:	
Kurum Adı:	Talas	Bağımsız Bölüm Brüt Yüzölçümü:	
Mahalle/Köy Adı:	TALAS Mah.	Bağımsız Bölüm Net Yüzölçümü:	
Mevkii:	TAŐLIBAŐI	Blok/Kat/Giriő/BBNo:	
Cilt/Sayfa No:	5/410	Arsa Pay/Payda:	
Kayıt Durum:	Aktif	Ana Taşınmaz Nitelik:	TARLA

MÜLKİYET BİLGİLERİ

(Hisse) Sistem No	Malik	El Birliđi No	Hisse Pay/ Payda	Metrekare	Toplam Metrekare	Edinme Sebebi-Tarih-Yevmiye	Terkin Sebebi-Tarih-Yevmiye
85189782	(SN:6412494) KAYSERİ BÜYÜŐŐEHİR BELEDİYESİ SU VE KANALİZASYON İDARESİ GENEL MÜDÜRLÜĐÜ VKN:5400039871	-	1/1	6170.00	6170.00	Diđer Tahsisler 23-06-1992 816	-

1 / 2



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliđi, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklařa finanse edilmektedir

ANNEX-8. PERMISSION GIVEN BY KAYSERİ METROPOLITAN MUNICIPALITY FOR THE PARCELS 13835/2, 13835/3



T.C.
KAYSERİ BÜYÜKŞEHİR BELEDİYESİ SU VE KANALİZASYON
İDARESİ GENEL MÜDÜRLÜĐÜ
Plan Proje Dairesi Başkanlığı



Sayı : E-31566421-756.99-58736
Konu : Dođu Bölgesi 1.Etap İçme Suyu Temini
Yapım İři

20.11.2024

KAYSERİ BÜYÜKŞEHİR BELEDİYE BAŐKANLIđINA

Finansmanı Dünya Bankası tarafından İller Bankası A.Ő aracılığı ile KREDİ olarak sađlanan Belediye Hizmetleri Geliřtirme Projesi (FRIT II) kapsamındaki Dođu Bölgesi 1. Etap İçme Suyu Temini Yapım İři (KASKİ2-W2) ile ilgili olarak;

Yüklenici Firma, İlba Mimarlık İnř. Tur. Nak. Tic. San. Ltd. Őti. ile İdareimiz arasında 24.10.2024 tarihinde sözleşme imzalanmış olup, 01.11.2024 tarihi itibarı ile işyeri teslimi gerçekleştirilmiştir.

Genel Müdürlüğümüz tarafından söz konusu yapım işi kapsamında yazımız ekindeki uydu fotoğrafında belirtilen güzergahta ve Melikgazi ilçesi Erenköy Mahallesi 13835 ada 2 ve 3 parsel numaralı taşınmazlardan da geçmektedir.

Gerekli müsaadenin verilmesini arz ederim.

Hamdi ELCUMAN
Genel Müdür a.
Genel Müdür Yardımcısı

Ek:
1- Uydu Fotođrafı
2- Sayısal Veri

Bu belge, güvenli elektronik imza ile imzalanmıştır.

Belge Doğrulama Kodu : 7TV9-B5P7-8BOM Belge Doğrulama Adresi : <https://ebys.kaski.gov.tr/Sorgu/sorgula.aspx>

Adres: Yakut Mah. Mustafa Kemal Pařa Bul. No:186 P.K.:38090 Kocasinan /
KAYSERİ
Telefon No : 352 432 0 432
e-Posta :
Ken Adresi : kaski@hs03 ken.tr

Fax No : 352 337 09 32
İnternet Adresi : www.kaski.gov.tr

Bilgi İçin :Ali ELDEK

Tekniker
Dahili No:



REPUBLIC OF TURKEY
MINISTRY OF ENVIRONMENT,
URBANIZATION AND CLIMATE CHANGE



TÜRKİYE'NİN YAPICI GÜCÜ



IBRD - IDA | WORLD BANK GROUP



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliđi, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklařa finanse edilmektedir

Kayseri Bykřehir Belediyesi
Yapı İřleri Őube Mdrlđđ
Sayı: E-13853282-622-2024-2473/29272
Tarih: 25.11.2024
Dosya Numarası: 2024-116276



T.C.
KAYSERİ BYKřEHİR BELEDİYE BAŐKANLIđI
Fen İřleri Daire BaŐkanlıđı

Sayı : E-13853282-622-2024-2473/29272
Konu : ..KAYSERİ BYKřEHİR
BELEDİYESİ SU VE
KANALİZASYON İDARESİ
GENEL MDRLđ KEK
Paket Gnderimi:: | Dođu
Blgesi 1.Etap İme Suyu
Temini Yapım İři

25.11.2024

KAYSERİ SU VE KANALİZASYON İDARESİ PERSONEL ANONİM ŐİRKETİ GENEL
MDRLđNE

İlgi : 20.11.2024 tarihli ve E-31566421-756.99-58736 sayılı yazımız.

İlgi yazıda bahsi geen Dođu Blgesi 1. Etap İme Suyu Temini Yapım iřinin getiđi gzergahlar
incelenmiřtir. Belirtilen gzergahtan ve anılan parsellerden hattın gemesinde herhangi bir sakınca
bulunmamaktadır.

Geređini bilgilerinize rica ederiz.

Ali HASDAL
BaŐkan a.
Genel Sekreter Yardımcısı

Bu belge, gvenli elektronik imza ile imzalanmıřtır.

Dođrulama Kodu: 38F1DC11

Dođrulama Adresi: <https://turkiye.gov.tr/kayseri-buyuksehir-belediyesi-ebys>

Adres: Mustafa Kemal Pařa Bulvarı No:15
Posta Kodu: 38010 Kocasinan / KAYSERİ
Telefon No: (0352) 222 8960 Fax No: (0352) 222 8958
Kep Adresi: kayseribelediyesi@hs01.kep.tr
Web Adresi: <https://www.kayseri.bel.tr>

Bilgi iin: ZAFER ELEN - Harita ve
Kadastro Teknikeri



1/1



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliđi, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklařa finanse edilmektedir

ANNEX-9. LAND USE PERMITS FOR TRANSMISSION LINE FROM ERCIYES UNIVERSITY



T.C.
KAYSERİ BÜYÜKŞEHİR BELEDİYESİ SU VE KANALİZASYON
İDARESİ GENEL MÜDÜRLÜĐÜ
Atıksu Arıtma Dairesi Başkanlıđı



Sayı : E-54178264-030.02-57991
Konu : Geçiş İzni

05.11.2024

ERCIYES ÜNİVERSİTESİ REKTÖRLÜĐÜ
(Yapı İşleri ve Teknik Daire Başkanlıđı)
(Yenidođan Mahallesi Turhan Baytop Sokak No:1
Talas/Kayseri)

Finansmanı Dünya Bankası tarafından İller Bankası A.Ş aracılıđı ile KREDİ olarak sađlanan Belediye Hizmetleri Geliştirme Projesi (FRIT II) kapsamındaki *Dođu Bölgesi I. Etap İçmesuyu Temini Yapım İş* (*KASKI2-W2*) ile ilgili olarak;

Yüklenici Firma, İlba Mimarlık İnş. Tur. Nak. Tic. San. Ltd. Şti. ile İdaremiz arasında 24.10.2024 tarihinde sözleşme imzalanmış olup, 01.11.2024 tarihi itibari ile işyeri teslimi gerçekleştirilmiştir.

Genel Müdürlüğümüz tarafından söz konusu yapım işi kapsamında, Üniversiteniz Kampüs alanı içerisinde yazımız ekindeki uydu fotoğrafında belirtilen güzergahta çalışmaların yürütülebilmesi için gerekli müsaadenin verilmesini arz ederim.

Fatih Mehmet DURMUŞÇELEBİ
Genel Müdür a.
Genel Müdür Yardımcısı

Ek: Uydu Fotođrafı

Bu belge, güvenli elektronik imza ile imzalanmıştır.

Belge Doğrulama Kodu : FTTP-ZEHP-8OYL Belge Doğrulama Adresi : <https://eby.s.kaski.gov.tr/Sorgu/sorgula.aspx>

Adres: Yakut Mah. Mustafa Kemal Paşa Bul. No:186 P.K.:38090 Kocasinan /
KAYSERİ
Telefon No : 352 432 50 01
e-Posta :
Kep Adresi : kaski@hs03.kep.tr

Fax No : 352 337 09 32
İnternet Adresi : www.kaski.gov.tr

Bilgi İçin :Abdullah TEMİZSOY
İnşaat Mühendisi
Dahili No:



REPUBLIC OF TURKEY
MINISTRY OF ENVIRONMENT,
URBANIZATION AND CLIMATE CHANGE





This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliđi, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklařa finanse edilmektedir



REPUBLIC OF TURKEY
MINISTRY OF ENVIRONMENT,
URBANIZATION AND CLIMATE CHANGE





This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliđi, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklařa finanse edilmektedir



T.C.
ERCİYES ÜNİVERSİTESİ REKTÖRLÜĐÜ
Yapı İřleri ve Teknik Daire Bařkanlıđı

Sayı : E-87313241-622.01-745954
Konu : Geçiř Izni Hk.

11.11.2024

KAYSERİ SU VE KANALİZASYON İDARESİ GENEL
MÜDÜRLÜĐÜNE
(Atıksu Arıtma Dairesi Bařkanlıđı)
Yakut Mah. Mustafa Kemal Pařa Bulvarı Cad. No:186 PK:38090
Kocasinan/KAYSERİ

İlgi : 57991 sayılı yazınız.

Finansmanı Dünya Bankası tarafından İller Bankası A.ř aracılıđı ile KREDİ olarak sađlanan Belediye Hizmetleri Geliřtirme Projesi (FRIT II) kapsamındaki Dođu Bölgesi 1. Etap İçmesuyu Temini Yapım İři (KASKI2-W2) ile ilgili olarak, Yüklenici Firma, İlba Mimarlık İnř. Tur. Nak. Tic. San. Ltd. řti. ile İdareniz arasında 24.10.2024 tarihinde sözleşme imzalandıđını ve işyeri teslimi gerçekteřtirildiđini belirtmiř olup, Genel Müdürlüğümüz tarafından söz konusu yapım işi kapsamında, Üniversitemiz Kampüs alanı içerisinde yazınız ekindeki uydu fotoğrafında belirtilen güzergâhta çalıřmaların yürütülebilmesi için gerekli müsaadenin verilmesini ilgi yazı ile istemekteyiz.

Söz konusu çalıřmalar ile ilgili olarak kampüs sınırları içerisinde kazı, dolgu vb. düzenlemeler, işin tamamlanması akabinde eski haline getirilmesi ve verilen çevresel hasarların giderilmesi kořuluyla ekte gönderilen güzergâhta çalıřma yapılmasında sakınca bulunmamaktadır.

Bilgilerinizi ve geređini rica ederim.

Prof. Dr. Oktay ÖZKAN
Rektör Yardımcısı

Bu belge, güvenli elektronik imza ile imzalanmıřtır.

Belge Doğrulama Kodu :BSUE851NLZ Pin Kodu :84282

Belge Takip Adresi : <https://www.turkiye.gov.tr/erciyes-universitesi-ebys>

Adres:Yenidođan Mahallesi Turhan Baytop Sokak 38280 Talas KAYSERİ
Telefon:+90352 437 49 30 Faks:+90352 437 52 75
e-Posta:yapilileri@erciyes.edu.tr Web:http://yapilileri.erciyes.edu.tr
Kep Adresi:erciyesuni@hs01.kep.tr

Bilgi için: Habibe Kara
Unvanı: Destek Personeli
Tel No: 10864



REPUBLIC OF TURKEY
MINISTRY OF ENVIRONMENT,
URBANIZATION AND CLIMATE CHANGE



ANNEX-10. EIA OPINION



T.C.
KAYSERİ VALİLİĞİ
Çevre, Şehircilik ve İklim Değişikliği İl Müdürlüğü



Sayı : E-27332451-220.03-8510679

16.01.2024

Konu : ÇED Muafiyeti-KASKİ Su İletimi

KAYSERİ SU VE KANALİZASYON İDARESİ GENEL MÜDÜRLÜĞÜNE

İlgi : 15/01/2024 tarih ve "193409" Referans No'lu Başvuru.

İlgide kayıtlı yazı ile İlimiz, Beştepeler Tesislerinden Talas 15.000 m³ kapasiteli deposuna içme suyu taşınması için hazırlanan Doğu Bölgesi 1. Etap İçme Suyu projesinin Çevresel Etki Değerlendirmesi (ÇED) Yönetmeliği kapsamında değerlendirilmesi talep edilmiştir.

Bu kapsamda, söz konusu projenin akarsu havzaları arasında olmadığı ve boru ile içme suyu taşıma amaçlı olması nedeni ile 29.07.2022 tarih ve 31907 sayılı Resmî Gazetede yayımlanarak yürürlüğe giren ÇED Yönetmeliği Ek-1 ve Ek-2 Listelerinde yer almadığı için anılan Yönetmelik hükümlerinden muaf değerlendirilmiştir.

Ancak, planlanan yatırım ile ilgili olarak, 5491 sayılı kanunla değişik 2872 sayılı Çevre Kanunu ile bu Kanuna istinaden çıkarılan Yönetmeliklerin ilgili hükümlerine uyulması ve diğer mer'î mevzuat çerçevesinde öngörülen gerekli izinlerin alınması, ekolojik dengenin bozulmamasına, çevrenin korunmasına ve geliştirilmesine yönelik tedbirlere riayet edilmesi gerekmektedir.

Bilgilerinizi ve gereğini arz ederim.

Sibel LİVDUMLU
Çevre, Şehircilik ve İklim Değişikliği İl Müdürü

Bu belge, güvenli elektronik imza ile imzalanmıştır.

Doğrulama Kodu: 37763E5D-350E-4F96-8755-7FE05CAEF6D4

Doğrulama Adresi: <https://www.turkiye.gov.tr>

Kocasinan Bulvarı No:155 38090 Kocasinan/KAYSERİ Tel: (0 352) 222 89 84

Belge No: (0 352) 222 89 89

e-mail: kayseri@csb.gov.tr

KEP Adresi: kayseri@evrevesehirlik@b01.kep.tr

Bilgi için: Başak TOPUZ
TÜRK
Çevre Mühendisi





This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliđi, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklařa finanse edilmektedir

ANNEX-11. MINISTRY OF CULTURE AND TOURISM RESPONSE - CULTURAL HERITAGE ASSESSMENT



T.C.
KÜLTÜR VE TURİZM BAKANLIđI
Kültür Varlıkları ve Müzeler Genel Müdürlüğü
Kayseri Kültür Varlıklarını Koruma Bölge Kurulu Müdürlüğü

Sayı : E-67141141-165.99-6350552

Konu : Kayseri ili, Melikgazi ilçesi,
Battalgazi-Esenyurt-Erenköy-Köşk
Mahalleri ve Talas ilçesi, Yenidođan
Mahallesi sınırları dahilinde "Dođu Bölgesi
İçme Suyu Projesi" kapsamında hat
güzergahına ilişkin kurum görüşü
hk.(38.00.3866)

DAĐITIM YERLERİNE

İlgi : Kayseri İl Kültür ve Turizm Müdürlüğü (Kültür Varlıkları ve Müzeler Şube Müdürlüğü)'nün
27.01.2025 tarihli ve E-91607681-150-6276591 sayılı yazısı.

Kayseri ili, Melikgazi ilçesi, Battalgazi-Esenyurt-Erenköy-Köşk Mahalleri ile Talas ilçesi,
Yenidođan Mahallesi sınırları dahilinde "Dođu Bölgesi İçme Suyu Projesi" kapsamında hat güzergahına
ilişkin kurum görüşü talep edilen ilgi yazı ve ekleri incelenmiştir.

İlgi yazı geređi Müdürlüğümüz arşiv kayıtlarında ve dosyasında yapılan incelemelerde; Beştepelere
Mesire alanın kuzeyinde yer alan su deposundan başlayan hattın büyük bölümünün Melikgazi ilçesi,
Battalgazi-Esenyurt-Erenköy-Köşk Mahallerinde mevcutta bulunan sokak ve cadde güzergahından
geçtiđi hattın bir bölümünün ise Talas ilçesi, Yenidođan Mahallesinden sınırlarında bulunan sokak ve
cadde güzergahından geçerek burada bulunan su deposunda sonlandığı anlaşılmıştır. İlgi yazı ekinde yer
alan su hattı güzergahında Müdürlüğümüz yetki ve sorumluluğunda olan herhangi bir sit alanı
bulunmadığı, taşınmaz kültür varlığı olarak tescil kaydı ile taşınmaz kültür varlığı korunma alanında
kalmadığı anlaşılmış olmakla birlikte hattın Battalgazi Mahallesi, Şehit Murat ÖZÇELEBİ Caddesi
bölümünün kuzeyinde bu güzergaha yakın tescilli su sarnıcı ve kervan yolunun bulunduğu ve bu
taşınmaz kültür varlıklarını ilişkin Kayseri Kültür Varlıklarını Koruma Bölge Kurulunun 28.11.2019
tarih ve 4286 sayılı karar ile belirlenen korunma alanının bulunduğu görülmüştür.

Kayseri ili, Melikgazi ilçesi, Battalgazi-Esenyurt-Erenköy-Köşk Mahalleri ile Talas ilçesi,
Yenidođan Mahallesi sınırları dahilinde "Dođu Bölgesi İçme Suyu Projesi" hattında Müdürlüğümüz yetki
ve sorumluluğunda olan herhangi bir sit alanı bulunmadığı, taşınmaz kültür varlığı olarak tescil kaydı ile
taşınmaz kültür varlığı korunma alanında kalmadığından ilgi yazı ekinde belirtilen güzergahta yapılacak
hafriyat çalışmalarını sırasında herhangi bir buluntuya ya da kalıntıya rastlanması durumunda 2863 sayılı
yasanın 4. maddesi uyarınca çalışmaların durdurularak Müze Müdürlüğüne veya muhtara veya diđer
mülki idare amirlerine haber verilmesi ve yukarıda anılan korunma alanı sınırları içerisinde herhangi bir

Dogrulama Kodu: CAE31D18-5B84-4B4A-BD6E-C6280B6D5141 **Bu belge güvenli elektronik imza ile imzalanmıştır.** Dogrulama Adresi: <https://www.turkiye.gov.tr/ktb-ebys>

Şacettinveli Mah. Lalezade Cad. No:6 Kışıkapı Melikgazi/KAYSERİMail:
kaysirikurul@ktb.gov.tr Bilgi için:Oruç DURMUŞ
Tel: 0352 231 16 25 Faks: 0352 231 75 73 Müze Arařtirmacısı
Kep:kaysirikurul@hs01.kep.trE.Tebliğat: 35328-58238-58880





This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliđi, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

inşai fiziki müdahalede bulunulmaması koşulu ile "Dođu Bölgesi İçme Suyu Projesi" hattının yapılmasında 2863 sayılı Yasa ve mevzuatımız açısından sakınca bulunmadığı;
Gereğini bilgilerinize arz ederim.

Fatih ÇAPAR
Koruma Bölge Kurulu Müdürü

Ek: Korunma alanı haritası

Dağıtım:

Geređi:

Kayseri Büyükşehir Belediye Başkanlığına
(Kayseri Su ve Kanalizasyon İdaresi Genel
Müdürlüğü)

Bilgi:

Kayseri İl Kültür ve Turizm Müdürlüğüne

Bu belge güvenli elektronik imza ile imzalanmıştır

Doğrulama Kodu: CAE31D18-5B84-4B4A-BD6E-C6280B6D5141

Doğrulama Adresi: <https://www.turkiye.gov.tr/ktb-ebys>

Tacettinveli Mah. Lalezade Cad. No:6 Kışıkaptı Melikgazi/KAYSERİMail:
kaysenkurul@ktb.gov.tr
Tel: 0352 231 16 25 Faks: 0352 231 75 73
Kep:kaysenkurul@hs01.kep.trE.Tebliğat: 35328-58238-58880

Bilgi için:Oruç DURMUŞ
Mütze Araştırmacısı





This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliđi, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklařa finanse edilmektedir

ANNEX-12. Chance Finds Procedure

1. PURPOSE

The Archaeological Chance Find Procedure is prepared to provide guidance to all parties and employees regarding the actions to be taken in case of the discovery of an archeological asset.

2. SCOPE

It is likely to encounter archeological findings during the construction activities of the project. Any type of activity requiring excavation or any type of intervention on the landscape through earthworks has the potential to lead to the discovery or destroying of archeological entities.

3. PROCEDURE

Any physical remains of past human activity, including artifacts, plant, and animal remains, structural remains, and soil features are defined as archaeological entities. All actions to be carried out in case of discovery of an archaeological entity should comply with the Law on the Protection of Cultural and Natural Assets (No: 2863, Date of Approval: 21.7.1983).

In the event of the discovery of an archaeological entity, the following procedure shall be implemented:

- All construction and other relevant activities in the vicinity of the chance find will be ceased by the environmental and/or social specialist⁵ of Contractor and/or Archaeologist of the Project or anyone, who encounters a chance find.
- The Contractor's Environmental and/or Social Specialist shall notify the Contractor's Project Manager as soon as an incidental finding is encountered. The Project Manager will inform the Museum Directorate. Enviromental and/or Social Specialist of Contractor will properly secure chance find the site via flagging, no-entry signs, etc. and prevent/limit the vehicle traffic within the immediate vicinity of chance find and also protect the site by not moving, removing or further disturbing the chance find.
- Boundaries of discovered archaeological site coordinates will be recorded and the photograph of the location and the finding shall be taken and also video record should be made.
- The site and its vicinity will be secured against damage or loss until a final decision is made about this site by Regional Board.
- The Contractor's Environmental and/or Social Specialist shall complete Section A of the Incidental Finds Form and send a copy to the Museum archaeologist within 24 hours, keep a hard copy as a record for the Project and save a copy in the Document Control System (DCS), If any human remains such as a contemporary grave or graveyard are noticed, security forces will be informed. Unless the remains are determined to be recent, the local administration (village head: mukhtar, or district governor) has the full authority.

⁵ Will be defined in the C-ESMP.



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
 Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

- Further steps to be followed and proper procedures to be implemented for the management of the finding(s) (changes in the layout, conservation, preservation, restoration, or salvage) will be decided and reported in writing by the Museum Directorate.
- In case the site is considered to be of no significance by the Museum Directorate, Environmental and/or Social Specialist of Contractor will inform the Contractor Project Manager. Subsequent of filling out Part B of Chance Find Form by Environmental and/or Social Specialist of Contractor within 24 hours while retaining a copy of the Chance Find form as a record, the construction works will proceed since no further actions are required. In case the site is considered as significant by the Museum Directorate Project Manager of Contractor will be informed by the Museum Directorate about the decision on further actions. Environmental and/or Social Specialist of Contractor will inform the Project manager. Subsequent of filling out Part B of Chance Find Form by Environmental and/or Social Specialist of Contractor within 24 hours while retaining a copy of the Chance Find form as a record, the instructions of the Museum Directorate will be followed. After some field investigation, Museum Directorate will declare their decision on the significance of the site, and the actions to be followed as per their decision are summarized in the following table.

Site to be of No Significance	Site to be of Minor Significance	Site to be of Major Significance
<ul style="list-style-type: none"> • Environmental and /or Social Specialist of Contractor will inform their managers, • Environmental and /or Social Specialist of Contractor will record the decision in Part C of Chance Find Form within 24 hours, • Environmental and /or Social Specialist of Contractor will retain a copy of Chance Find form as a record, • No further actions will be required, • This step closes out the chance find procedure, • <u>Construction activities may resume.</u> 	<ul style="list-style-type: none"> • A salvage excavation is to be completed • Museum Directorate will provide instructions, and/or supervision for salvage archaeological excavation the Environmental and /or Social Specialist of Contractor. • Environmental and /or Social Specialist of Contractor will inform their managers, • Under the guidance of Museum archaeologist (following instructions from other authorities, Kayseri Regional Board, etc.), the Project will provide a team of qualified archaeologists to conduct the salvage excavation, • Project Manager of Contractor will provide a report to the Museum Directorate, • Regional Board Directorate of Protection of Cultural Heritage will officially confirm the completion of recovery and inform the Environmental and /or Social Specialist of Contractor will inform the construction manager that no further actions are required, • Environmental and /or Social Specialist of Contractor will inform other managers, • Environmental and /or Social Specialist of Contractor will record the decision in Part C of Chance Find Form within 24 hours, • Environmental and /or Social Specialist of Contractor will retain a 	<ul style="list-style-type: none"> • Excavation is to be completed, • The site will be treated according to “Law on the Conservation of Cultural and Natural Property (2863)”, • Museum Directorate will provide instructions, and/or supervision for salvage archaeological excavation to the Social Specialist of Contractor. Social Specialist of Contractor will inform the Project Manager of Contractor. • Once the excavation is completed, Representative of the Project will provide a report to Quality Assurance Manager, • Project Manager of Contractor will provide a report to the Museum Directorate, • Regional Board Directorate of Protection of Cultural Heritage will officially confirm the completion of recovery and inform the Social Specialist of Contractor, • Site will be officially recorded and protected according to Turkish regulations, • Environmental and /or Social Specialist of Contractor will inform the Project Manager of Contractor that no further actions are required, or that a relocation is required, • Environmental and /or Social Specialist of Contractor will record the decision in Part C of Chance Find Form within 24 hours, • Environmental and /or Social Specialist of Contractor of the Project



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

	copy of Chance Find form as a record, <ul style="list-style-type: none">No further actions will be required,This step closes out the chance find procedure<u>Construction activities may resume.</u>	will retain a copy of Chance Find form as a record, <ul style="list-style-type: none">No further actions will be required,This step closes out the chance find procedure,<u>Construction activities may resume, or relocation is implemented.</u>
--	--	---

Chance Find Report Form

To be filled out in English (İngilizce doldurunuz.)

PART A BÖLÜM A		
Location: <i>Mevkii</i>	Date: <i>Tarih</i>	ID:
Name of person reporting chance find: <i>Rastlantısal buluntuyu rapor eden kişinin ismi</i>		
Name of contractor employee contacted: <i>İletişime geçilen yüklenici çalışanı ismi</i>		
Was work stopped in the immediate vicinity of chance find? <i>Rastlantısal buluntunun tam çevresinde iş durduruldu mu?</i>	<input type="checkbox"/> Yes <i>Evet</i>	<input type="checkbox"/> No <i>Hayır</i>
Was a buffer zone created to protect chance find? <i>Rastlantısal buluntuyu korumak için tampon bölge oluşturuldu mu?</i>	<input type="checkbox"/> Yes <i>Evet</i>	<input type="checkbox"/> No <i>Hayır</i>
NOTIFICATION (BİLDİRİM)		
Contractor Enviromental and / or Social Specialist of Contractor contacted <i>Yüklenici Çevre ve / veya Sosyal Uzmanı ile irtibata geçildi</i>	<input type="checkbox"/> Yes <i>Evet</i>	<input type="checkbox"/> No <i>Hayır</i>
pProject Manager of Contractor <i>Yüklenici Proje Müdürü ile iletişime geçildi</i>	<input type="checkbox"/> Yes <i>Evet</i>	<input type="checkbox"/> No <i>Hayır</i>
CHANCE FIND DETAILS (RASLANTISAL BULUNTU AYRINTILARI)		
GPS coordinates <i>GPS koordinatları</i>	Photo record <input type="checkbox"/> Yes <input type="checkbox"/> No (HD quality – no cell phone photos) <i>Fotoğraf kaydı Evet Hayır</i> (HD kalitesinde – cep telefonu fotoğrafı değil) If not, explain why: <i>Yok ise nedenini açıklayınız</i>	
	Other records <input type="checkbox"/> Yes <input type="checkbox"/> No Specify (drawings, HD quality videos, etc.): <i>Diğer kayıtlar Evet Hayır</i> <i>Belirtin (çizimler, HD kalite videolar, vb.)</i>	



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

Description of chance find:
Rastlantısal buluntunun tanımı

Description of site and vegetation: (e.g. surface sediment type, ground surface visibility, distance to closest watercourse, etc.)
Sahanın ve bitki örtüsünün tanımı: (örn. Yüzey sediman türü, yüzey zemin görünürlüğü, en yakın su yoluna olan mesafe, vb.)

PART B BÖLÜM B

NOTIFICATION OF _____ MUSEUM DIRECTORATE ARCHAEOLOGIST (_____ MÜZE MÜDÜRLÜĞÜ ARKEOLOĞUNA BİLDİRİ)

Project Manager of Contractor contacted museum directorate archaeologist: Yes / *Evet*
Yüklenici Proje Müdürü müze müdürlüğü arkeoloğu ile irtibata geçti No / *Hayır*

Date of notification:
Bildirim tarihi

Name of museum directorate archaeologist:
Müze müdürlüğü arkeoloğunun ismi

Contact number of museum directorate archaeologist:
Müze müdürlüğü arkeoloğunun iletişim numarası

DECISION OF _____ MUSEUM DIRECTORATE ARCHAEOLOGIST (_____ MÜZE MÜDÜRLÜĞÜ ARKEOLOĞUNUN KARARI)

Date of initial investigation:
İlk araştırma tarihi

Site of no significance - Construction to proceed with no further investigation – End of chance find procedure
Önemsiz saha – İnşaat daha fazla araştırma yapılmadan devam edilebilir – rastlantısal buluntu prosedürün sonu.

Date of notice to resume work :
İşe başlama tarihi bildirisi

Site of significance - Further investigation required
Önemli saha – Ek araştırma gerekmektedir

Fill out Part C
Bölüm C'yi doldurun.

Name of museum directorate archaeologist:
Müze müdürlüğü arkeoloğunun ismi

Contact information:



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliđi, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklařa finanse edilmektedir

<i>İletişim numarası</i>		
Contractor Environmental and/or Social Specialist contacted <i>Yüklenici Çevre ve /veya Sosyal Uzman ile irtibata geçildi</i>	<input type="checkbox"/> Yes <i>Evet</i>	<input type="checkbox"/> No <i>Hayır</i>
Project Manager of Contractor contacted <i>Yüklenici Müdürü ile irtibata geçildi</i>	<input type="checkbox"/> Yes <i>Evet</i>	<input type="checkbox"/> No <i>Hayır</i>
PART C BÖLÜM C		
FURTHER FIELD INVESTIGATION (EK SAHA ARAŞTIRMASI)		
<input type="checkbox"/> Site of no significance <i>Önemsiz saha</i>	<input type="checkbox"/> Site of minor significance <i>Az önemli saha</i>	<input type="checkbox"/> Site of major significance <i>Çok önemli saha</i>
Describe additional work to be conducted: <i>Yapılması gereken ek işlerin tanımları</i>		
Date started: <i>Başlangıç tarihi</i>	Date completed: <i>Bitiriş tarihi</i>	
Date of notice to resume work: <i>İşe başlama tarihi bildirisi</i>		
Name of museum directorate archaeologist: <i>Müze müdürlüğü arkeoloğunun ismi:</i>		
Contact information: <i>İletişim numarası</i>		
Environmental and /or Social Specialist of Contractor contacted <i>Yüklenicinin çevre ve /veya Sosyal Uzmanı ile irtibata geçildi.</i>	<input type="checkbox"/> Yes <i>Evet</i>	<input type="checkbox"/> No <i>Hayır</i>
Project Manager of Contractor contacted <i>Yüklenici Proje Müdürü ile irtibata geçildi.</i>	<input type="checkbox"/> Yes <i>Evet</i>	<input type="checkbox"/> No <i>Hayır</i>



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliđi, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

ANNEX-13. MEETING MINUTES OF THE STAKEHOLDER CONSULTATION

The Environmental and Social Management Plan (ESMP) and the Stakeholder Engagement Plan (SEP) were prepared by POSEİDON in accordance with the Environmental and Social Standards (ESS) of the World Bank's Environmental and Social Framework (ESF), the World Bank Group's general and sector-specific Environmental, Health and Safety (EHS) guidelines, and the Turkish national legislation.

Following the completion of the ESMP and the SEP, a Stakeholder Consultation Meeting (SCM) was held by MGS at the conference hall of KASKİ on August 16, 2024 at 14:00.

Announcements for the SCM were published in the National Newspaper "Birgün" and in the local newspaper "Kayseri Gerçek Haber" on August 9, 2024.

The ESMP and the SEP were shared in the announcements section of the KASKİ website on August 7, 2024, at [https://www.kaski.gov.tr/duyuru-detay/dogu-bolgesi-1-etap-icmesuyu-temin-projesi-cevresel-sosyal-yonetim-planı\(csy\)-raporları](https://www.kaski.gov.tr/duyuru-detay/dogu-bolgesi-1-etap-icmesuyu-temin-projesi-cevresel-sosyal-yonetim-planı(csy)-raporları).

The meeting was opened by Ziya KAHRAMAN, Head of KASKİ General Directorate Plan Project Department. Then, Hakan GÜNGÖR, on behalf of MGS Project Consultancy Engineering Trade Ltd. Co., made a presentation lasting approximately 1 hour. During the presentation, the general outline of the project, why the project was needed, its possible environmental impacts and the precautions to be taken were mentioned.

A total of 32 people, 6 women and 26 men, from institutions and organizations such as Municipalities, Mukhtars, Professional Chambers and KASKİ etc. attended the meeting.

As a result of the meeting, it was seen that no changes were required in the prepared environmental and social documents. The question & answer section was continued.

Question & Answer Session

In this subsection, the views, demands and questions of the participants and the relevant answers received during the Public Participation Meeting are presented. Details are as follows:

Question-1: Resul DUMAN, Kayseri Metropolitan Municipality Agricultural Services Directorate, will there be night work during the construction phase?

Answer 1: Ziya KAHRAMAN, Head of Planning and Project Department, KASKİ: there will be no night work during the construction phase.

Question 2: Dilek ÜSTÜNDAĞ Köşk Neighborhood Headman: When will the project start and how long will the construction last?

Answer 2: Ziya KAHRAMAN, Head of Planning and Project Department, KASKİ: The tender process is planned to be completed by the end of 2024. The construction phase is planned to last approximately 2 years.

Question 3: Ali KAPISIZ, Headman of Konaklar Neighborhood (Germir Neighborhood): How many km is the project?

Answer 3: Ziya KAHRAMAN, Head of Planning and Project Department, KASKİ: Approximately 8 km Question 4: Erman ERDOĞAN, Talas Municipality: Where will it pass in Talas District, can you share the numerical data of the project in terms of controlling our own lines?

Answer 4: Ziya KAHRAMAN, Head of Planning and Project Department, KASKİ: It will pass through Şaban Yılmaz Street, Fatih Street and Bahar Street in Talas District. The numerical










This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliđi, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklařa finanse edilmektedir

data and start date of the project will be shared with all relevant public institutions and organizations before starting construction.

PARTICIPANT LIST

	Toplantı Katılım Formu	Doküman No : F_IKEDB_010 Revizyon No : 0 Revizyon Tarihi : 4.04.2022 Yayın Tarihi : 4.04.2022 Sayfa No : 1 / 1
---	-------------------------------	--

Toplantı Adı:		DOĐU BÖLGEĐİ 1. ETAP İÇMESUYU TEMİN PROJESİ HALKIN KATILIMI TOPLANTISI (HKT)	
Toplantı Yeri		KASKI GENEL MÜDÜRLÜĐÜ KONFERANS SALONU	
Toplantı Tarihi ve Saati:		16.08.2024 / 15:00	
S.NO	ADI SOYADI	KURUM / BÖLÜM	İMZA
1		ERENKÖY	
2		Hunat	
3		Kask Mahalle Muhtarı	
4		Gazi Fatih Mah	
5		Bizüschir Belediyesi	
6		Esenyurt Mahallesi Muhtarı	
7		Esenyurt 4	
8		Becen Mahallesi	
9		Esenyurt mahallesi	
10		Geremir mah	
11		Tacettinvedic mah	
12		" " "	
13		Plan Proje D. Bşk.	
14		" " "	
15		" " " (Stajyer)	
16		Atiksu Arıtma D. Bşk.	
17		Plan proje DA	
18		" " " "	



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliđi, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklařa finanse edilmektedir

	Toplantı Katılım Formu	Doküman No : F_İKEDB_010 Revizyon No : 0 Revizyon Tarihi : 4.04.2022 Yayın Tarihi : 4.04.2022 Sayfa No : 1 / 1
---	-------------------------------	--

Toplantı Adı:		DOĞU BÖLGESİ 1. ETAP İÇMESUYU TEMİN PROJESİ HALKIN KATILIMI TOPLANTISI (HKT)	
Toplantı Yeri		KASKI GENEL MÜDÜRLÜĞÜ KONFERANS SALONU	
Toplantı Tarihi ve Saati:		16.08.2024 / 15:00	
S.NO	ADI SOYADI	KURUM / BÖLÜM	İMZA
19		Makine Müh. Odası	Erol
20		Makine Müh. Odası	Özkan
21		Doğal İnşaat A.Ş.	Özkan
22		Talas Belediyesi	Özkan
23		Talas Belediyesi	Özkan
24		Talas Belediyesi	Özkan
25		Kayseri Çiğdem	Özkan
26		Kayseri Çiğdem	Özkan
27		KSBB Tarım ve İhtisat	Dr. Şenel
28		Kaskı Gen. Md. Yrd.	Özkan
29		Kaskı - Şb. Md.	Özkan
30		Kaskı - Mak. Müh.	Özkan
31		Kaskı - İnş. Müh.	Özkan
32		MAŞ Proje	Özkan
33		KASKI-Plan. Proj. D. Bşk.	Özkan



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliđi, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklařa finanse edilmektedir

PUBLIC PARTICIPATION MEETING ANNOUNCEMENTS ON KASKI OFFICIAL WEBSITE

KASKI ANASAYFA KURUMSAL ABONELİK HABERLER İHALE LABORATUVAR İLETİŐİM ONLINE İŐLEMLER Alo 185 TÜRKİYE YÜZLÜ 100



Haberler



Duyurular

- 16 Ağustos İhale Sonucu Bilgi Formu - NBC KASKI-2-W1
- 8 Ağustos Dođu Bölgesi 1. Etap İçmesuyu Temin Projesi Halkın Katılımı Toplantısı (HKT) Duyurusu
- 7 Ağustos Dođu Bölgesi 1. Etap İçmesuyu Temin Projesi Çevresel Sosyal Yönetim Planı(CSYP) Raporları

Tüm Duyurular

KASKI ANASAYFA KURUMSAL ABONELİK HABERLER İHALE LABORATUVAR İLETİŐİM ONLINE İŐLEMLER Alo 185 TÜRKİYE YÜZLÜ 100

DUYURULAR

Anasayfa / Duyurular / Dođu Bölgesi 1. Etap İçmesuyu Temin Projesi Halkın Katılımı Toplantısı (HKT) Duyurusu

Dođu Bölgesi 1. Etap İçmesuyu Temin Projesi Halkın Katılımı Toplantısı (HKT) Duyurusu

Eklenme Tarihi: 08.08.2024



Dođu Bölgesi 1. Etap İçmesuyu Temin Projesi Halkın Katılımı Toplantısı (HKT) Duyurusu

- İndir
- Görüntüle

Diđer Duyurular



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

NEWSPAPER ADVERTISEMENTS

BİR GÜN

7 AĞUSTOS 2024 / ÇARŞAMA SAĞFA TASARIMI ÖZGÜR ÇELİKLER

GÜNDEM 9

Istanbul Barosu için İbrahim Kaboğlu çağrısı

"Değişim İsteyen Avukatlar" adı altında ortak bir bildiri yayımlayan bir avukat, BirGün yazarı Anayasa Hükümcüsü Av. İbrahim Kaboğlu'na İstanbul Barosu Başkan Adaylığı için çağrı yaptı. İstanbul Barosu Ekim 2024'te Olağan Genel Kurulunu toplayacak. Genel kurul öncesi binden fazla avukat ortak bir imza metni yayımlayarak Anayasa Hükümcüsü ve 1997-2001 yılları arasında İstanbul Barosu İnsan Hakları Merkezi Başkanlığı görevini yürüten Av. Dr. İbrahim Ökten Kaboğlu'na baro başkanlığı için aday olmayı davet etti. Çağrısı sosyal medya hesabı X üzerinden yayımlanan Kaboğlu, 19/20 Ekim 2024 tarihlerinde İstanbul Barosu Genel Kurulunu'da yapılacak seçimlerde Baro



Başkanlığında aday olmaları için 1000'ü aşkın avukat bir bildiri ile çağrıda bulundular. Değişim için Avukatların bu çağrısı üzerine yapılabilecek basın toplantısına avukatların ve basın mensuplarını davet ediyoruz" yanıtı verdi. Kaboğlu, bugün saat 19.00'da İstanbul Barosu'nda bir basın toplantısı düzenleyecek.

Haber Merkezi

Müteahhitlere kıyak transfer

Yap-İslet-Devret modelinin kamuya altı aylık faturası kesildi. Ulaştırma Bakanlığı, garanti ödemelerinin yapıldığı "Hane Halkına Transfer" kaleminden Ocak-Haziran 2024 döneminde 2,8 milyar TL harcadı

Mustafa BİLDİRİN

Ulaştırma ve Altyapı Bakanlığı, 2024 yılının Ocak-Haziran döneminde kamuya altı aylık faturası kesildi. Bakanlığın 2024 yılının ilk yarısındaki giderleri, geçen yılın aynı dönemine oranla yüzde 56 artışla 72,5 milyar TL'den 112,9 milyar TL'ye çıktı. 2024 yılında ki en büyük artış, "SGK Primi Giderleri" kaleminde yaşandı. Ulaştırma ve Altyapı Bakanlığının, 2024 yılının ilk yarısındaki harcaması 112 milyar 997 milyon 892 bin TL olarak hesaplandı. "Carli Transferler" kaleminde 1 milyar 465 milyon 483 bin TL, mal ve hizmet alım giderleri ise 60 milyon 63 bin TL oldu.

TOPLAM 55,9 MİLYARLIK CARİ TRANSFER
2024 yıl ilk yarısında, 2023 yıl ilk yarısına oranla yüzde 66 oranında artış yaşanan "Carli Transferler" kaleminde yapılan harcama ise kayıtlara, 53 milyar 933 milyon 763 bin TL olarak geçti. Bakanlığın



1915 Çanakkale Köprüsü de Yap-İslet-Devret modelinde yapılmıştı.

mal verilerine yer alan, "Carli Transferler" başlığının detayları ise "Hane Halkına Yapılan Transferler" kaleminde yapılan harcamanın büyüklüğünü gözler önüne serdi. Ulaştırma ve Altyapı Bakanlığının eski Bakanı Cahit Turan'ın, "Müteahhitlere verilmiş garantilerin ödemesi için yapıldığı kalemler" olarak işaret ettiği Hane Halkına Transferleri 2024 yıl ilk yarısında 2 milyar 890 milyon

155 bin TL'lik harcama gerçekleştirildi.

MÜTEAHHİTLERE MİLYARLARCA LIRA

Bakanlığın, müteahhitlere ödenen tutarları da içeren, "Hane Halkı ve İşletmelere Yapılan Transferler" kaleminde yapılan harcamalar şöyle sıralandı:
• 2024: 1 milyar 778 milyon 781 bin TL
• 2023: 2 milyar 2 milyon 440 bin TL
• 2022: 4 milyar 42 milyon 732 bin TL
• 2021: 6 milyar 295 milyon 837 bin TL
• 2020 (Ocak-Haziran): 2 milyar 830 milyon 155 bin TL

Halk ve İşletmelere Yapılan Transferler" kaleminde yapılan harcamalar şöyle sıralandı:

• 2024: 1 milyar 778 milyon 781 bin TL
• 2023: 2 milyar 2 milyon 440 bin TL
• 2022: 4 milyar 42 milyon 732 bin TL
• 2021: 6 milyar 295 milyon 837 bin TL
• 2020 (Ocak-Haziran): 2 milyar 830 milyon 155 bin TL

DUYURU

ÇED Sürecinde Halkın Bilgilendirilmesi ve Sürece Katılımı Toplantısı

ECOWIND-1 Enerji A.Ş tarafından, Bingöl ili, Merkez İlçesi, Balınar, Gökdere, Saban, Yelesen, Ortakoy, Aşağıköy Mahalleleri ve Elazığ ili, Puklu İlçesi, Çentelge, Beydoğan, Süleymanpaşa Mahalleleri mevkinde "Bingöl Genç Müstakil Depolamalı (50 MW/50 MW/h) Rüzgar Enerji Santrali (50.04 MW/50 MW/12 Adet Türbin) Projesi" nin kurulup işletilmesi planlanmaktadır. Söz konusu proje için Çevresel Etki Değerlendirmesi (ÇED) Yönetmeliğinin 9. Maddesi gereğince aşağıda belirtilen tarih ve saatte faaliyetle ilgili halkı bilgilendirmek, görüş ve önerilerini almak için "Halkın Bilgilendirilmesi ve Sürece Katılımı Toplantısı" yapılacaktır.

Halkımıza saygı ile duyurulur.

1.Toplantı
Toplantı Yeri : Çentelge Yazde Evi
Toplantı Yerinin Adresi : Çentelge Köyü Evleri No:12
GEMTEPE KÖYÜ PALU/ELAZIĞ
Toplantı Tarihi : 22.08.2024
Toplantı Saati : 11:00

2.Toplantı
Toplantı Yeri : Borsas İstanbul Mustafa Kemal Paşa İktisadi Toplantı Yerinin Adresi: Recep Tayyip Erdoğan Mahallesi Kardeşler Caddesi No:24/1 MERKEZ/BİNGÖL
Toplantı Tarihi : 21.08.2024
Toplantı Saati : 10:00

Proje Sahibi ECOWIND-1 ENERJİ A.Ş.
Tel : (0258) 252 12 02
Faks : (0258) 252 12 03

ÇED Raporunu Hazırlayan Kuruluş : MGS Proje Müşavirlik Mühendislik Tic. Ltd. Şti.
Telefon : (0 312) 479 84 00
Faks : (0 312) 479 84 99

Resmi İnternet Sitesi: www.ilbank.gov.tr BASTIN: 2074095

DUYURU

ÇED Sürecinde Halkın Bilgilendirilmesi ve Sürece Katılımı Toplantısı

Dünya Bankası tarafından finanse edilen Kaski Enerji A.Ş. (İLBANK) aracılığıyla yürütülen "Belediye Hizmetlerini Geliştirme Projesi" kapsamında Kayseri Büyükşehir Belediyesi Su ve Kanalizasyon İdaresi Genel Müdürlüğü (KASKİ) tarafından "Doğu Bölgesi 1. Aşama İzme Suyu Temin Projesi" nin yapılması ve işletilmesi planlanmaktadır. Söz konusu Proje için aşağıda belirtilen tarih ve saatte faaliyetle ilgili halkı bilgilendirmek, görüş ve önerilerini almak için "Halkın Katılımı Toplantısı" yapılacaktır.

Proje, Proje'nin çevresel ve sosyal etkileri ve bunlara yönelik alınması planlanan önlemler hakkında bilgi edinmek için <https://www.kaski.gov.tr/duyuru-detay/dogu-bolge-1-etap-icme-suyu-temin-projesi-cvresel-ve-sosyal-yonetim-planlari-csyj-raporlari> adresinde yayımlanan belgeleri inceleyebilirsiniz.

Görüş ve yorumlarınızın Projenin inşaatçısı Abdulkadir Karacabey'e planproje@kaski.gov.tr e-posta adresine veya 0 (352) 432 22 11 numarası telefonunu kullanarak iletebilirsiniz.

Halkımıza saygı ile duyurulur.

TOPLANTI
Toplantı Yeri : Kayseri Büyükşehir Belediyesi Su ve Kanalizasyon İdaresi Genel Müdürlüğü (KASKİ) Konferans Salonu
Toplantı Yerinin Adresi : Yakuti Mahallesi Mustafa Kemal Paşa Bulvarı No:186 F.K. 38090 Kocasinan/KAYSERİ

Toplantı Tarihi : 16.08.2024
Toplantı Saati : 15:00

PROJE SAHİBİ
Kayseri Büyükşehir Belediyesi Su ve Kanalizasyon İdaresi Genel Müdürlüğü (KASKİ)
Tel : 0 (352) 432 04 32
Faks : 0 (352) 337 09 32
Web : <https://www.kaski.gov.tr>
e-posta : kaski@kaski.gov.tr

ÇEVRESEL VE SOSYAL YÖNETİM PLANLARINI HAZIRLAYAN KURULUŞ
MGS Proje Müşavirlik Mühendislik Ticaret Ltd. Şti.
Tel : +90 (312) 479 84 00 (pbx)
Faks : +90 (312) 479 84 99
Web : www.mgsmuhendislik.com
e-posta : mgs@mgsmuhendislik.com

Resmi İnternet Sitesi: www.ilbank.gov.tr BASTIN: 2074096

Kayyum gitti, kâr başladı

Diyarbakır Büyükşehir Belediyesi yeni yönetimimin kayyumlarından devraldığı yedi işletmenin geliri yüzde 24 arttı. Kayyum Geliştirme ve İşletmeler Daire Başkanlığı, Canlı Hayvan Borsası, Diyarbakır Sahilbent Terminal İşletmesi (DİSTİ), Batı İlçe Otogarı, Doğu İlçe Otogarı, Bismil ve Silvan Mezbahaları gelirlerinin kayyum dönemindeki 15 Nisan-31 Temmuz 2023 tarihleri ile 31 Mart Mahallî İdareler Seçimlerinin ardından güncellenen gelirleri yüzde 24 arttı. Kayyum Geliştirme ve İşletmeler Daire Başkanlığı, Canlı Hayvan Borsası, Diyarbakır Sahilbent Terminal İşletmesi (DİSTİ), Batı İlçe Otogarı, Doğu İlçe Otogarı, Bismil ve Silvan Mezbahaları gelirlerinin kayyum dönemindeki 15 Nisan-31 Temmuz 2023 tarihleri ile 31 Mart Mahallî İdareler Seçimlerinin ardından güncellenen gelirleri yüzde 24 arttı. Kayyum Geliştirme ve İşletmeler Daire Başkanlığı, Canlı Hayvan Borsası, Diyarbakır Sahilbent Terminal İşletmesi (DİSTİ), Batı İlçe Otogarı, Doğu İlçe Otogarı, Bismil ve Silvan Mezbahaları gelirlerinin kayyum dönemindeki 15 Nisan-31 Temmuz 2023 tarihleri ile 31 Mart Mahallî İdareler Seçimlerinin ardından güncellenen gelirleri yüzde 24 arttı. Kayyum Geliştirme ve İşletmeler Daire Başkanlığı, Canlı Hayvan Borsası, Diyarbakır Sahilbent Terminal İşletmesi (DİSTİ), Batı İlçe Otogarı, Doğu İlçe Otogarı, Bismil ve Silvan Mezbahaları gelirlerinin kayyum dönemindeki 15 Nisan-31 Temmuz 2023 tarihleri ile 31 Mart Mahallî İdareler Seçimlerinin ardından güncellenen gelirleri yüzde 24 arttı.



Batı İlçe Otogarı: 538 bin 970 TL olan geliri 652 bin 296 TL'ye,
Doğu İlçe Otogarı: 74 bin 737 TL olan geliri, 81 bin 999 TL'ye,
Bismil ve Silvan Mezbahaları: 33 bin 486 TL olan geliri ise, 53 bin 80 TL'ye çıkardılar.
YÖNETİM DEĞİŞİKLİĞİ ETKİLİ OLDÜ
Kayyum döneminde toplam 3 milyon 440 bin 232 TL olan işletmelerin geliri, 1 buçuk ayda 809 bin 813 TL artarak 4 milyon

290 bin 45 TL'ye yükseldi. Gelir artırım değerlendirilmeden Kaymak Geliştirme ve İşletmeler Daire Başkanlığı Mehdî Güneş, 15 Nisan'daki atamaların ardından bazı değişiklikler yapıp çalışmalar başlattıklarını belirtti. İşletmelerdeki gelir artımında yönetimsel değişikliklerin etkisini olduğunu aktaran Güneş, 15 Nisan-31 Temmuz 2024 tarihleri arasında 4 milyon 290 bin lira gelir topladıklarını kaydetti. Güneş, önceki yılın aynı aylarına göre tarif değişikliği olmamasına rağmen 800 bin lira artış olduğunu vurguladı. Güneş, "Değişiklikler beklentilerimizle atılarak meydana geldi. Artışlar arkadaşlarımız tarafından günlük olarak değerlendirildi ve bu verileri analiz ediyorduk. Herhangi bir azalma veya artım var mı diye evet tabii olarak oluyorduk" dedi.

Düğünler 'izne' bağlandı

Birçok şehirden halay çekimlerine yönelik gözaltı ve tutuklamaların ardından bu kez de düğünleri izne şartı getirildi. Van'ın Balıkesiray ilçesinde kaymakam, düğünleri jandarmamın iznine tabi tuttu. Kaymakam, bazı müdahalelere gönderdiği mesajda "Muhafızlarımızın dikkatine, mahalleleri veya mezzarada düğün faaliyetleri olduğu zaman düğün öncesinden iki gün önce düğün sahibi kaymakama-

Tedaviler yanda bırakılıyor

DEH Parti Mardin Milletvekili Berhan Güneş Altın, Kocaeli 2 Nolu F Tipi Yüksek Güvenlikli Cezaevi'nde bulunan siyasi tutukluların ziyaret etti. Güneş, tutukluların aktarıldığı ihallerinin yanı sıra cezaevi idaresinin uygulamalarına ilişkin hazırladığı raporu kamuoyuyla paylaştı. Raporunda, dış tedavisi için baskıya tabi tutulmaları taleplerinin ajiyaca beklentisine yer verildi. Hastaneye götürülen tutukluların kelepçe muayeneye maruz bırakıldığı belirtildi. Güneş, söz konusu ihallerle ilgili Meclis İnsan Hakları İnceleme Komisyonu'na (İHKİ) ve Adalet Bakanlığı'na da başvuruda bulundu. Haber Merkezi



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

7 9 AGUSTOS 2024 CUMA

Haber

KAYSERİ
GEREK HABER

YASAKTAN YASAĞA FARK VAR...

Bazı yasaklar var ki adamın başına iş açar. Sonuçları ağır olur. Bu yasaklarla ilgili örnekler vermek isterim, ancak hikaye olduğu ve doğruluğu bilimdenkinden yanlış örnek olmasını istemeyim. Ben, kendiliğinden "Yasaktan" söz etmek istiyorum.

XXX
Ben, askerliğimi 1966-1969 yılları arasında 24 ay Mamak Muhabere Okulu ve Eğitim Merkezi Komutanlığı'nda yaptım. Askerliğim bitmesine de yaklaşık altı ay kalmış, yani benden küldümlü bir tatı tertip vardı.

O sıralarda, barakalardan yeni yapılan Telsiz Alayına binasına taşınmıştı.

Esikden telorji nöbetini muhafız bölük komutanlığının bünyesinde yapıyor ama bir yeni binaya taşınca, binaya yakın bir kasıma alay sorumluluğuna veriliyor.

Nöbeti ara sıra bölgeye gelmişti. Sorumluluk bölgedeki, o dönem "Alarm kapısı" denilen bir çıkış

kapısı var. Bu kapıdan Muhabere okulunun çöpleri taşıyan araçlar çıkar, kapının anahtarları da onlarda idi.

Ancak işte verilen emir, bu kapıdan asla ve asla başka giriş çıkış yapılmayacaktı. Yani yasaktı.

Nöbeti sırasını bölümlerimizde olduğu günlerden bir gün, nöbetçi çağırış görevini yürütüyordum ki, yazhaneye telofa arladılar geldi. "Kos oğlum kos, Alarm kapısında olay var, yetmiş" dediler.

Gelen oğlum, nöbetçi ne yapacağını bilmiyor, çocuk donmuş kalmış, neredeyse bayılacak.

Oh, az daha ben de bayılacaktım, çünkü kapıya dayanan kişi, zamanın Genelkurbanay Başkanı rahmetli Cemal Tural idi.

Cemal Tural, Ankara birliğinin her hangi birinde çat kapı bulunan biriydi, bunu biliyorduk ama Alarm kapısında ne iş var ki?

Hemen kendimizi toparladım, çala gibi bir selam, bir şeyler söyledim

Söyle seter bir bakış altı ki zaten başlaştı hep sertti Pasa'nın, döndü arabasına bindi gitti.

Tamam savuşturdu da soru neredeyse varacak, karşımızdaki kişi Genel Kurmay Başkanı Cemal Tural.

Yazhaneye dönerken, Bölük Komutanı'nın yanına uğradım, olayı anlattım. O da sadece "Tamam" dedi çok da aldatır etmedi.

Yazhaneye giderken bir de baktım ki Paşa, alay binasının ana kapısından içeri giriyor. Bu kez yarıdan diye dışarı çıktım.

Yazhanede tir tir titriyorum, n'olacak acaba diye...

Bi şey olmadı ama o gece hiç uyumadım.

Ertesi gün Alay Komutanlığı'nda bölge bir suan geldi. Elbette Bölük yazıcısı olmam nedeniyle yazı, ilk olarak benim elimde geçiyor.

Dünden kalın korku ile "Ne yazıyor" merakla rahmetim bir şirne yazıyor okuyamadım. Sonra baktım

ki o gündü nöbetçi er de bana "Bir hafta mükafat izni" verdimis... Yazın kosarak bölük komutanına götdürdüm.

Yazın okudu. "Bu ne izni yaa..." dedi, "Er daha yermis etmemis, sen de bir yere gidememiş bu kadar işin arasında, kaldır yazın arşive" dedi, olay bitti.

XXX
Gelelim asıl meseleye... Sosyal paylaşım kanalları bu ara yasaklandı.

Yasaklardan birçok insan olumsuz olarak etkilendi.

Yasadın neden getirildiğinin mantıklı bir açıklaması da yok.

Ashında var da bana göre yok.

Ben sadece şunu hatırlatmak isterim...

Bazı yasaklar var ki "Yasak hemserim" diye cümle kurarsan başına iş açar. Bazı yasaklar var ki, uygularsın, ödül alırsın.

Cezası da ağır olur, ödülü ise kullanırsın da koymelidir.

Sosyal medya yasakları hangisine giriyor?



İbrahim PEKBAY
ibrahimpkbay@gmail.com

Çımdık

ama ne söylediyimi bile bilemez haldeyim, sadece sonunu hatırlıyorum...

"Emret komutanım..."

Cevap çok kesin: "Kapıya aç gireceğim..."

Olmaz ki abi, kapının anahtarları bende değil bir, ikinci işe yavaş da bu nasal söyleyince Paşa'ya?

"Anahtar yok" desem, belki de "Git getir" diyecek.

Bütün cesaretimi üzerine topladım, deli damarlarımı de işleme aldım ve cevabı verdim.

"Bu kapıdan giriş yasak komutanım, siz C kapısına yönlendirilim..."



AK Parti Kayseri Milletvekili Murat Cahid Cingil: KAYSERİ'DE İŞ VAR, İŞÇİ YOK

AK Parti Kayseri Milletvekili Murat Cahid Cingil: fabrikalarda çalışacak ara elemanlarımız aradığımız ama bulunamadığımız söylüyor, "Herkes 'İseyi bitireyim, ondan sonra bir üniversiteye gireyim, daha sonra da masa başı bir işim olsun' diyor. Böyle bir gerçeklik yok" dedi.

AK Parti Kayseri Milletvekili Murat Cahid Cingil, Kayseri olmak üzere bütün ülkedeki fabrikalarda çalışacak ara eleman bulunamadığını söyleyerek, gençlere tavsiyelere bulundu. "Herkes 'İseyi bitireyim, ondan sonra bir üniversiteye gireyim, daha sonra da masa başı bir işim olsun diyor' diyor Murat Cahid Cingil, böyle bir gerçekliğin olmadığını söyleyerek, sosyal medyanın gençlerin kafasını karıştırdığını kaydetti.

Cingil, "Böyle bir gerçeklik yok. Hiç bir yerde yok. Zaten kemden rahmet olmuyor. Sosyal medyada 2 ayda nasıl dolar milyoner olabilirsiniz, günde 2 saatlik harçyarak nasıl ayda 10 bin dolar elde edebilirsiniz gibi safasatlar geçiyor. Bunların hiçbir gerçek meşru ve helal değil. İşin içine biraz indiginiz zaman ya işin gayri meşru teklifler var veya başka türlü



"ÖLDÜRME NİYETİM YOKTU"

Şehir Mahallesi'nde, Şehit Haldun Ates Ortaokulu'nda bir öğretmen tabancayla vurarak yaralanan kadının yaralanmasına devam edildi.

Ş.A.'nın tutuklu olarak yaralandığı davanın duruşmasına, sanık Ş.A. ve avukatları katıldı. Duruşmada söz alan Ş.A. savunmasında, "Yanımdaydım çocuk, K.C.K. ile ikimizin kızı. Su an 15 yaşında ve böbreğinde bilye var. Doktora gosterdim, 6 ay içerisinde tedavi edilmesi gerekiyordu. Cezavinde sürekli enfeksiyon kapıyor. Ben o insana zarar vermek istemedim. Silah sadece üzerine atılınca patladı. Öldürme niyetim yoktu. Hamile bıraktıktan sonra yüzüme baktı ve aileme söylemekle tehdit etti. Her şeyimi kaybettim, kamu görevlisi tarafından kandırıldım. Kadın olduğum için suçlu ben oldum. DNA testi isteme, şikayetimin yazıpçeyim" dedi. Ben DNA testi istiyorum ve tutuklu yaralanmak istiyorum" dedi. Mahkeme heyeti; Ş.A.'nın tutuklu halden devamına karar verirken, eksikliklerin giderilmesi için duruşmayı ileri bir tarihte erteledi.

Olay, 5 Şubat 2024 tarihinde meydana geldi. İddiaya göre, Ş.A. öğretmen K.C.K. ile tartıştıktan sonra yanındaki tabancayla ateş açtı. K.C.K., kafasına isabet eden mermi nedeniyle yaralandı. Polis ve sağlık ekiplerinin müdahalesinin ardından, K.C.K. hastaneye kaldırıldı. Ş.A. olayda kullandığı tabancayla yakalandı. İHA

DUYURU
Halkın Katılımı Toplantısı

Dünya Bankası tarafından finanse edilerek İler Bankası A.Ş. (İLBANK) aracılığıyla yürütülen "Belediye Hizmetlerini Geliştirme Projesi" kapsamında Kayseri Büyükşehir Belediyesi Su ve Kanalizasyon İdaresi Genel Müdürlüğü (KASKİ) tarafından "Doğu Bölgesi 1. Aşama İçme Suyu Temin Projesi" nin yapılması ve işletilmesi planlanmaktadır. Söz konusu Proje için aşağıda belirtilen tarih ve saatte faaliyetle ilgili halkı bilgilendirmek, görüş ve önerilerini almak için "Halkın Katılımı Toplantısı" yapılacaktır.

Proje, Proje'nin çevresel ve sosyal etkileri ve bunlara yönelik alınması planlanan önlemler hakkında bilgi edinmek için <https://www.kaski.gov.tr/duyuru-detay/dogu-bolgesi-1-etap-icme-suyu-temin-projesi-cevresel-sosyal-yanetim-planlasi-cayp-raporlari> adresinde yayımlanan belgeleri inceleyebilirsiniz.

Görüş ve yorumlarınızı Projenin İrtibat Kişisi Abdülkadir Karacabey'e planproje@kaski.gov.tr e-posta adresini veya 0 (352) 432 22 11 numaralı telefonu kullanarak iletebilirsiniz.

Halkımızza saygılı ve duyurular:

TOPLANTI

Toplantı Yeri : Kayseri Büyükşehir Belediyesi Su ve Kanalizasyon İdaresi Genel Müdürlüğü (KASKİ) Konferans Salonu
Toplantı Yerinin Adresi : Yakut Mahallesi Mustafa Kemal Paşa Bulvarı No:186 P.K. 38090 Kocasinan/KAYSERİ
Toplantı Tarihi : 16.08.2024
Toplantı Saati : 15:00

PROJE SAHİBİ

Kayseri Büyükşehir Belediyesi Su ve Kanalizasyon İdaresi Genel Müdürlüğü (KASKİ)
Tel : 0 (352) 432 04 32
Faks : 0 (352) 337 09 32
Web : <https://www.kaski.gov.tr>
e-posta : kaski@kaski.gov.tr

Çevresel ve Sosyal Yönetim Planlarını Hazırlayan Kuruluş:

MGS Proje Müşavirlik Mühendislik Ticaret Ltd. Şti.
Tel : +90 (312) 479 84 00 (pbx)
Faks : +90 (312) 479 84 99
Web : www.mgsmuhendislik.com
e-posta : mgs@mgsmuhendislik.com

Resmi İlanlar: www.ilan.gov.tr/de Basın İLNO2074584



ERTEKİN'DEN ANA BAYİİ TOPLANTISI

GENEL KURUL İLANI

BECEN MAHALLESİ KALKINMA GELİŞTİRME VE YAŞATMA DERNEĞİ

Demegimizin Becen Mahallesi Kalkınma Geliştirme ve Yaşatma Derneği Yönetim Kurulunun 04.08.2024 tarih ve 3 sayılı kararı ile 8. Olağan Genel Kurul toplantısı demek merkezinde 25.08.2024 Pazartesi saat: 11:00 de Becen Mahallesi Gülerce Cad. No:34 Melikgazi/KAYSERİ adresinde,

Gerekli çoğunluk sağlanamadığı takdirde ikinci toplantının 15.08.2024 Pazartesi saat: 11:00 de toplanarak aşağıda belirtilen gündem maddelerini görüşüp karara bağlamak üzere toplanacaktır.

Bütün Üyelerle Duyurulur.

BECEN MAHALLESİ KALKINMA GELİŞTİRME VE YAŞATMA DERNEĞİ YÖNETİM KURULU

GÜNDEM:

1. Açılış ve Yoklama
2. Düran İşeçekli (Başkan Bağcan vekili, Katip)
3. Mustafa Kemal Atatürk ve Şehitlerimiz için saygı duruşu
4. Yönetim Kurulu faaliyet raporu ile denetçi raporlarının okunması ve müzakeresi
5. Yönetim Kurulu ve Denetçilerin İbra edilmesi
6. Yönetim ve Denetim kurulunun seçimi
7. Diak ve Temenniler, Kapanış.

Erciyes Anadolu Holding CEO'su Alpaslan Baki Ertekin, İstanbul Mobilya, Bellona Mobilya ve Mondihome ana bayileri ile bir toplantı yaparak satışların artırılması için görüş alışverişinde bulundu.

Erciyes Anadolu Holding'in mobilya markaları İstibat Mobilya, Bellona Mobilya ve Mondihome ana bayileri ile toplantı yapan Erciyes Anadolu Holding CEO'su Alpaslan Baki Ertekin, ilk 7 ayı değerlendirerek ve yılın kalan bölümünde satışlarını arttırmak için bir araya geldi.

Toplantıda görüş alışverişinde bulunuldu. **Haber Merkez**



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

PROJECT ANNOUNCEMENT BROCHURE

Projenin Tanımı

Kayseri Büyükşehir Belediyesi Su ve Kanalizasyon İdaresi Genel Müdürlüğü (KASKİ) tarafından yapılması ve işletilmesi planlanan "Doğu Bölgesi 1. Etap İçme Suyu Temin Projesi" Melikgazi ve Kocasinan ilçelerinin su ihtiyacını karşılamayı amaçlamaktadır. Şehrin batı kesiminde bulunan ana su kaynaklarının doğu bölgesinin taleplerini karşılamak üzere proje alanına aktarılması öngörülmektedir.

Proje Finansmanı

Dünya Bankası tarafından finanse edilerek İLBANK A.Ş. aracılığıyla yürütülecek olan "Doğu Bölgesi 1. Etap İçme Suyu Temin Projesi", Kayseri Büyükşehir Belediyesi Su ve Kanalizasyon İdaresi Genel Müdürlüğü (KASKİ) tarafından yapılması ve işletilmesi planlanmaktadır.

Projenin Amacı ve Faydaları

Şehrin doğu bölgesine doğru genişlemesi ve son yıllarda nüfusun artması nedeniyle su iletim hatlarının yeniden boyutlandırılması ihtiyacı doğmuştur.

Bu nedenle Doğu Bölgesi İçme Suyu Temin Projesi, Melikgazi ve Kocasinan ilçelerinin toplam 31 mahallesinde 2057 yılına dek beklenen tahmini 657,850 kişilik nüfus ile bu bölgeye yerleşmiş 37,110 kişilik Suriyeli nüfusun su ihtiyacını karşılamak amacıyla hazırlanmıştır.

Doğu Bölgesi 1. Etap İçme Suyu Temin Projesi

Kayseri Doğu Bölgesi 1. Etap İçme Suyu Temin Projesi, özellikle yaz aylarında kişi başı kullanım oranlarının yüksekliği nedeniyle su sıkıntısının yaşandığı Kayseri'nin doğu bölgesindeki artan su talebini karşılamayı hedeflemektedir. Şu anda, Kayseri Büyükşehir Belediyesi'nin içme suyu ihtiyacı tamamen yeraltı su kaynaklarından karşılanmakta olup, Kayseri ilindeki toplam 6.282 kuyudan 585'i içme suyu için kullanılmaktadır.

Bu proje, batı bölgesindeki su kaynaklarının doğu bölgesine aktarılmasını sağlayacak iki aşamalı bir tasarımı içermektedir. Birinci aşama şunları kapsamaktadır:

- Dokuzpınarlar bölgesindeki kuyulardan beslenen Beştepeler Deposu yakınında bir pompa istasyonunun inşası,
- Yeni bir iletim hattı aracılığıyla suyun Talas Deposu'na iletilmesi,
- İldem (2.500 m³) ve Konaklar (5.000 m³) olmak üzere iki yeni deponun inşası.

İkinci aşamada ise, suyun daha geniş bir alana iletimini sağlayacak ek iletim hatları ve pompa istasyonlarının yapımı planlanmaktadır. Proje, Kocasinan ve Melikgazi ilçelerinde yer alan toplam 31 mahalleye hizmet verecek ve Ali Dağı, Kayseri Erkilet Havaalanı, Gesi ve Mustafa Kemal Paşa Bulvarı ile sınırlanan geniş bir alanı kapsayacaktır.



Çevresel ve Sosyal Etkiler

Projenin inşaat ve işletme aşamalarında çevresel ve sosyal etkilerinin olması beklenmektedir. Projenin muhtemel etkileri genellikle yerel ölçek, düşük ve orta büyüklükte fakat kısa vadeli olacaktır.

Proje kapsamında, inşaat öncesi, arazi hazırlama, inşaat ve işletme aşamalarında ortaya çıkması muhtemel bazı çevresel ve sosyal etkiler öngörülmektedir. Bu etkiler sırasıyla şöyledir:

1. Kültürel Miras
2. Trafik ve Ulaşım
3. İşgücü ve Göçmen Akını
4. İş Sağlığı ve Güvenliği
5. Toplum Sağlığı
6. Paydaş Katılımı
7. Arazi Kullanımı, Toprak ve Jeoloji
8. Doğal Afetler
9. Su Kaynakları
10. Atık Artışı
11. Hava Kalitesi
12. Gürültü
13. Biyoçeşitlilik
14. Sosyo-Ekonomik Çevre
15. İktim Değişikliği

Proje kapsamında hazırlanan ÇSYP, Kayseri Belediyesi resmi internet sitesinde yayınlanmıştır (<https://www.kaski.gov.tr/duyuru-detay/dogu-bolgesi-1-etap-icme-suyu-temin-projesi-cevresel-sosyal-yonetim-plani-csyp-raporlari>).

Bu ÇSYP'nin uygulanmasından sorumlu ana kurum, inşaat öncesinden ve işletme aşamalarından da sorumlu olan KASKİ'dir.



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

Çevresel ve Sosyal Etkileri Azaltma ve İzleme Planı

Proje kapsamında inşaat öncesi, inşaat aşaması ve işletme aşamaları için biyoçeşitlilik, kültürel miras, trafik, iş gücü ve akını, toplum sağlığı ve güvenliği, iş sağlığı ve güvenliği, paydaş katılım faaliyetleri, arazi kullanımı, doğal afetler, su kaynakları, atık ve atıksu, hava kalitesi, gürültü konularında etki azaltma önlemleri; kültürel mirasın korunması, trafik, çalışma koşulları, İSG tedbirleri ve acil müdahale yöntemleri, paydaşlarla iletişim, toprak kirliliği, doğal afetlere maruziyet, su kaynakları üzerindeki etkiler, atıksu, emisyon oluşumları, atık yönetimi, habitat kaybı, flora ve fauna, sağlık problemleri, savunmasız gruplar, su kaynaklı hastalıklar, klor gazı kaçağı, yüklenici yönetimi gibi konularda da izleme önlemleri belirlenmiş olup söz konusu önlemler ve izleme planı Proje için hazırlanmış ÇSYP'de detayları ile açıklanmıştır.

Paydaş Katılımı ve Şikâyet Mekanizması

Ayrıca, Proje kapsamında bir Paydaş Katılımı Planı hazırlanarak Etkilenen Toplulara düzenli bilgilendirme/raporlama yapılması sağlanacaktır. Kayseri halkının ve diğer Proje paydaşlarının hem inşaat hem de işletme aşamasında Proje ile ilgili endişelerini, görüşlerini, şikâyetlerini ve önerilerini almak adına bir Şikâyet Mekanizması kurulacaktır. Bu mekanizma aracılığı ile iletilen görüş/istek/öneri/şikâyetler hızlı ve hassas bir şekilde ele alınacaktır. Şikâyet Mekanizmasının uygulanmasından sorumlu kurum Kayseri Büyükşehir Belediyesi olacaktır. Broşürde verilen iletişim kanalları da ayrıca kullanılabilir.



Görüş ve yorumlarınızı Projenin İrtibat kişisi Abdulkadir Karacabey'e planproje@kaski.gov.tr e-posta adresini veya 0 (352) 432 22 11 numaralı telefonu kullanarak iletebilirsiniz.

Kayseri Su ve Kanalizasyon İdaresi (KASKİ)

Tel: 0352 432 0 432 | <https://www.kaski.gov.tr/>

e-posta: kaski@kaski.gov.tr

İLBANK

Tel: 0(312) 508 79 79 | E-mail: bilgiuicb@ilbank.gov.tr

Adres: Emniyet Mahallesi Hipodrom Caddesi
No:9/21 Yenimahalle/ANKARA

Bu yayın Avrupa Birliği ve Türkiye Cumhuriyeti'nin maddi desteği ile hazırlanmıştır. İçerik tamamıyla firma sorumluluğu altındadır ve Avrupa Birliği ve Türkiye Cumhuriyeti'nin görüşlerini yansıtmak zorunda değildir.



This project is funded by the European Union.
Bu proje Avrupa Birliği tarafından finanse edilmektedir.
هذا المشروع تم تمويله من قبل الاتحاد الأوروبي



KAYSERİ SU VE KANALİZASYON İDARESİ (KASKİ)
DOĞU BÖLGESİ 1. ETAP
İÇME SUYU TEMİN PROJESİ
BİLGİLENDİRME BROŞÜRÜ
AĞUSTOS 2024





This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

PUBLIC PARTICIPATION MEETING PRESENTATION

KAYSERİ SU VE KANALİZASYON İDARESİ (KASKİ) DOĞU BÖLGESİ 1. ETAP
İÇME SUYU TEMİN PROJESİ
BİLGİLENDİRME SUNUMU
Ağustos 2024

1

BİLGİLENDİRME SUNUMUNUN AMACI NEDİR?

- Proje aracısı kimdir? Proje uygulayıcısı kimdir? Proje finansörü kimdir?
- Projenin beklenen faydaları nelerdir?
- Çevresel ve Sosyal çalışmalar nedir?
 - Olası çevresel ve sosyal etkiler
 - Etki azaltıcı önlemler ve yönetim stratejileri
- Paydaş Katılımı: Sürece nasıl dahil olabilirsiniz?
- Sorular ve cevaplar (Proje ile ilgili soru, beklenti, görüş ve öneriler)

2

TANIMLAR

- ILBANK Proje Yönetim Birimi (PYB): Projenin Dünya Bankası Çevre ve Sosyal Çerçeye ile uyumlu bir şekilde yürütülmesini sağlamak için proje uygulama destek rolünü yerine getirmesi.
- KASKİ Proje Uygulama Birimi (PUB): KASKİ'nin proje belgelerinin Dünya Bankası gerekliliklerine uygun olarak hazırlanması ve paydaş danışma ve duyuru gereklilikleri Ronusunda rehberlik sağlanması.
- Denetçi Danışman: Uygulama sırasında ihale dokümanlarının hazırlanması, ihalelerin Kamu İhale Kurumu mevzuatına ve Dünya Bankası'nın yasal gerekliliklerine uygun olarak yürütülmesi, İnşaat Sözleşmesinin takip edilmesi ve inşaat denetimi için ILBANK ile işbirliği yapılması.
- Mütahhith: İnşaat faaliyetlerinin (alt yüklenici faaliyetleri dahil) izlenmesi ve ÇSYP kapsamında önlemlerin alınması.
- Paydaş Katılımı: Proje paydaşlarıyla (yerel yetkililer, topluluklar, işçiler, vb. dahil) düzenli istişarelerin sağlanması.

PROJE ARACISI KİMDİR? PROJE UYGULAYICISI KİMDİR? PROJE FİNANSÖRÜ KİMDİR?

PROJE ARACISI **PROJE FİNANSÖRÜ** **PROJE UYGULAYICISI**

98



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

PROJE DANIŞMANLARI



ÇEVRESEL VE SOSYAL
DANIŞMAN

Proje ihalesi süreci tamamlandıktan
sonra belirlenecektir.

TEKNİK DANIŞMAN

5



PROJENİN AMACI VE FAYDALARI

- Şehrin doğu bölgesine doğru genişlemesi ve son yıllarda nüfusun artması nedeniyle su iletim hatlarının yeniden boyutlandırılması ihtiyacı doğmuştur.
- Bu nedenle Doğu Bölgesi İçme Suyu Temin Projesi, Melikgazi ve Kocasinan ilçelerine bağlı 31 mahallede tahmini 657.850 kişilik nüfus ile Kayseri ili'nde proje alanında yerleşik tahmini nüfusun 2057 yılına kadar toplam 694.960 kişilik su ihtiyacını karşılamak amacıyla hazırlanmıştır.
- Şehrin batı kesiminde bulunan ana su kaynaklarının doğu bölgesinin talebini karşılamak üzere proje alanına aktarılmasını amaçlayan Doğu Bölgesi 1. Etap İçme Suyu Temin Projesi'nin (Proje) birinci aşamasının inşaatı planlanmaktadır.

6

• Doğu Bölgesi 1. Etap İçme Suyu Temin Projesi

- Dokuzpınarlar havzasındaki 24 kuyudan gelen su, su anda toplam debisi 1350 l/s olan mevcut 5000 m³ kapasiteli Bestepeler İçme suyu depolama rezervuarına iletilmektedir.
- Bu proje kapsamında Bestepeler İçme Suyu Toplama Deposuna iletilen 800 l/s'lik fazla su, planlanan Bestepeler pompa istasyonu ile terfi ettirilerek mevcut Talas 15.000 m³ İçme suyu dağıtım depolarına aktarılacaktır.
- Doğu Bölgesi nüfusunun su ihtiyacını karşılamak için depoların kapasitesinin yetersiz olması nedeniyle projenin birinci etabı kapsamında mevcut Konaklar dağıtım deposunun yanına 5000 m³ kapasiteli İçme suyu dağıtım deposu ve mevcut İdam dağıtım deposunun yanına 2500 m³ kapasiteli İçme suyu dağıtım deposu yapılması planlanmaktadır. Bu depoları besleyecek iletim hattı ikinci etapta yapılacak olmakla birlikte, bu depolar mevcut depolara bağlanarak mevcut su dağıtım sistemine dahil edilecektir.

PROJENİN YERİ



99



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

PROJE ÖZELLİKLERİ

Projenin Tanımı:

Dokuzpınarlar havzasındaki 24 kuyudan gelen su, şu anda toplam debisi 1350 l/s olan mevcut 5000 m³ kapasiteli Beştepeler içme suyu deposuna iletilmektedir. Bu proje kapsamında, Beştepeler deposuna iletilen 800 l/s'lik fazla su, planlanan Beştepeler pompa istasyonu ile terfi ettirilerek mevcut Talas 15.000 m³ içme suyu dağıtım deposuna aktarılacaktır.

Doğu Bölgesi nüfusunun su ihtiyacını karşılamak için depoların kapasitesinin yetersiz olması nedeniyle, projenin birinci etabı kapsamında mevcut Koneklar dağıtım deposunun yanına 5000 m³ kapasiteli içme suyu dağıtım deposu ve mevcut İldem dağıtım deposunun yanına 2500 m³ kapasiteli içme suyu dağıtım deposu yapılması planlanmaktadır. Bu depoları besleyecek iletim hattı ikinci etapta yapılacak olmakla birlikte, bu depolar mevcut depolara bağlanarak mevcut su dağıtım sistemine dahil edilecektir.

9

PROJE ÖZELLİKLERİ

İletim Hattı:

İletim hattının güzergahı çoğunlukla Kayseri Büyükşehir Belediyesi'nin sorumluluğunda olan kamu yolları üzerindedir. Ancak bazı bölgelerin mülkiyeti Kayseri Büyükşehir Belediyesi, Erciyes Üniversitesi ve Talas Belediyesi'ne aittir. İletim hatlarının güzergahı aşağıdaki şekilde gösterilmiştir.

10

PROJE ÖZELLİKLERİ



ÇEVRESEL VE SOSYAL YÖNETİM PLANI

ÇSYP çalışmalarının amacı:


- Projenin çevresel ve sosyal risklerini ve etkilerini belirlemek ve değerlendirmek
- Etkilenen topluluklara ve çevreye yönelik riskleri ve etkileri telafi etmek/ dengelemek için bir azaltma hiyerarşisi benimsemek
- Etkili ve verimli bir şikayet mekanizması ve paydaş iletişimi oluşturmak

100



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

ÇEVRESEL VE SOSYAL ÇALIŞMALARIN KAPSAMI



13

PROJENİN AŞAMALARI

ŞİMDİYE KADAR YAPILAN ÇALIŞMALAR BUNDAN SONRA YAPILACAKLAR

- Çevresel ve Sosyal Danışmanlık Hizmeti
 - Saha Çalışmaları
 - CSYP'nin hazırlanması
 - Paydaş Katılım Planı hazırlanması
- Projenin inşaat ve işletme faaliyetlerinin hazırlanan raporlara ve standartlara uyumunun tespit edilmesi amacı ile yapılacak olan izleme çalışmaları


14

ÇEVRESEL VE SOSYAL ÇALIŞMALARIN KAPSAMI

TOPRAK ORTAMI



SU VE ATIKSU YÖNETİMİ



101



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

KARASAL BİYOÇEŞİTLİLİK

Olası Etkiler

Flora ve fauna türlerinde bozulma

Alınacak Önlemler

Proje çalışanlarının, Proje Alanında zararlı/istilacı türlerin yerleşme riskini önlemek için inşaat alanına canlı hayvan veya bitki getirmelerine izin verilmeyecektir.

17

HAVA KALİTESİ VE GÜRÜLTÜ

Olası Etkiler

Toz ve Partikül Cürütlü Seviyesinde Artış

Alınacak Önlemler

İnşaat aşamasında oluşan tozun etkisi, sebeye güzergahları ve yol kenarı dolgu alanının sulanması, çalışmaların zaman aralıklarının ayarlanması, araç hızlarının kontrol edilmesi ve nakliye araçlarının üstlerinin branda ile örtülmesi yoluyla azaltılacaktır.

Bu doğrultuda, yerleşim alanları ve çevresinde yapılacak faaliyetler akşam ve gece saatlerinde değil, gündüz saatlerinde gerçekleştirilecektir.

18

TRAFİK

Olası Etkiler

Yol kapatma, inşaat araçları vb. nedeniyle oluşan trafik sıkışıklığı vb. nedeniyle oluşan rahatsızlıklar

Alınacak Önlemler

Taşımacılık faaliyetlerinde kullanılacak tüm araçlar Karayolları Trafik Yönetmeliğinde belirtilen hız sınırlarına uyacaktır.

ATIK OLUŞUMU

Olası Etkiler

Hafriyat Atığı Oluşumu

Alınacak Önlemler

Hendek kazıları sonucu oluşan hafriyat atıkları sınıflandırılmalı (asfalt, bordür, parke, beton ve toprak olarak) ve inşaat alanında geri kazanılması, yeniden değerlendirilmesi ve yeniden kullanım olanakları göz önünde bulundurulmalıdır.

Hafriyat çalışmaları Hafriyat Toprağı, İnşaat ve Yıkıntı Atıklarının Kontrolü Yönetmeliği hükümlerine uygun olacaktır.

102



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

KÜLTÜREL MİRAS

Olası Etkiler

Proje alanı ve yakınında somut kültürel varlık miras bulunmamaktadır.

Alınacak Önlemler

Projenin inşaat faaliyetleri sırasında herhangi bir tesadüfi buluntuyla karşılaşılmış halde proje uygulama birimi derhal bilgilendirilecektir. Türk mevzuatının ve Dünya Bankası gerekliliklerinin tüm gereklilikleri karşılanıncaya kadar ilerlemeyecektir.

21

PAYDAŞ KATEGORİLERİ

Doğrudan Etkilenen Taraflar

Proje etki alanında yaşayan sakinler ve hassas/dezavantajlı bireyler/gruplar.

Dolaylı Etkilenen Taraflar

Proje Etki Alanı dışında yaşayan sakinler ve hassas/dezavantajlı bireyler/gruplar.

Diğer Etkilenen Taraflar

Belediyeler, muhtarlıklar

22

PAYDAŞ KATILIMI

Proje kapsamında, bütün paydaş grupları projeye alakası veya projeye etkileşim seviyeleri göz önüne alınarak belirlenmiştir. Bu kapsamda, katılım sürecinde yer alması gereken kurumlar, dernekler, sivil toplum kuruluşları ve diğer resmi olmayan gruplar da dahil olmak üzere tüm potansiyel paydaşların geniş bir araştırması yapılmıştır.

Paydaşlar, sosyal doku bağlamında sahip oldukları profile göre tip, öncelik ve statüye göre sınıflandırılmıştır. İlgili paydaş grupları yanda sunulmuştur:

Harici Paydaşlar:

- Topluluklar,
- Yerel topluluklar ve etkilenen yerleşim yerleri,
- Bölgesel topluluklar ve ulusal topluluklar,
- Resmi makamlar,
- Ulusal kamu kurumları,
- Yerel ve bölgesel kamu kurumları,
- Belediyeler ve muhtarlıklar,
- Çevrelik, kolluk ve acil durum kuvvetleri,
- Sivil toplum kuruluşları,
- Medya kuruluşları,
- Üniversiteler ve bağımsız uzmanlar,
- İnşaat yüklenicileri ve alt işverenleri,
- Diğer ilgili taraflar,

Dahili Paydaşlar:

- Çalışanlar (tüm alt işverenler dahil).

İLGİLİ TARAFLAR

Projelerin paydaşları arasında doğrudan etkilenen toplulukların yanı sıra aşağıdakiler de dahil olmak üzere diğer taraflar da yer almaktadır:

- Battalgazi Mahallesi Muhtarlığı
- Erenköy Mahalle Muhtarlığı
- Tacettin Veli Mahalle Muhtarlığı
- Esenyurt Mahalle Muhtarlığı
- Yenidoğan Mahalle Muhtarlığı
- Köşk Mahalle Muhtarlığı
- Konaklar Mahalle Muhtarlığı
- Cumhuriyet Mahalle Muhtarlığı

103



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliği, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklaşa finanse edilmektedir

PROJE ETKİ ALANI



25

PAYDAŞ KATILIMI: SÜRECE NASIL DAHİL OLABİLİRSİNİZ?


- ❖ KASKI'nın online şikayet veri tabanında yer alan şikayet mekanizması, su çöbekesi ile ilgili sorunlara anında çözüm üretmek amacıyla veri tabanı üzerinden KASKI'nın ilgili birimlerine bildirilen sorun ve şikayetlerin çözüme kavuşturulması için oluşturulmuştur.
- ❖ Şikayetler anonim olarak kritik bilgileri belirsizmeden de iletebilmektedir.
- ❖ Doğrudan telefon görüşmeleri, e-postalar, yüz yüze toplantılar / ileişimler ve Web Sitesi aracılığıyla alınan tüm şikayetler kayıt altına alınacaktır.
- ❖ Her talep azami özen, titizlik, adanet ve tarafsızlıkla değerlendirilecektir.
- ❖ Çözüm önerileri ikinci bir bildirimle şikayet sahibine iletilir. Çözüm önerisinin şikayetçi tarafından kabul edilmesi halinde, KASKI 15 iş günü içerisinde şikayeti çözüme kavuşturmak için düzenli faaliyetlerde bulunur. Yüklenicilere ve alt yüklenicilere iletilen şikayetler, şikayet kayıt formları kullanılarak yüklenicinin sosyal uzmanı tarafından kaydedilecektir.

26

PAYDAŞ KATILIMI: SÜRECE NASIL DAHİL OLABİLİRSİNİZ?



PAYDAŞ KATILIMI: SÜRECE NASIL DAHİL OLABİLİRSİNİZ?



104



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliđi, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklařa finanse edilmektedir



29

İL BANK DÜZEYİNDE ŞİKAYET MEKANİZMASI

- **İL BANK, 5M için çeşitli ađım kanalları içerir:**
 - Web sitesi: <https://www.ILBANK.gov.tr/form/bilgi edinmeuluslararasi>
 - E-mail: bilgiuidb@ilbank.gov.tr
 - Telefon numarası: +90 0312 508 79 79
 - Resmi Yazı / Dilekçe için Adres: İLBANK Uluslararası İliřkiler Bölümü, GRM Ekibi (mektuplar kişisel veya gizli olarak işaretlenmelidir)- Emniyet Mahallesi Hipodrom Caddesi No:9/21 Yenimahalle/ANKARA

30



105



This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliđi, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklařa finanse edilmektedir

PHOTOS OF THE PUBLIC PARTICIPATION MEETING





This project is co-funded by the European Union, the Republic of Turkey and the World Bank
Bu Proje Avrupa Birliđi, Türkiye Cumhuriyeti ve Dünya Bankası tarafından ortaklařa finanse edilmektedir

